

## Wilde Civil Pty Ltd TWC Pty Ltd

Date	Notes
02/07/2021	Replace seat belt and seat back. Check front eng fuel leak. Replace clamp on A/C
02/08/2021	36,284Hrs. Prestart. Shift machine to workshop. Remove guards. Check cooling system and hitch
03/08/2021	36,284Hrs. Check and repair wiring to dash. Replace throttle loc ass.
04/08/2021	Test cooling system
05/08/2021	Remove rear power pack
05/08/2021	Remove power pack. Wash engine bay
05/08/2021	Pull rear motor out
06/08/2021	Replace seals & gaskets on fuel pump - scraper engine. Replace power pack. Begin step modification.
06/08/2021	Put rear motor in
06/08/2021	Work on as per directions
07/08/2021	Replace gasket on fuel pump cover. Replace transmission harness. Modify scraper radiator steps and
09/08/2021	Fit fuel & airlines. Fit seat back rest. Connect E Stop switch wiring. Fit air cleaner precleaner t
10/08/2021	36,286Hrs. Refit rear trans tubes and hoses
10/08/2021	Remove from washbay. Clean Washbay. Fill transmission after replacing pipes
10/08/2021	Tighten tracks. Wash. Wash top of transmission
11/08/2021	Remove and check ratio control and shut off solenoid
12/08/2021	Refit ratio control and bleed fuel system. Check rear trans and test run
13/08/2021	Top up scraper transmission. Remove covers. Test scraper transmission drive
18/08/2021	Remove and replace number 3 injector line and clamps. Test run and fit bonnets
20/08/2021	Replace belly guard bolt & retainer
25/08/2021	Remove and replace seat ride switch
27/08/2021	FGR
30/08/2021	FGR
30/08/2021	36,346Hrs. Fit tynes
31/08/2021	FGR
01/09/2021	FGR
02/09/2021	Remove repair & replace lift pipe & seals
02/09/2021	Remove leaking hyd pipe. refit hyd pipe and test run
03/09/2021	Replace connector for scraper engine temperature switch
07/09/2021	Prestart
07/09/2021	36,402Hrs. Remove L/H rear wheel and final drive
07/09/2021	36,402Hrs. Travel to site Remove L/H rear wheel assy. Remove bearing cups etc. Return to depot.
07/09/2021	Empty Oil
09/09/2021	Replace bearings & cups & seals in LH Rear final drive hub. Reassemble & fill with Oil. Adjust brak
09/09/2021	36,402Hrs. Reft LH Rear wheel and final drive
16/09/2021	36,463Hrs. Remove and replace rear eng front crank seals. Test run
16/09/2021	Load equipment for hook & radiator removal on site at Broadbent
18/09/2021	36,471Hrs. Prestart
20/09/2021	Source transmission fault. Remove rotary selector valve & replace "O" Rings. Test run
20/09/2021	36,480Hrs. Part service. Check trans hyd and electrical systems
21/09/2021	36,480Hrs. Test trans wiring and repair wire. Test run
21/09/2021	36,480Hrs. Source transmission anomaly. Rectify
25/09/2021	365,013Hrs. - 500 Hr Service. Fit transmission cover plate gasket
25/09/2021	36,500Hrs Service
27/09/2021	36,500Hrs. Fill out SOS samples
15/10/2021	Prestart - Grease - Fuel
16/10/2021	36,358Hrs. Prestart & Fuel. Clean dirt from machine. Remove tynesand turn edges. Load onto float
21/10/2021	Fit new hose
25/10/2021	36,563Hrs. Drain hyd tank and refill with 215 litres of clean oil
06/11/2021	Dismantle rear engine. Look up and price parts
06/11/2021	Disassemble power pack. Remove radiator assy.& engine accessories/components

## Wilde Civil Pty Ltd TWC Pty Ltd

08/11/2021	Swap motor over - Prep of motor from storage
08/11/2021	Dismantle rear engine and look up and order parts
09/11/2021	Disassemble engines & clean components of gaskets, grease and dirt etc
10/11/2021	Repairs to rear engine
10/11/2021	Remove components from Engine to access liner. Remove Liner to diagnose coolant leak
11/11/2021	Repairs to rear engine and look up and order parts
12/11/2021	Disassemble block and clean components
12/11/2021	Clean up parts
15/11/2021	Clean components and begin reassembly
16/11/2021	Clean and assemble engine components
22/11/2021	Clean and reassemble engine components
24/11/2021	Assemble rear engine
24/11/2021	Clean and reassemble engine components
25/11/2021	Clean up parts and assemble engine
25/11/2021	Reassemble engine
26/11/2021	Reassemble engine
29/11/2021	Reassemble engine
30/11/2021	Attach engine to trans power pack. Reassemble accessories/components.
01/12/2021	Fit engine accessories, radiator etc
02/12/2021	Prestart and run engine. Check coolant flow and temp. Check oil pressure
02/12/2021	Fill engine, cooling system & transmission with fluids. Hook up fuel supply & gauge oil pressure.
03/12/2021	Pick up parts & fit to engine (breather hose)
06/12/2021	Drain transmission. Separate from engine & remove from power pack. Begin disassembly
07/12/2021	Disassemble torque converter, Transmission & driveline
08/12/2021	Disassemble transmission components, measure disc etc for go-n-go
10/12/2021	Begin assembly of torque converter
11/12/2021	Repairs to radiator & stroud. Make spacers for radiator unit
22/01/2022	Remove power pack and refit own power pack
24/01/2022	36,564Hrs. Refit rear power pack. Clean electrical connectors. Test. Pressure Test. Refit guards
24/01/2022	Bonnet & hitch builder back
01/03/2022	Begin maintenance; regas hitch; fix lights
03/03/2022	Tighten belts / replace
03/03/2022	36,564Hrs. Repairs to light wiring. Check A/C operation. Adjust alt belt. Look up and order parts
15/03/2022	Degas AC System
15/03/2022	Repairs to A/C system
16/03/2022	Fit A/C Compressor. Vacuum AC System. Replace TX Valve / Regas
16/03/2022	Repairs to A/C system
17/03/2022	Check A/C Pressure
27/06/2022	36,568Hrs. Prestart and check over.
28/06/2022	Check rear engine misfire. Remove No. 6 injector and get tested. Refit
28/06/2022	Remove belly guard. Transmission sensor
28/06/2022	Fit new aerial cable. Wash
28/06/2022	Assist HN. - Remove rear power pack
29/06/2022	Escort back to Depot. Wash down. Remove rear power pack.
29/06/2022	36,572Hrs. Remove rear power pack. Repairs to rear engine.
29/06/2022	Wash scraper. Inspect engine
29/06/2022	Remove rear power pack.
30/06/2022	Disassemble rear engine
30/06/2022	Repairs to rear engine
01/07/2022	Disassemble rear engine
01/07/2022	Assist CW with engine pull down
04/07/2022	Remove pistons

## Wilde Civil Pty Ltd TWC Pty Ltd

05/07/2022	Inspect engine / clean parts
06/07/2022	Repairs to rear engine.
06/07/2022	Inspect engine / clean parts
07/07/2022	Clean, organise parts for rebuild
07/07/2022	Clean, organise parts for rebuild
07/07/2022	Clean radiator
08/07/2022	Engine rebuild
08/07/2022	Assist CW with rebuild
09/07/2022	Engine rebuild
09/07/2022	Assist CW with rebuild
11/07/2022	Assist CW with rebuild
11/07/2022	Clean engine parts. Start rebuilding
13/07/2022	Assist CW with rebuild
13/07/2022	Engine rebuild
14/07/2022	Continue engine rebuild
14/07/2022	Remove brake booster
15/07/2022	Assist CW with engine rebuild
15/07/2022	Continue engine rebuild
16/07/2022	Assist CW with engine rebuild
16/07/2022	Continue engine rebuild
18/07/2022	Continue engine rebuild
19/07/2022	Assist CW with engine instal
19/07/2022	Continue engine rebuild
19/07/2022	Assemble rear power pack to machine. Test. Fit Bonnets. Dismantle brake boosters and price parts
20/07/2022	Remove bonnet and guards. Check for exhaust leaks. Price parts
22/07/2022	Look up and order parts. Repairs to exhaust system
25/07/2022	Remove exhaust shroud
25/07/2022	Remove exhaust manifold
26/07/2022	Change exhaust shield
26/07/2022	Repairs to Exhaust studs
27/07/2022	Fit exhaust
27/07/2022	Fit UHF Antenna
28/07/2022	Fit UHF Antenna
28/07/2022	Assist Dale with drilling out stud
28/07/2022	Exhaust manifold
29/07/2022	Check over
29/07/2022	Exhaust manifold
01/08/2022	36,574Hrs. Refit belly guards
01/08/2022	Refit belly guards and bonnet
01/08/2022	Disassemble brake boosters
02/08/2022	Fit Bonnet
02/08/2022	36,574Hrs. Replace 1 brake booster and adjust brake. Refit bonnet
04/08/2022	36,574Hrs. Rebuild back RHS brake booster. Fit rear RHS brake booster. Adjust brakes
09/08/2022	Replace belly guard bolts
09/08/2022	36,574Hrs. Remove broken bolts from belly guards
11/08/2022	Wash down and check for leaks
16/08/2022	Fixing valves
16/08/2022	36,574Hrs. Check hyd leaks and replace seals on implement valve
29/08/2022	36,574Hrs. Replace seals on control valve. Refit gear lever
30/08/2022	Put tynes on
30/08/2022	FGR
30/08/2022	36,574Hrs. Prestart and fit tynes

## Wilde Civil Pty Ltd TWC Pty Ltd

30/08/2022	Install teeth on cutting edge
28/02/2023	36,592Hrs. Address oil leak. Order parts
03/03/2023	36,592Hrs. Organise parts. Repair oil leak. Wash down
26/06/2023	Prestart. Show and supervise JF and PG how to operate. Move to wash pad
06/07/2023	36596Hrs. Check and adjust hitch acc pressures. Check rear trans operation
06/07/2023	Replace battery
06/07/2023	Repairs to Tail lights
11/07/2023	36596Hrs. Remove tynes
18/07/2023	Pump air into tyres
19/07/2023	36604Hrs. Check and adjust tyre pressures. Check rear trans switch
22/07/2023	36,624Hrs. Check and adjust rear engine idle speed
29/07/2023	36664Hrs. Remove broken bolt from R/H front step. Refit step
10/08/2023	36732.9Hrs. Fit 12v Socket. Service
11/08/2023	Service rear engine
15/08/2023	Assist DW with repairs
15/08/2023	36746Hrs. Check and clean out rear radiator. Check front eng coolant flow switch
16/08/2023	Fit reverse stinger and adaptors
16/08/2023	Make and fit 2 x brackets for GPS. Assist CW
16/08/2023	Finish 12v install and GPS
18/08/2023	36780Hrs. Check front and rear engine revs. Adjust rear revs
29/08/2023	36840Hrs. Remove tynes and fit bolts to cutting edge
30/08/2023	Assist DW with repairs
30/08/2023	36844Hrs. Check front and rear high idle. Adjust rear down. Check lights and grease pump
01/09/2023	Replace rear trans temp sensor. Help DW
09/09/2023	36887Hrs. Check and repair wiring to rear shift card. Test
19/09/2023	36925Hrs. Remove eng guards and manifold guards. Check exhaust leaks. Refit guards
09/10/2023	36934Hrs. Clean dirt from machines. Load onto float. Escort to Workshop. Remove Routers
18/10/2023	Remove front engine
19/10/2023	Wash. Bring in to workshp. Remove front engine
19/10/2023	36934Hrs. Remove engine
20/10/2023	Remove exh manifolds and inspect. Clean parts
23/10/2023	Order parts.
24/10/2023	36934Hrs. Look up and order parts. Remove and replace leaking hoses. Shift electrical harness
24/10/2023	Valve set
25/10/2023	36934Hrs. Remove and replace battery leads. Remove broken bolts. Fit new hoses
26/10/2023	36934Hrs. Remove broken exhaust studs. Replace air lines
31/10/2023	Refit exhaust studs and manifold. Refit shields
03/11/2023	Refit R/H exhaust studs and manifold. Refit shields
08/11/2023	36934Hrs. Dismantle drive and clean parts
14/11/2023	Repair cab wiring and refit front engine
15/11/2023	Refit engine and hoses
17/11/2023	Reconnect starter etc
20/11/2023	Refit hyd lines. Remove muffler bracket for repairs. Check battery charge and replace leaking hoses
20/11/2023	Continue reassembly
21/11/2023	Continue reassembly
21/11/2023	Refit radiator and hoses. Order new cores
22/11/2023	Remove radiator
23/11/2023	Dismantle radiator and clean up parts. Refit muffler and pipes
24/11/2023	Refit hoses and clamps
28/11/2023	Prep to install radiator cones.
29/11/2023	Reassemble machine
30/11/2023	Install intake etc

## Wilde Civil Pty Ltd TWC Pty Ltd

04/12/2023	36934Hrs. Repairs to guards and bonnets. Refit clamps to hoses. Prestart. Test
04/12/2023	Refit bonnet and weld. REfit radiator
05/12/2023	Assist Install belly guards
13/12/2023	36936Hrs. Prestart. Top up coolant and trans oil. Part wash down. Repair fuel leak. Clan out cab. R
13/12/2023	Get driving lights work
05/02/2024	Check and tighten rear fan belts
07/02/2024	Fit laser receiver. Test
07/02/2024	Refit laser receiver. Check over
17/02/2024	37,000Hrs. Take SOS Samples and fill out
19/02/2024	37000km Service
19/02/2024	Assist DW with service
19/02/2024	Run to warm oils. Assist with service
20/02/2024	37,000Hr Complete Service
20/02/2024	Take oil out of front engine. Top up hyd oil
13/03/2024	Blow out radiator and air cleaner. Grease
20/03/2024	37086Hrs. Drain and refill rear diff oil
20/03/2024	Change rear diff oil
23/03/2024	Fit hose. Add cooling system additive
16/04/2024	37134Hrs. Check and top up engine oil
29/04/2024	Fit hose
30/04/2024	Drain trans oil.
02/05/2024	37,173Hrs. Check trains oil level. Drain 15 L from Trans
02/05/2024	Assist with loading
02/05/2024	Drain trans
03/05/2024	Unload from float at Depot
08/05/2024	Remove rear structure to access rear main seal
09/05/2024	37175Hrs, Remove accessories to get to rear main seal. Remove rear main seal. Diagnose leak
09/05/2024	37175Hrs. Remove rear engine seal. Inspect parts
09/05/2024	Assist CW
09/05/2024	Make bracket - trans breather
10/05/2024	Install rear main seal
10/05/2024	37175Hrs. Replace rear engine oil seal. Clean up parts and reassemble. Fill trans oil and check for
15/05/2024	Build hoses
17/05/2024	37196Hrs - Regas hitch
17/05/2024	Recharge accumulator. Check over; include tyre pressure check
20/05/2024	Belly Guard
18/06/2024	37176Hrs. Fit breathers to front trans and diff compartments
22/07/2024	Load onto float
01/08/2024	Replace steering hose. Check over.
03/08/2024	Adjust belt on rear motor
08/08/2024	Change hoses with KG
19/08/2024	37250Hrs. Service. Change centre cutting edge
19/08/2024	Change filters. Clean screens for fuel. Remove mud. Change out cutting edge
26/08/2024	37289Hrs. Check over and replace leaking seals on hyd pump lines
26/08/2024	Check Air and Fuel adjuster
29/08/2024	37,311Hrs. Check rear eng coolant and adjust idle speed
13/09/2024	37,343Hrs. Check coolant leak. Remove L/H thermostat housing and broken bolt. Clean up parts and re
18/09/2024	37340Hrs. Check front coolant and engine oil leaks
01/10/2024	36,367Hrs. Remove and replace trans hose. Replace 2 test fittings
01/10/2024	Remove, disassemble and reassemble steering cylinder. Remove stereo, begin wiring new sound system
01/10/2024	Dismantle steering ram. Reseal and assemble. Refit. Chase oil leaks. Replace hoses
02/10/2024	Finish installing stereo. Wash

## Wilde Civil Pty Ltd TWC Pty Ltd

02/10/2024	Oil leak repairs. Fit and service new hyd and trans hoses
08/10/2024	37,367Hrs. Prestart and check over. Load onto float
08/10/2024	Wash
29/10/2024	Replace points
29/10/2024	Replace teeth
13/11/2024	Check ejector ram leak. Remove ejector ram for repairs
13/11/2024	Remove ejector ram
14/11/2024	Dissassemble ejector
15/11/2024	Remove ejector ram
05/12/2024	Fit V Clamp on Turbo
06/12/2024	Repairs to exhaust and fuel line.
08/01/2025	Pick up ejector cylinder and clean up parts. Order head seals. Reassemble
09/01/2025	37,392Hrs - Put ram back together
09/01/2025	37,392Hrs - Finish ejector ram installation
09/01/2025	Fitting ejector cylinder
09/01/2025	Refit ram
09/01/2025	Assist with ejector cylinder
10/01/2025	37,392Hr - Inspect and test ram
10/01/2025	Test ejector ram. Inspect oil leaks
13/01/2025	Inspect ejector ram with DW
14/01/2025	Remove ejector and inspect for leak
14/01/2025	37,394Hrs. Check ejector ram for leaks. Look up and order parts
14/01/2025	37,396Hrs - Remove ejector
14/01/2025	Assist with ram issues
17/01/2025	Dissassemble ejector ram. Clean and prep. Swap ram rod over to new barrel. Finish. Clean up
20/01/2025	Install ejector ram
20/01/2025	Put ram back in
20/01/2025	Repairs to hyd brackets
20/01/2025	Assist with hyd ram
20/01/2025	Assist with ram
20/01/2025	Assist with ejector ram repairs
21/01/2025	Assist with ejector ram and clean up
21/01/2025	Install ejector ram
21/01/2025	Assist with hyd ram
22/01/2025	Inspect. Test
22/01/2025	Part wash down. Clean out cab. Check laser control box
29/01/2025	Repairs to A/C System
29/01/2025	37,396Hrs - Move into shed. Check A/C. Replace ORings. Recharge system
06/02/2025	Prestart. Test machine
11/02/2025	37,405Hrs - Remove and replace rear throttle control valve
11/02/2025	Prestart. Check over
12/02/2025	37,408Hrs - Refit push pad pin
13/02/2025	Fix injector hose
13/02/2025	37,412Hrs - Replace ejector seal. Test
13/02/2025	Blow out radiator.
18/02/2025	37,431Hrs - Check ejector bolts. Repair apron trigger
19/02/2025	37,447hrs - Replace rear throttle pin and keeper
25/02/2025	Blow out radiator. Repair hyd leak
04/03/2025	Diagnose rear engine - no start
04/03/2025	Assist CW
05/03/2025	37,512Hrs - SOS Samples
06/03/2025	37,512Hrs - Service front engine

## Wilde Civil Pty Ltd TWC Pty Ltd

06/03/2025	Service rear engine
07/03/2025	37500Hrs - Fill out SOS
12/03/2025	37542Hrs - Remove tynes
13/03/2025	Remove belly guard. Clean and prep to do rear main seal
14/03/2025	37542Hrs - Clean up parts. Refit rear eng oil seal. Assenble fly wheel and drive shaft. Drain trans
14/03/2025	37545Hr - Remove rear main seal. Instal fly wheel, bell housing and hoses
17/03/2025	37542hrs. Change trans filter and clean out screens. Change oil and test run.
18/03/2025	37544hrs. Fit belly guard. Remove and refit push pad pin. Check trans oil.
19/03/2025	Blow out radiators. Air filters
20/03/2025	Blow out radiators
21/03/2025	Blow out radiators
24/03/2025	Fit digging points
25/03/2025	Replace bolts in L/H front radiator mount
07/04/2025	37,607Hrs - Prestart. Check ejector door rollers
25/06/2025	Travel to Jobsite. Prestart. Run machine. Check tyres
02/07/2025	Inflate tyres
02/07/2025	Inflate tyres
15/07/2025	37,699Hrs - tighten fan belts, inflate tyres
22/07/2025	37,715Hrs - Listen for diff noises. Inflate FLH tyre
31/07/2025	37,722Hrs - Repair stereo mounts
01/09/2025	37,736Hrs. Check and adjust tyre pressures
25/09/2025	37741Hrs - Prestart
26/09/2025	37,742Hrs. Check engine oil leak at filter housing. Remove from spare engine and reseal. Check L/H
29/09/2025	37,750Hrs - Service. Assit fit tyres and inspect
30/09/2025	Repalce 2 bolts in rear bonnet
01/10/2025	Assist AW with leaking hose
20/10/2025	37,782Hrs- Replace blow hose