

## Wilde Civil Pty Ltd TWC Pty Ltd

Date	Notes
01/07/2021	Dig out tyres fr Jukes to change out
08/07/2021	Blown hydraulic hose Repair. Travel to Brewarrina
12/07/2021	Replace hydraulic hose and Prestart
22/07/2021	Repairs to trans fault over phone
22/07/2021	Diagnose fault in transmission
24/07/2021	Repair trans fault
26/07/2021	Fix transmission sensor & fit GPS
29/07/2021	Prestart
29/07/2021	FGR. Blow out Radiator
30/07/2021	Prestart
02/08/2021	Prestart
03/08/2021	Prestart
03/08/2021	GPS Stuff
04/08/2021	Prestart
06/08/2021	250Hr Service
06/08/2021	23,750Hr Service. Replace step and floor mat
12/08/2021	FGR
17/08/2021	FGR
18/08/2021	Breakdown - Remove blown hose
18/08/2021	Manufacture hose - reuseable fittings
20/08/2021	Prestart
21/08/2021	Prestart
21/08/2021	F.G.R + blow out radiator
22/08/2021	Prestart
22/08/2021	F.G.R + blow out radiator
23/08/2021	F.G.R + blow out radiator
23/08/2021	Prestart
25/08/2021	F.G.R + blow out radiator
25/08/2021	Prestart
26/08/2021	FGR
31/08/2021	FGR
13/09/2021	23,873Hrs. Remove belly guards and part wash down. Check temp sensor
14/09/2021	23,873Hrs. Check for oil leaks under cab. Look up and order parts
15/09/2021	23,873Hrs. Refit belly guards. Test run. Load onto float
15/09/2021	Fit transmission temp sender. Fit belly guards. Run machine to operating temp to check switch. Wash
23/09/2021	FGR
23/09/2021	Check A/C blower fault
23/09/2021	Check A/C motor and order parts
24/09/2021	FGR
01/10/2021	23,970Hrs. Remove A/C fan motor and replace
02/10/2021	23,970Hrs. Refit A/C motor and test run. Part service
08/10/2021	24,000Hr service. Replace tractor fan, alternator & A/C belts. Replace descicant cannister, hoses e
08/10/2021	24,000Hrs Service
09/10/2021	24,000Hr service. Replace tractor fan, alternator & A/C belts. Replace descicant cannister, hoses e
09/10/2021	24,000Hrs Service
11/10/2021	24,000Hrs. Complete service and part wash down
11/10/2021	Complete 2000Hr Service
12/10/2021	24,000Hrs. Wash down. Check for air leaks. Remove and replace grease line. Check system operation
12/10/2021	Source air leak & light faults
13/10/2021	REmove and replace air valves and clean out system. Refit guards and clamps. Test
13/10/2021	Source Air valve by pass issues

## Wilde Civil Pty Ltd TWC Pty Ltd

14/10/2021	Fit belly guard. Relace transmission guard bolts. Replace diff sight glass. Purchase & fit light le
14/10/2021	Maintenance on Scraper as directed
18/10/2021	FGR
17/11/2021	24,017Hrs. Remove guards and old cable. Refit new cable and guards. Load onto float
18/11/2021	Fit GPS receiver and cables. Test run
14/12/2021	Maintenance
14/12/2021	24,032Hrs. Check and clean rear trans connectors. Replace grease nipples. Check T/W operation
20/01/2022	24,063Hrs. Check and clean battery terminals. Replace 1 battery. Connect and test GPS operation. Ch
21/01/2022	24,063Hrs. Check and adjust tyre pressure. low out rear radiator. Check and repair grease line
11/03/2022	24,101Hrs. Check over and price parts. Check fault codes
21/03/2022	Clean hitch. Tighten Bolts
22/03/2022	Fit tynes and fuel
22/03/2022	Fit adapters to cutting edge
23/03/2022	Check front trans fault lights. Check temp with heat gun
12/04/2022	Clean sensor
19/04/2022	24,131Hrs. Remove from bog and check and adjust rear fan belts
03/05/2022	Check apron fault. Remove sequence relief spring. Look up and order parts
04/05/2022	24,162hrs.
06/05/2022	24,165Hrs. Reassemble joy stick. Refit to machine. Check hyd functions
10/05/2022	24,170Hrs. Remove and replace joystick and calibrate. Test
10/05/2022	Prestart
17/05/2022	Fix Scraper
17/05/2022	Replace shims in hyd valve and check pressure
23/05/2022	Repairs to apron
23/05/2022	Sequence valve shimming
24/05/2022	Change greaselines. Assist HN with other repairs
24/05/2022	Greaselines. Sequence valve shims.
25/05/2022	Fit A/C switch. Hitch shims.Return to Depot
26/05/2022	Change pins
26/05/2022	Hitch shims
31/05/2022	Change grease lines
31/05/2022	Grease line repairs
01/06/2022	Change grease lines
01/06/2022	Assist CW with grease lines
10/06/2022	Replace joystick
10/06/2022	Refit joy stick and calibrate. Remove hyd fitting and test
14/06/2022	Prestart. Fuel.
15/06/2022	Prestart. Grease
16/06/2022	24,184Hrs. Check light fault and fuel and oil leaks
30/06/2022	Refuel
01/07/2022	24,208Hrs. Check and repair greaseline. Tighten hitch bolt.
07/07/2022	Go to Jobsite. Fit fire extinguishers. Fix dash bulbs
14/07/2022	24,220hrs Chane centre cutting edge
14/07/2022	Change edge at Jobsite
16/07/2022	24,250Hrs service. Repairs to battery leads
16/07/2022	250Hr Service
16/07/2022	Service scraper on jobsite
18/07/2022	FGR
19/07/2022	24,245Hrs, Adjust grease injector
20/07/2022	24,247Hrs. Replace grease injector and test
25/07/2022	Remove broken boltsa from throttle pedal
25/07/2022	Change throttle pedal

## Wilde Civil Pty Ltd TWC Pty Ltd

28/07/2022	Refuel. Grease. Maintenance
28/07/2022	24,301Hrs. Check fuel blockage and remove obstruction from tank. Check cushion pump operatin
29/07/2022	24,301Hrs. Load onto float. Remove drive shaft and check for bend. Check trans screens and filter
02/08/2022	Replace hitch piston pump
02/08/2022	Replace cushion hitch pump and filters
09/08/2022	Fit hitch pump , screen brake booster bolt.driveshaft
09/08/2022	Clean grease off
09/08/2022	Wash. Remove belly guard
11/08/2022	Wash down and check for leaks
12/08/2022	24703 Hrs. Remove bale spool valve. Reseal bale spool valve. Refit bale spool valve
15/08/2022	Torque convertor temp sensor testing. Replace front batteries and leads
15/08/2022	24,303Hrs. Check electrical fault. Replace front batteries and leads. Clean rear earth connections
15/08/2022	Remove old batteries. Remove Two-way
16/08/2022	Remove battery box - rear engine. Remove broken bolts on rear step
16/08/2022	Fit Two-way
16/08/2022	Replace rear battery box
17/08/2022	Instal new front engine batteries leads. Instal new rear battery isolator
17/08/2022	Refurbishing rear battery box
18/08/2022	Refurbish rear battery box
20/08/2022	Fit repaired battery box. Fit batteries with new leads and battery isolator.
22/08/2022	Wash down. Adjust brakes. Remove greaselines and brake shouds. Heat up bearing to take grease
22/08/2022	Assist HN with rear brakes
23/08/2022	Remove front guard. Instal rear belly plate
23/08/2022	Pressure test bail raise pressure relief valve
23/08/2022	24,303hrs. Check and clean out bail relief valve. Test pressures
24/08/2022	Hydraulic pressure testing. Rear RHS grease lines for brakes replaced.
24/08/2022	24,303Hrs. Check hydraulic pressures and order parts
25/08/2022	Replace rear engine coolant
25/08/2022	Replace bail valve spring, pressure test. Set relief pressure, refit guards
25/08/2022	24,303Hrs. Flush out rear cooling system. Check alternator and pulley. Order parts
29/08/2022	Fit used alternator iwth new pulley and belt. Tighten belts
01/09/2022	Fit bale pressure relief valve
02/09/2022	24,258Hrs. Fit belly plates. Recharge hitch accumulator. Check grease injectors. Pressure test apro
25/11/2022	Prep for work
14/12/2022	24,405Hrs. Remove teeth
14/12/2022	Remove cutting edge tynes
16/01/2023	24,479Hrs. Check over and order parts
19/01/2023	24,500Hrs. Part Service
20/01/2023	24,485.5Hrs. Start Service
20/01/2023	24,485 HRs. 500Hr Service
03/02/2023	24,511Hrs. Blow out back radiator. Tighten fan belt.
06/02/2023	Clean radiators. Diagnose GPS issue
06/02/2023	24,511Km. Blow out radiators. Spary belt grip on fan belt. Fix GPS Receiver
09/02/2023	24,543Hrs. Trimble harness
11/02/2023	24,558Hrs. Repair laser cable end. Remove and replace rear fan belts. Check and adjust hyd pressure
11/02/2023	24,558Hrs. Assist DW with rear engine fan belt install
15/02/2023	Diagnose
17/02/2023	24,601Hrs. Check rear engine exhaust leak and blow out cab filter
21/02/2023	24,612Hrs. Remove bonnets and guards
22/02/2023	24,612Hrs. Remove exhuaast manifold and turbo. Look up and order parts
23/02/2023	24,612Hr. Clean up and order parts for rear exhaust leaks
06/03/2023	24,612Hrs. Replace rear trans hoses

## Wilde Civil Pty Ltd TWC Pty Ltd

07/03/2023	24612Hrs.
07/03/2023	24612Hrs. Fit new front LHS brake booster
08/03/2023	24612Hrs. Adjsut brakes. Resesl hitch cylinder
08/03/2023	Test laser wiring
09/03/2023	24,612Hrs. Replace rear trans hoses. Wash down
09/03/2023	24,612Hrs. Test laser cable and repair end
09/03/2023	Test Laser equipment
10/03/2023	Remove panels
11/03/2023	24,612Hrs. Shift into workshop and fit frame
11/03/2023	OWED - 6.3.2023 - Wash & Grease
13/03/2023	Remove bowl from draft frame
13/03/2023	Dissassemble machine
13/03/2023	Assist with splitting of scraper
13/03/2023	Split. Start removal of wear plates
13/03/2023	Set up tracks and frame to work on scraper , tap bolts for guards. Tap guard bolts, remove cover hy
14/03/2023	Fit new draft arm pins. Plus other small tasks on machine
15/03/2023	Repair hyd tank cracks
15/03/2023	24612Hrs. Remvove bowl cylinder bush
16/03/2023	Assist Re-Connect
16/03/2023	Tap out holes for guards. Reassemble bowl to draft frame
16/03/2023	Prep bowl for respray. Weld repairs as needed before paint
17/03/2023	Reassemble
17/03/2023	Tension trunion caps. Remove air and fuel lines. Look up and order parts
18/03/2023	Fit hyd tank spacer. Rebuild steering rams
18/03/2023	Assemble steering cylinder. Remove and dismantle L/H steering cylinder. Remove ejector hoses
20/03/2023	Make hoses
20/03/2023	Remove and repair and refit hyd pipes. Refit R/H steering cylinder. Replace clamps
20/03/2023	Make "tool" to straighten hyd pipes. Refit straight ipes. Fit new hyd hoses. Start fitting hose & w
21/03/2023	Reassemble fuel and air lines to bowl. Replace pipe clamps and tap out threads
21/03/2023	Make and fit hoses
21/03/2023	Fix hose guard bolt holes
22/03/2023	Reassemble
22/03/2023	Assemble air and fuel lines. Refit Clamps. Refit ejector hoses and clamps
23/03/2023	Replace GPS cables and remove broken bolts. Tap out holes
23/03/2023	Replace GPS harness
23/03/2023	Remove broken studs
24/03/2023	Reassemble machine
24/03/2023	Refit Charge air cooler
24/03/2023	Finish fitting harness bracket. Remove intercooler. Blow out radiator.
24/03/2023	Assist Mechanics as needed
27/03/2023	Repairs to GPS cables
27/03/2023	Assist with R&M
28/03/2023	24,612Hrs. Refit bonnets and guards. Bleed steering system. Prestart and load onto float
28/03/2023	Check over before leaving Depot
28/03/2023	Get ready to Move
29/03/2023	Refit GPS cables. Test
29/03/2023	Fit GPS harness
30/03/2023	24626Hr. Diagnose Fuel problem
30/03/2023	24,628Hrs. Check for fault with GPS cables. Repair grease line
31/03/2023	Diganose throttle issue
31/03/2023	24,618Hrs. Diganose low power complaint (fuel)
01/04/2023	24,637Hrs. Refit GPS cables and check. Remove dash and repair loose connector

## Wilde Civil Pty Ltd TWC Pty Ltd

03/04/2023	24,639Hrs. Check fuel fault. Clean tank fitting and lines. Test
03/04/2023	24,618Hrs. Diagnose & fix fuel supply issue
13/04/2023	24,668Hrs. Check radio fault and remove hood lining. Make up harness
14/04/2023	24,679Hrs. Refit radio and check over
26/04/2023	Remove guards and fit GPS cables. Test. Refit guards
29/04/2023	24,736Hrs. Prestart and adjust front alternator belt
03/05/2023	24,750Hr Service
03/05/2023	Assist DW with service
04/05/2023	24,750Hrs. Complete service. Check rear throttle adjustment
04/05/2023	Service
05/05/2023	2,4750Hrs. Fit bolt to trash rack
13/05/2023	24,798Hrs. Blow out radiators
17/05/2023	Check GPS Fault and replace rear cable. Test. Remove bonnet guards and clean connectors
18/05/2023	24,825Hrs. Check and clean GPS connectors. Change out radio. Refit old radio and test
18/05/2023	Assist DW with GPS
02/06/2023	24872hrs. Check and adjust rear fan belts
14/06/2023	Check hitch operation
15/06/2023	Diagnose GPS problem and replace receiver
15/06/2023	24885Hrs. Check GPS fault. Replace receiver
06/07/2023	Prestart and idle
11/07/2023	Replace receiver
11/07/2023	Check over machine. Wash and prep for moving
11/07/2023	Check and repair lights and clean rear trans connectrs
22/07/2023	24,959Hrs. Part service
23/07/2023	Service rear trans. Add oil
27/07/2023	Repairs to hyd over phone. Look up and order parts
28/07/2023	249958Hrs. Remove and replace hyd hose and front engine muffler ejector pipe. Check electrical fault
29/07/2023	Service
29/07/2023	25000Hrs Service. Replace battery clamp bolt
05/08/2023	25042Hrs. Remove and replace cab filters. Check rear fan belts
08/08/2023	Change rear primer pump
18/08/2023	25135Hrs. Check Navman wiring and fuses
30/08/2023	25204Hrs. Fit NetStar Tracker and check
01/09/2023	25207Hrs. Remove and replace steering hose
09/09/2023	25250Hrs. Service
11/09/2023	25250Hrs. Fill out SOS
12/09/2023	Check rear fan belts and add extender to rear cooling system
23/09/2023	25358Hrs. Check fault codes. Clean rear harness connectors. Adjust rear fan belts
07/10/2023	25449Hrs. Check tyre pressure. Check over
10/10/2023	25453Hrs. Change cutting edges and routers
14/10/2023	25500Hr Service
18/10/2023	25503Hrs. Remove and replace centre cutting edge
21/10/2023	Remove and replace 2 SOS ports. Check rear fan belt
25/10/2023	Remove damaged air line. Replace hose
06/11/2023	25577Hrs. Check air leaks at R/H front booster. Repairs to spare booster
24/11/2023	Clean up parts. Assemble brake booster. Test for leaks
08/12/2023	Clean up parts. Assemble brake booster. Test operation and leaks
15/12/2023	Make up 2 steering hoses
17/01/2024	25658Hrs. Unload from float. Remove belly guards
18/01/2024	25658Hrs. Remove bonnets and check fuel leak. Wash
24/01/2024	25658Hrs. Remove and replace leaking fuel lines
24/01/2024	25659Hr. Remove fuel lines. Replace fuel lines

## Wilde Civil Pty Ltd TWC Pty Ltd

25/01/2024	25658Hrs. Refit fuel line. Check and repair rear light wiring. Remove rear bonnet
29/01/2024	Reinstall battery cover, Install bonnet, start machine, remove ejector ram
30/01/2024	25658Hrs. Remove ejector ram and dismantle. Clean up and order parts
30/01/2024	Remove ejector cylinder. Dissassemble ejector ram.
05/02/2024	25658Hrs. Assemble ejector ram and fit machine. Prestart. Fit rear bonnet. Load onto float
05/02/2024	Refit ejector ram
05/02/2024	Fit ejector ram. Fit bonnet to #2 engine
07/02/2024	Fit laser receiver. Test
07/02/2024	Refit laser receiver. Check over
09/02/2024	25662Hrs. Check hyd oil leak. Make up 2 hoses
09/02/2024	Clean 265 GPS connectors
10/02/2024	25663Hrs. Remove and replace 2 steering hoses. Test
22/02/2024	25714Hrs. Remove and replace angle sensor cable. Check connectivity and blow out rear radiator
06/03/2024	Inspect exhaust leak
06/03/2024	Unload. Wash
06/03/2024	Tear down rear engine for exhaust stud replacement
11/03/2024	Pin engine timing. Inspect R engine. Prep to remove fuel pump
11/03/2024	Assist CW as needed
12/03/2024	Remove fuel pump. Remove exhaust manifold and studs and gaskets. Take Manifold to McManus
13/03/2024	Clean and refit exhaust manifold
13/03/2024	Continue cleaning parts
14/03/2024	Install fuel pump
15/03/2024	Diagnose wiring fault
15/03/2024	Prep for LDC Job
18/03/2024	Clean battery terminals. Look at starter issues
20/03/2024	Check fault codes. Drop belly guard. Check wiring to bail solenoid. Look up and order parts
20/03/2024	Assist CW - Diagnose failed pressure solenoid
20/03/2024	Diagnose failed pressure solenoid
21/03/2024	25753Hrs. Remove and replace bail solenoid. Test wiring to bowl control
23/03/2024	25753Hrs. Prestart and shift to Workshop
25/03/2024	Prestart
28/03/2024	25763Hrs. Remove and replace front batteries. Clean out rear radiator
09/04/2024	25763Hrs. Repairs to seat suspension
09/04/2024	Repairs to suspension seat. Change damper
09/04/2024	Remove seat
10/04/2024	25763Hrs. Refit seat. Remove and replace 2 hyd hoses
23/04/2024	25764 Hrs - Prestart. Fuel. Check over
29/04/2024	Check and clean GPS connectors. Check connectivity
30/04/2024	Clean GPS Connections
01/05/2024	Diagnose GPS Issues. Blow out radiator
02/05/2024	25,773Hrs. Check GPS wiring and replace centre cable. Remove guards and refit. Test
02/05/2024	Diagnose GPS issues
07/05/2024	Prestart. Fuel. Grease
08/05/2024	Prestart. Fuel. Grease
13/05/2024	Clean and start installing parts
29/05/2024	Prestart . Check over. Check tyre pressures
18/06/2024	Replace radiator hose and fix oRing on breather
26/06/2024	25856Hrs. Remove GPS radio and cables. Get tested
23/07/2024	25984Hrs. Check rear fan belts
24/07/2024	25904Hrs. Calibrate Joystick and refit rear bucket
13/08/2024	Remove GPS radio
02/09/2024	Build brackets for trans breather

## Wilde Civil Pty Ltd TWC Pty Ltd

03/09/2024	25967Hrs. Check fault codes. Unload from float
04/09/2024	25967Hrs. Fit breather extensions to diff and trans. Remove belly guard. Check trans temp sensor an
04/09/2024	Assist with trans breather extensions
05/09/2024	25967Hrs. Replace trans temp sensor. Refit belly guards. Test
11/09/2024	Check power for GPS radio. Remove radio and harness for repairs
13/09/2024	Replace filters - air, hyd and A/C
25/09/2024	Repairs to grease system
25/09/2024	SOS Samples. Change front engine oil. Clean trans screen.
25/09/2024	26,000Hrs Service and repairs to grease system
26/09/2024	26,000Hrs service. Replace retarder hose
26/09/2024	Service Rear Engine
26/09/2024	Assist DW with hoses
27/09/2024	26,000Hrs. Service. Remove and replace rear trans hoses. Repairs to grease system
27/09/2024	Replace rear retarder hose. Re assemble grease system. Move machine
30/09/2024	26,000Hrs. Remove drive shaft. Replace hose and seals. Refit drive shaft. Adjust ejector rollers.
30/09/2024	Move to wash pad. Degrease. Bring back in to shed
30/09/2024	Repairs to ejector door.
01/10/2024	26,000Hrs. Part wash down. Check over and order hoses
02/10/2024	26,000Hrs. Remove and make up and refit ejector hoses
02/10/2024	Remove ejector hoses. Start making new ejector hoses
03/10/2024	Fit 24 to 12 v reducer. Tidy wiring.
03/10/2024	26,000Hrs. Refit 2 ejector hoses and clamps. Refit guards. Remove old Navman
03/10/2024	Finish making hoses. Fit.
08/10/2024	Finish 12v. Replace turbo coolant hose. Fill collant. Run to remove air locks
09/10/2024	Remove fan hub. Dissassemble. Remove, clean parts fit new hoses
09/10/2024	26,000Hrs. Refit hyd hoses
10/10/2024	Attempt to make hoses fit. Refit some old hoses
10/10/2024	Change hydraulic hoses. Fit new cutting edges. Attach hydraulic bowl tip rams
11/10/2024	Rebuild fan hub. Fit fan hub and shrouds. Check over. Prestart.
12/10/2024	Check tyre pressures. Hitch gas.
14/10/2024	26,000Hrs. Remove and replace charge air cooler pipe and hoses
14/10/2024	Replace Intercooler to engine pipe and socks.
18/10/2024	26,000Hrs. Remove and replace 2 steel pipes and hoses and clamps on bowl rams. Check for leaks
18/10/2024	Assist fit new hyd hoses
04/11/2024	26,042Hrs. Check A/C operation and turn off heater taps. Check hyd fault and turn relief tap off. T
21/11/2024	26,074Hrs. Check GPS fault. Replace radio and cable. Test
28/11/2024	Blow out and clean inside
16/12/2024	Diagnose hyd temp sensor fault
14/01/2025	26,076Hrs. Replace GPS radio and harness. Check operation
14/01/2025	26,076Hrs - Inspect wiring for GPS. Run new wiring for GPS. Remove belly guard, tidy, replace belly
21/01/2025	26,076Hrs. - Remove and replace main GPS harness. Test
22/01/2025	Install new GPS harness
22/01/2025	Remove bonnet
23/01/2025	26077Hrs - Remove old hoses and panels, prep and paint engine bay. Remove rust in door. Reinstall h
24/01/2025	26,077Hrs - Install bonnet ; A/C box ; Top up coolant. Test
11/02/2025	Fit isolator. Look at A/C
11/02/2025	26,087Hrs - Check electrical fault. Check batteries and terminals. Replace 2 front isolators. Test
13/02/2025	Build hose
13/02/2025	Repair hose. Top up oil. Test operations
14/02/2025	Repair rear throttle damaged threads
14/02/2025	26,096Hrs - Check GPS fault
19/02/2025	26,120Hrs - Service A/C - replace thermostat

## Wilde Civil Pty Ltd TWC Pty Ltd

19/02/2025	26,120Hrs. Remove and replace AC drier and thermostat switch
26/02/2025	Assist with A/C issue
26/02/2025	26,161hrs - Check A/C operation and pressures. Replace leaking seal on ejector pipe
27/02/2025	Inspect. Make a wire to keep running
04/03/2025	Replace grease line
05/03/2025	Repair grease system
05/03/2025	Assist CW
11/03/2025	26210Hr - Remove damaged nose cone. Replace front isolator
11/03/2025	Assist with R&M
12/03/2025	Repair battery hold down
12/03/2025	26215Hrs - Remove and replace 2 outside cutting edges
17/03/2025	26237hrs. Remove and replace centre cutting edge.
17/03/2025	Install new battery trays
18/03/2025	26250hrs service. Blow out radiators. Service air conditioner and test run.
18/03/2025	Service
19/03/2025	Blow out radiators. Air filters
20/03/2025	Blow out radiators
21/03/2025	26,271Hrs - Clean cab filters. A/C evaporator
26/03/2025	Repairs to broken apron crank hinge
22/04/2025	Clean. Refuel. Prep for Transport
23/04/2025	26,278Hrs. Remove ejector door and repair. Remove A/C door and repair. Refit
23/04/2025	Commence straightening Ejector door; remove and reinforcing. Press straight.
24/04/2025	Repair EStop. Replace A/C box door rubbers
24/04/2025	Prep for R&M. Assist with R&M
25/04/2025	Make brackets to hold A/C box rubbers
28/04/2025	26,287Hr. Refit ejector door and laser frame
28/04/2025	Prep for R&M. Assist with R&M
29/04/2025	Wash down
05/05/2025	26,290Hrs. Remove and replace A/c box seal. Fit floor mat
05/05/2025	Assist with R&M
07/05/2025	26,290Hrs. Check GPS fault and replace radio and receiver
09/05/2025	26,290Hrs. Check GPS cable fault. Remove and replace radio cable to cab harness
09/05/2025	Fabricate GPS radio mount
12/05/2025	Fabricate GPS radio mount
02/07/2025	Refuel. Assist CW
02/07/2025	Prestart. Inspect exhaust leak. Pick up hose and parts. Rebuild and reseal. Replace 1 blown hose Fi
02/07/2025	Remove broken hose
03/07/2025	Wash. Diagnose fault
07/07/2025	26,320Hrs. Remove and replace blown steering hose under cab. Remove tyre and mudguard
08/07/2025	26,320Hrs. Remove and replace hyd hoses under cab
09/07/2025	26,320Hrs. Remove and replace rear muffler
11/07/2025	Assst with fitting hoses
11/07/2025	26,320Hrs. Remove and replace hoses under hitch and cab. Make up and fit hoses
14/07/2025	26,320Hrs. Refit hoses and mud guard. Part wash down. Test
14/07/2025	Check over
05/08/2025	Check and tighten rear fan belts. Replace bolts in rear bonnet
06/08/2025	26,360Hrs.. Check start fault and lower belly guard
08/08/2025	26,360Hrs. Remove and replace front engine starter motor. Test. Refit bonnet and belly guards
08/08/2025	Starter motor removal. Fit new starter motor
11/08/2025	26,360Hrs. Prestart. Fuel. Clean dirt from machine. Remove GPS receiver. Assist load onto float
27/11/2025	Try to unblock grease bank. Sour A/C parts
01/12/2025	26,372Hrs - Inspect auto greaser



**Wilde Civil Pty Ltd TWC Pty Ltd**

02/12/2025	Fit new grease valve unit
02/12/2025	Attempt to unseize grease unit
04/12/2025	Fix grease system
04/12/2025	Inspect A/C system
27/01/2026	Look at GPS
27/01/2026	Issue with GPS harness
29/01/2026	Fit new hoses