

Wilde Civil Pty Ltd TWC Pty Ltd

Date	Notes
05/07/2021	Service
06/07/2021	Fuel & Service
08/07/2021	Fuel from Byrons overhead tank. Service & Prestart
08/07/2021	Cleaning #310. Service. Ready to return
13/07/2021	Clean mud fom tracks. Pick up digging bucket from Karinya
14/07/2021	Repairs to tilt bucket. Look up and order parts
14/07/2021	Try removing pins in tilt bucket. Locate in shed & begin gouging out pins
15/07/2021	Repairs to tilt bucket
15/07/2021	Disassemble tilt bucket
16/07/2021	Repairs to tilt bucket
17/07/2021	Weld repairs to tilt bucket. Pickup tools from Simon Kong. Parts pickup.
17/07/2021	Repairs to arm bushes
19/07/2021	Refit arm bushers and assemble bucket link to machine
19/07/2021	Insert stick bushes & seals. Source parts. Repairs to threaded rod of porter power
20/07/2021	4,810Hrs. Repairs to tilt bucket
20/07/2021	Reassemble titl bucket
21/07/2021	4,810Hrs. Assemble hitch and refit tilt bucket and test run
21/07/2021	Straighten panel / guard of fuel tank. Manufacture circle mud scraper. Replace Orings seals in quic
22/07/2021	Fit circue mud scraper
24/07/2021	Fit Transfers
27/07/2021	Check and remove receivers and screen and radio. Box up and drop off at transport
27/07/2021	Fit Navman
28/07/2021	#310 - Clean tracks
31/07/2021	4,816Hrs. Check and adjust tracks
13/09/2021	Source & order grease drum pump for recharge autogrease system cannister.
07/10/2021	Replace 2 hydraulic hoses on boom
08/10/2021	4,953Hrs. Remove and replace hyd hose.. Clean GPS connectors
16/10/2021	5,000Hrs. Part Service
18/10/2021	5000Hr Service - Parts pickup & order. Remove topcon system. Fit basemounts etc.
18/10/2021	5000Hr Service
19/10/2021	Weld bracket mounts to stick & main frame. Unload ripper. Locate buckets for calibration
26/10/2021	Fit Navman aerials etc
27/10/2021	5,000Hrs. Remove guards and repair oil leaks. Check boom light wiring. Fit transfers
27/10/2021	Clean and Assist DW with Service
28/10/2021	Connect Navman wiring. Tidy harness. Remanufacture fire extinguisher brackets & fit
28/10/2021	5,000Hrs. Replace wiperrubbers. Refit belly guards. Fuel. Blow out radiator and coolers
19/11/2021	Prestart
29/11/2021	5,024Hrs. Remove and straighten bucket cutting edge. Replace bolts and refit.
14/12/2021	Purchase part
11/01/2022	Remove and repair and refit GPS mount. Check final drive oil. Clean out cab and window
11/01/2022	Fix GPS Antenna. Get auto lube working and fill
12/01/2022	Find fault on GPS
12/01/2022	fixing gps
17/01/2022	GPS Fault finding with Sitec
18/01/2022	5,073Hrs. Check and tighten tilt bucket hose
18/01/2022	Assist with tailgate removal
29/01/2022	Check arm cylinder hose leak & look up parts
10/02/2022	FGR
22/02/2022	Fuel machines and shut down
08/03/2022	FGR
14/03/2022	5,250Hr Service

Wilde Civil Pty Ltd TWC Pty Ltd

14/03/2022	Assist with Service
14/03/2022	250hr Service
21/03/2022	Remove GPS
30/04/2022	Get GPS going
04/05/2022	Clean down
09/05/2022	5,344Hrs. Check over and look up and order parts
09/05/2022	Clean tracks. Wash.
10/05/2022	Remove window. Drop off to Hardmans
11/05/2022	Put windscreen in
11/05/2022	Disassemble hose
11/05/2022	Fit new cutting edge. Weld bucket
13/05/2022	Change hoses
13/05/2022	Change hyd hoses
17/05/2022	Valve adjustment / rocker cover gasket
17/05/2022	Assist with Valve set
17/05/2022	Sand down/ prep for paint
18/05/2022	Reseal starter motor
18/05/2022	Assist remove & install starter motor
18/05/2022	Prep for paint. Paint
19/05/2022	Fit hyd pipes & signs. Test. Adjust track tension.
10/06/2022	Replace hose
10/06/2022	5,382Hrs. Fit sign and remove and replace hyd hoses
29/06/2022	5,443Hrs. Load tilt bucket onto float
12/07/2022	5,502Hrs. Service
12/07/2022	5,502Hrs. Service
12/07/2022	5,500Hrs. Fill out SOS Samples
26/07/2022	5503Hrs. Prestart and fill up grease unit. Blow out radiator and coolers
28/07/2022	5503Hrs. Check over and wash down
29/07/2022	5,503Hrs. Wash down
04/08/2022	Remove, dismantle and clean main lift cylinders - laser bucket
24/08/2022	Prestart - FGR
11/10/2022	5,153Hrs. Remove and replace hyd hose and test
17/10/2022	Build cord for tilt bucket and fit
01/11/2022	5178Hrs. Clean hydraulic coupler/ re-route GPS cable
05/11/2022	5,578Hrs. Fit conditional plates. Clean tracks. Remove tilt bucket & sensor
15/11/2022	5,605Hrs. Remove and replace 3 boom hoses and test. Clean tracks
22/11/2022	Fill grease and fuel tank
22/11/2022	5,229Hrs. Replace travel motor hoses
22/11/2022	5,621Hrs. Remove and replace swing hoses. Clean out A/C Filters
23/11/2022	5,229Hrs. Replace travel motor hoses
23/11/2022	Wash. Degrease. Grease bucket
22/12/2022	5,669Hrs. Remove boom cylinders for reseal
22/12/2022	Assist HN - Remove lift rams
03/01/2023	5,669.8Hrs. Refit boom cylinders. Test. Check for leaks
03/01/2023	Assist DW with boom cylinders. Test
18/01/2023	Clean dirt from tracks. Part wash down. Check over
19/01/2023	Wash and clean
02/02/2023	Set up GPS
02/02/2023	Change buckets and fit tilt bucket to sensor. Check machine connections
02/02/2023	Adjust tracks. Fit GPS. Fit tilt bucket
03/02/2023	Load onto Float. Repairs to GPS receiver mount
05/02/2023	Remove hose

Wilde Civil Pty Ltd TWC Pty Ltd

06/02/2023	Fit hyd hose
11/02/2023	5,757Hrs. Replace titl hose and order parts
14/02/2023	Service machine
17/02/2023	5,797Hrs. Check over
18/03/2023	5943Hrs. Fill grease unit and check over
30/03/2023	5976.3 - Service with HN
30/03/2023	6000Hrs - 1000hr Service
01/04/2023	6,000Hrs. Fill out SOS Samples
13/04/2023	5,977Hrs. Prestart and top up grease unit. Check over.
08/05/2023	5,659Hrs. Test run. Check engine temp. Look up and order parts
08/05/2023	Fill with coolant. Check over. Return to add more coolant. Return to Inspect with DW. Return to ins
09/05/2023	CW - Check over with heat gun
09/05/2023	Fill with coolant. Check over. Return to add more coolant. Return to Inspect with DW. Return to ins
11/05/2023	Replace thermostat
13/05/2023	6,071Hrs. Check coolant leaks and drain excess from header tank
18/05/2023	6,093Hrs. Remove radio
16/06/2023	6250Hrs. Service. Remove and replace 2 hyd hoses. Tap out and replace bracket
30/06/2023	Replace bolts on cutting edge
30/06/2023	Assist CW with replacing bolts on cutting edge
02/07/2023	6269.3Hrs. Prestart. Check fault codes. Clean connectors
03/07/2023	6269Hrs. Calibrate sensors and clean plug connectors
08/07/2023	6269Hrs. Remove and replace atomosphere sensor. Test. Check for codes
10/07/2023	6271Hrs. Check fault codes. Test
12/07/2023	6287Hrs. Check fault codes. Clean and tighten battery terminals. Test
13/07/2023	6294hrs. Check fault codes and wiring to Thermo fan. Replace 2 sensors. Order parts
17/07/2023	Shovel down and clean ready for transport
19/07/2023	6321Hrs. Check and tighten loose clamps on cooling pipe
22/07/2023	Fill up great unit. Check over
08/08/2023	Repair grease leak
18/08/2023	6445Hrs. Check final drive cover
31/08/2023	Service with DW
31/08/2023	6500Hrs Service
31/08/2023	Assist DW with Service
14/09/2023	6570Hrs. Fit GPS receiver and fill auto grease unit
15/09/2023	Cut and weld hitch as required
15/09/2023	6574Hrs. Remove quick hitch for repairs and dismantle
16/09/2023	Cut and weld hitch as required
18/09/2023	Cut and weld hitch as required
18/09/2023	Assist DW fit hitch
18/09/2023	6574Hrs. Repairs to quick hitch and refit to machine. Test
19/09/2023	6580Hrs. Check and clean GPS connectors. Remove and refit guards.
07/10/2023	6628Hrs. Check and adjust engine bay door catches
12/10/2023	6638Hrs. Top up grease unit and check over
07/11/2023	6750Hrs. Fill out SOS Samples and fill up oil bottles
08/11/2023	Remove broken stude and refit hand rail
09/11/2023	6798Hrs. Fill up grease unit
05/12/2023	Check oil leak on tilt bucket and tighten fitting. Check grease unit
06/12/2023	Inspect oil leak with CW
07/12/2023	Replace hose oring
08/12/2023	Replace hoses
19/12/2023	7015Hrs. remove and replace bucket teeth
19/12/2023	Inspect grease system. Instal bucket teeth

Wilde Civil Pty Ltd TWC Pty Ltd

09/01/2024	7030Hrs. Service
09/01/2024	7000Hrs. Check grease pump operation and grease system
10/01/2024	7000Hrs. Fill out SOS Samples
11/01/2024	7000Hrs. Change fuel and water trap filters. Bleed system.
19/01/2024	7095Hrs. Replace 2 grease line fittings. Check link arm play
26/02/2024	7176Hrs. Fill up grease unit
28/02/2024	7203Hrs. Drain and flush final drives
01/03/2024	Remove harness off tilt bucket
07/03/2024	7424.3Hr Service
22/03/2024	7323Hrs. Remove and replace seals and grease nipple on tilt bucket. Fill up grease unit
02/04/2024	7359Hrs. Remove and replace quick hitch hose. Test
03/04/2024	7364Hrs. Remove quick hitch for repairs. Turn tilt bucket pivot. Refit to machine. Test
16/04/2024	Refit bucket tilt sensor and cable. Test. Clean L/H receiver connectors
16/04/2024	Assist DW with Refit of tilt bucket
23/04/2024	Repairs to quick hitch
23/04/2024	Cut apart and prep quick hitch. Remove ram
23/04/2024	Assist with Repairs to Quick Hitch
24/04/2024	Assist KG with quick hitch repairs
03/05/2024	7480Hrs. Remove and replace quick hitch and hoses. Check on buckets. Replace 2 quick couplers
03/05/2024	Unpack new Quick Hitch.
10/05/2024	7491Hr Service
13/05/2024	7500Hrs. Fill out SOS samples
27/05/2024	7527Hrs. Check oil coolant. Remove oil cooler. Replace fan drive
27/05/2024	Remove buckets. Move in to Shed. Remove quick hitch pin. Remove fan and replace fan clutch. Drop co
28/05/2024	Replace damaged hyd hose
29/05/2024	Refit new hoses on radiator. Fit new oil cooler. Flush out cooling system. Test
30/05/2024	7527Hrs. Repair hyd oil leaks. Pressure test oil cooler
30/05/2024	Remove GPS. Cut and weld boom. Make new wear plates
30/05/2024	Moe out of shed. Fill water and flush drain
30/05/2024	Refit header tank. Flush radiator. Test. Rinse flush radiator and pressure tank
31/05/2024	Repairs to front boom and wear plates
31/05/2024	Fill prime radiator with coolant
03/06/2024	Finish welding repairs. Paint
03/06/2024	Replace GPS
03/06/2024	Finish putting GPS back in. Test radiator/fan
04/06/2024	Finish camera brackets and paint
04/06/2024	Clean - inside and out
01/07/2024	7596Hrs. Check GPS wiring and quick hitch
19/08/2024	Refuel
19/08/2024	Walk to loading area. Clean down. Prep for Transport
27/08/2024	7648Hrs. Top up grease unit
16/12/2024	7698Hrs. Blow out coolers
14/01/2025	Install Navman
15/01/2025	Install Navman. Replace tilt bucket cable.
16/01/2025	Repairs to cracks in bucket
21/01/2025	Check bucket - hydraulics and wiring etc
24/01/2025	Check and adjust storage box catch
03/02/2025	7726 Hrs - Service AC
06/02/2025	Travel to Site. Inspect A/C
18/02/2025	Fit new oil drain
18/02/2025	5148.5Hrs - Check duals
24/02/2025	7840Hrs - Remove and replace leaking coupler. Check loc on storage box. Replace T/Way aerial. Check

Wilde Civil Pty Ltd TWC Pty Ltd

03/03/2025	7,882Hrs. Check A/C operation. Fit seal to gaps in guards. Test
03/03/2025	7,882Hrs Assist diagnose and repairs to A/C
11/03/2025	7981Hrs - Check A/C operation. Decant and weigh gas. Evac and recharge. Test
12/03/2025	Assist CW
12/03/2025	7930Hrs - Investigate greasing issue. Replace UHF aerial. Service greasing unit
19/03/2025	7956hrs. Pre start and check over.
15/04/2025	Assist DW
28/04/2025	8034Hrs Complete Service
08/05/2025	Unload in yard
08/05/2025	Unload off float
09/05/2025	8056Hrs. Refit GPS radio
12/05/2025	8056Hrs. Remove bracket from GPS radio mount and refit radio
13/05/2025	Load onto float in Depot
12/07/2025	Get parts. Start replacing idlers on engine
15/07/2025	8131.7Hrs - Reinstall accesory drive. Flush cooling system
22/08/2025	Clean down
25/08/2025	7,851Hrs. Prestart. Remove GPS receivers. Clean dirt from tracks
25/08/2025	Assist DW - Clean down
26/08/2025	7,851Hrs. Clean dirt from tracks
26/08/2025	Bring into shed. Remove and replace injector
26/08/2025	Clean tracks
27/08/2025	Begin valve set / wrong fuel line situation. Try to remove starter
28/08/2025	Finish valve set. Install new fuel line. Re-install valve cover. Remove and replace starter motor g
29/08/2025	8243 Hrs - Finish injector instal / starter install. Test
01/09/2025	Move out side of shed. Start washing
01/09/2025	8243Hrs. Check track adjuster for repairs
02/09/2025	8,243Hrs. Repairs to track tensioner
05/09/2025	8,243Hrs. Repairs to track adjuster
05/09/2025	Repairs
09/09/2025	8243Hrs. Remove track adjuster and clean up parts. Part service
09/09/2025	Get air block tools. Remove adjuster. Remove broken bolt off adjuster
11/09/2025	8,243Hrs. Refit track adjuster and plates. Adjust tack tension. Measure up for GPS. Repair receiver
11/09/2025	Put adjuster back in
15/09/2025	8250Hrs - Flush cooling system
21/10/2025	8268Hrs. Check A/C Operation. Clean out condensor. Remove guards and check coolant leak
22/10/2025	8,268Hrs. Reassemble cab A/C. Shift clamps on bottom radiator hose. Refit tilt bucket pivot pin and
27/10/2025	8275Hrs - Remove and replace A/C pressure swithc. Test. Continue with A/C diagnosis
27/10/2025	Assist CW with R&M
27/10/2025	8275Hrs. Check A/C operation and clutch fault
02/12/2025	Assist Load onto float and secure
15/01/2026	Install A/C Comp