

Wilde Civil Pty Ltd TWC Pty Ltd

Date	Notes
10/08/2021	Fit adaptor on water source to fill truck
11/08/2021	Check and repair air valve. Clean out dribble bar and test run
12/08/2021	Prestart
16/08/2021	Dismantle and clean up air control valve. Reseal and reassemble. Test run
04/09/2021	7,450Hrs. Check fan and alt belts
13/09/2021	7,454Hrs. Check coolant fault and top up coolant. Check and tighten fan belts. Test run
13/09/2021	7,454Hrs. Water pump tensioning & coolant
14/09/2021	Replace nut on alternator tensioner
15/09/2021	Service
23/09/2021	Assist DW with pump activation issue
23/09/2021	Check and replace PTO connector and test run
26/09/2021	7,500Hrs Service
07/10/2021	Replace bolt in dribble bar.
07/10/2021	Oil Leak. Broken pipe. Hose made from BMS fitted. Oil added to transmission.
25/10/2021	Prestart. Replace seal on water pump
25/10/2021	7,647Hrs. Repairs to pump seal and order parts
27/10/2021	7,647Hrs. Check and clean out A/C filter and operation
29/10/2021	Remove and swap pulleys on water pumps
29/10/2021	7,684Hrs. Wash down. Remove and replace tank water pump. Check and replace beacon switch and grease
01/11/2021	Begin pump disassemble
03/11/2021	Dismantle water pump assy for refurbishment & spare
04/12/2021	7,729Hrs. Remove flat tyre and get repaired. Refit and tension
06/12/2021	Source gear shift linkage knuckle
06/12/2021	7,729Hrs. Remove front tyre and get repaired. Refit and tension. Check linkage ball and order parts
07/12/2021	7,729Hrs. Refit gear lever ball joint and adjust. Refit boxes and test
09/12/2021	Check rear sprays
14/12/2021	7,750Hr Service
16/12/2021	7,791Hrs. Check and tighten oil filter plug
18/12/2021	7,815Hrs. Repair air leak on gear lever.
05/01/2022	7,832Hrs. Prestart. Get fron tyres replaced
11/01/2022	7,832Hrs. Clean out A/C system and check over for rego
11/01/2022	Check king pins. Grease
24/02/2022	7,920Hrs. Check over for rego and replace bulbs in cab lights
17/03/2022	Change diff box oil
17/03/2022	FGR etc
12/04/2022	7,951Hrs. Prestart & water yard
13/04/2022	Prestart
29/04/2022	Wash and clean
29/04/2022	8,000hrs. - 2000Hr Service
29/04/2022	8,000Hrs. Check over. Part wash
29/04/2022	Clean cab. Check Tyre pressure
02/05/2022	Remove water pump bracket
05/05/2022	Repairs to water pump bracket
26/07/2022	Check for hyd tank cap and order parts
28/07/2022	8001,Hrs. Drain and clean out hyd tank and lines. Replace filter & oil
22/08/2022	Remove injectors
22/08/2022	8,007Hrs. Prestart and fuel up. Deliver to power master battery yard
23/08/2022	8,009Hrs. Pick up from power master battery yard
24/08/2022	Lift machine, grease and inspect
24/08/2022	Assist CW with grease, checkover, cleanup
12/10/2022	Dissassemble door. Find out why window not working

Wilde Civil Pty Ltd TWC Pty Ltd

17/10/2022	8034hrs. Fit new window mechanism Passenger side
19/11/2022	Prestart. 8035Hrs.
23/11/2022	Grease machine
20/12/2022	Reassemble
10/01/2023	8,077Hrs. Check over. Inspect
19/01/2023	8,093Hr. Check R/H power operation. Order parts
03/02/2023	8,116Hrs. Prestart. Show JC controls.
03/02/2023	8,116 - Service
07/02/2023	8,165Hrs. Change flat tyre
10/02/2023	8,193Hrs. Change L/H rear tyre. Refit spare. Part wash down. Check air controls for water tanks
13/02/2023	8,194Hrs. Grease and check over. Replace 1 tyre
13/02/2023	Grease. Wash. Change Tyre
20/02/2023	Fix centre fan
20/02/2023	8,205Hrs. Check centre fan spray. Replace switch
06/04/2023	8,258Hrs. - 250Hr Oil Change
28/06/2023	Inspect clutch. Check over
03/07/2023	8358Hrs. Check and adjust clutch. Remove guards
04/07/2023	Adjust clutch
04/07/2023	8358Hrs. Check gear linkage and repair wiring to cab.
04/07/2023	Assist with clutch adjustment. Repairs to toolbox
05/07/2023	8358Hrs. Fill with water and test clutch
05/07/2023	Check over. Load with water
10/07/2023	8358Hrs. Check clutch operation. Show operator controls
24/07/2023	8416Hrs. Prestart. Grease. Check over before collection
25/07/2023	8416Hrs. Prestart and show operator controls
04/08/2023	8500Hrs. Service. Check all lights. Check and clean stones from pressure bar. Repair toe and air co
07/08/2023	Assist DW with tyre rotation
07/08/2023	8500Hrs. Check and adjust tyre pressures. Rotate 2 tyres
14/08/2023	8540Hrs. Fit signs and service sticker. Remove fire ext.
15/08/2023	8560Hrs. Pick up fire ext and spill kit. Order wheel nut indicators
17/08/2023	8545Hrs. Check over. Order wheel nut indicators
21/08/2023	8547Hrs. Grease. Check oer. Remove and replace 2 drive tyres. Check rear lights and order parts. CI
22/08/2023	8547Hrs Prestart
13/10/2023	Assist DW
13/10/2023	Remove tank dor and fit IBC to tank
13/10/2023	8554Hrs. Prestart. Check over. Test. Adjust gear linkage. Test drive
06/11/2023	8639Hr. Refit pump drive. Test
14/11/2023	Remove / repalce hose
05/12/2023	Check A/C operation
15/12/2023	Service
09/01/2024	8751Hrs. Prestart
20/02/2024	8791Hrs. Check over for rego
04/04/2024	8865Hrs. Check A/C operation. Remove leaking hose
04/04/2024	Replace gear shift linkage
04/04/2024	Move into Shed. Start on A/C fix.
05/04/2024	8865hrs. Remove A/C pipes, radiator, and cooler
05/04/2024	Replace gear shift linkage
05/04/2024	Dismantle A/C system. Clean and start assembly of dash unit
08/04/2024	8865Hrs. Repairs to A/C hoses
08/04/2024	Finish dsmantle A/C unit
19/04/2024	Work on assembling A/C pump
24/04/2024	8866Hrs. Reassemble radiator and charge air cooler to machine. Fill coolant. Check and adjust gear

Wilde Civil Pty Ltd TWC Pty Ltd

24/04/2024	Fit radiator and Intercooler. Add Coolant. Gas A/C. Finish fitting ancillary equip; bumper etc. Adj
30/04/2024	8866Hrs. Fit guard under radiator
30/04/2024	Replace radiator guard
08/05/2024	8866Hrs. Check switch controls and replace 6 switches. Test. Check clutch fault
09/05/2024	Repairs to clutch
28/05/2024	Prestart 8870Hrs.
30/05/2024	8884Hrs. Check and replace blinker fuse
25/06/2024	Wash
01/07/2024	8901Hrs. Prestart. Grease. Check over
11/07/2024	Return to Depot. Refit tank flap lid
11/07/2024	8920Hrs. Prestart and check all spray controls. Order brake light ass.
12/07/2024	Remove shuttle off tank. Refit. Fill
23/07/2024	8935Hrs. Prestart
29/07/2024	8949Hrs. Prestart. Check over
29/08/2024	Clean
02/09/2024	8,977Hrs. Prestart
03/09/2024	8985 hrs Service
03/09/2024	Put on hoist. Diagnose leak.
04/09/2024	8977Hrs. Check oil leak and unclamp pipe
04/09/2024	Remove and replace rear tail lights
05/09/2024	8977Hrs. Remove leaking gear box cooling pipe. Replace with hose. Check clutch adjustment
18/09/2024	9029Hrs. Prestart and grease pivots
30/09/2024	Wait for New Navman installation to be complete
01/10/2024	9,082Hrs. Check and replace centre spray switch
04/10/2024	9,109Hrs. Remove cover top of tank. Fit shuttle.
10/10/2024	Diagnose A/C fault. Find broken wire
14/10/2024	Move into Shed. Grease and check over.
28/10/2024	Fit new tyre
12/11/2024	Remove and replace spray bar rubbers. Straighten frame. Repair wiring and replace 2 clearance light
13/11/2024	9,351Hrs. Refit suction hose. Clean out spray bar. Refit nozzles and caps. Test
14/11/2024	9250Hrs Service
14/11/2024	Assist with service
28/11/2024	Blow out and clean inside. Wash
12/12/2024	9368.6 Hrs. - Diagnose window not going up. Repair. Repair fuel hose.
13/12/2024	Prestart. Check window and fuel pump
19/12/2024	9,373Hrs. Prestart. Clean out cab. Blow out A/C condensor
08/01/2025	9,374Hrs - Check wiring to L/H window regulator. Look up and order parts
09/01/2025	9374.6Hrs - Check over for Rego
14/01/2025	9,375Hrs. Check and repair Navman buzzer
18/01/2025	Fit new window motor. Reassemble door
28/02/2025	9476Hrs - Clean stones from pressure bar
03/03/2025	9,480Hrs. Prestart. Check over for rego. Check A/C operation. Grease. Price parts for A/C fan motor
03/03/2025	Assist DW
10/03/2025	9500 Hr Service. Check A/C compressor and wiring for fault
10/03/2025	Empty tank and return to Depot. Wash down. Assist DW with service
12/03/2025	9527Hrs - Evac A/C system and order parts
13/03/2025	Diagnose A/C comp/ Remove FL Wheel
14/03/2025	9527Hrs - Remove A/C Compressor and clean out system
18/03/2025	Assist Brock
26/03/2025	9527Hrs - Remove and replace A/C condensor and fan. Evac and recharge. Test
22/09/2025	9711Hrs. Locate keys. Grease
01/10/2025	9750Hrs - Service

03/10/2025	9760Hrs. Prestart. Shift to Workshop. Wash down and clean out. Grease king pins. Return to Broadben
08/10/2025	9772Hrs. Check hyd fault. Order parts
10/10/2025	9773Hrs. Refit solinoid valve. Test. Change hyd oil and filter. Check hyd flow and pressure
14/10/2025	Disassemble valve body and source replacement
17/10/2025	Source part - diverter valve
20/10/2025	9773Hrs. Check hyd tank for debris. Clean valve. Check hyd operation
20/10/2025	Build cover for cap on hyd tank
21/10/2025	Organise parts
21/10/2025	9772Hrs. Test run. Refit valve and hoses
21/10/2025	Hyd pump solenoid
21/10/2025	Wash
27/10/2025	9,772Hrs. Remove hyd pump and clean out hyd tank
27/10/2025	Pull apart and diagnose Hyd pump issue. Clean up bolts, brackets etc
06/11/2025	Assist with R&M
06/11/2025	Work on hyd pump
07/11/2025	Check over / Change flat tyre
07/11/2025	Drive to Tamworth
07/11/2025	Diagnose hyd problems
07/11/2025	Assist tyre change
07/11/2025	Fit new hyd hose.
14/11/2025	Drive back to Depot
14/11/2025	Fit toolbox
17/12/2025	Repairs to sprayers