

Wilde Civil Pty Ltd TWC Pty Ltd

Date	Notes
04/11/2022	Fit 2 new ride height valves. Set valves
05/11/2022	Refit headlight
07/11/2022	Move into shed. Remove ROPS. Relocate hyd points & pogo stick
08/11/2022	Remove power steering hoses. Fit 3 new power steering hoses. Flush power steering fluid and fit new
08/11/2022	397,584Km. Check LH front blinker wiring and fit earths
08/11/2022	Continue repairs as required. Fit blinkers on bullbar. Find wiring clitches in blinker wiring. Assi
09/11/2022	Wash truck. Get weighbridge ticket.
09/11/2022	Take truck to Brookdale - Brown slip.
09/11/2022	Wire up 12v sockets. Fix wiring issues
09/11/2022	397,584Km. Check hyd pressures and change couplers at cab. Test
09/11/2022	Put new plates on
10/11/2022	Wire headlights
10/11/2022	Prep for Shire Work - Lights, beacons etc
14/11/2022	Assist with Prep for Shire work
14/11/2022	Prep for Shire Work - Lights, beacons etc
14/11/2022	Mount banner tags on to bullbar
15/11/2022	Prestart FGR
16/11/2022	398,136Km. Check and repair seat air fault. Tighten mirror brackets. Look up parts, order
17/11/2022	Breakdown
17/11/2022	Fix broken air line. To town for hoses. Fit new hoses
22/11/2022	Change seat switch. Inspect A/C
22/11/2022	Change Air cleaner. Fit Seat valve.
25/11/2022	400,097Km. 250 Hr Service. - Oil change
25/11/2022	Assist HN change Oil
29/11/2022	Commence work
30/11/2022	400815Km. Clutch adjustment
01/12/2022	Roll fuel tanks. Transfer fuel etc.
01/12/2022	400,815Km. Clutch adjustment. Replace pressure protection valves. Rotate RHS Rear fuel tank. power
06/12/2022	401,291Km. Replace back up alarm and check wiring to trailer
13/12/2022	Jump start at Mount Jerrybang
13/12/2022	402,286Km. Tighten battery
13/12/2022	Wash + FGR
14/12/2022	Wash + FGR
20/12/2022	Assemble dolly / float to #316
28/12/2022	Recalibrate flasher unit. Test - 23.12
09/01/2023	404,775Km. Inspect Turbo issue
09/01/2023	Prestart. Hook up #299 / #298
10/01/2023	Phone around for quotes - Turbo etc
12/01/2023	Order parts
13/01/2023	Pressure Test.
13/01/2023	Test CAL
16/01/2023	Remove bonnet. Remove radiator. Wash radiator
17/01/2023	404,775Km. Remove turbo charger for inspection
17/01/2023	404,775Km. Remove turbine housing off turbo
18/01/2023	404,775Km - Disassemble hortan fan clutch. Assemble rekit for horton fan clutch. Replace engine mou
24/01/2023	Remove hydraulic tank + J bucket. Remove rust. Repaint. Refit. Fit oil tank
25/01/2023	404,775Km. Install new cab shock absorbers
31/01/2023	404,775Km. Remove exhaust manifold
01/02/2023	404,775Km. Remove bonnet stay mount. Clean. Organise parts. Clean parts. Remove turbo mount stud fr
02/02/2023	404,775Km. Remove water pump housing. Install exhaust manifold with new gaskets. Install new thermo
03/02/2023	Assist HN install front crank seal

Wilde Civil Pty Ltd TWC Pty Ltd

03/02/2023	Begin to install cab airbags
03/02/2023	404,775Km. Remove front cover seal and crank seal. Install new cover /crank seal front.
06/02/2023	404,775Km. Fit accessories to turbo
07/02/2023	Drop off bonnet to be painted
08/02/2023	404,775Hrs. Weld front cross member. Paint
10/02/2023	404,775Hrs. Install new turbo charger. Remove air dryer. Install new air dryer.
13/02/2023	404,775Hrs. Finish turbo install. Install water manifold. Install water pump. Perform overhead set
14/02/2023	404,775Hrs. Remove fuel hose. Organise and order parts.
15/02/2023	404,775Hrs. Install new fuel lines
15/02/2023	404,775Hrs. Remove governor lines
16/02/2023	404771hrs. Remove gearbox cooler lines. Order parts. Replace rear cab air bags
17/02/2023	404471Km. Install new A/C compressor. Replace front cab mounts with new ones
17/02/2023	Replace cab mounts
18/02/2023	404771Km. Install new governor air lines. Install new alternator. Clean up work area
20/02/2023	404771km. Finish off alternator installation. Install radiator. Install gearbox and fuel coolers
21/02/2023	404771Km. Fit up A/C cooler / condensor
22/02/2023	404771Km. Fit new A/C lines. Zip tie down. Tie up gear box and cooler lines
23/02/2023	404771Km - Organise radiator and boost clamps. Tie harness and A/C Lines. Position radiator on adju
24/02/2023	404771Km - Install bonnet. Organise parts. Install heater core hoses. Install boost hoses and P cla
27/02/2023	404,771Km. Fix Air cleaner box
02/03/2023	404471Km. Install induction & boost hoses. Tie up fuel and gearbox lines
03/03/2023	404771Km. Diagnose fault codes with K&H
10/03/2023	404771Km Install ECM/V6T actuator with K&H. Tie up Air lines running along chassis. Fill with coola
10/03/2023	Help HN
11/03/2023	404771km. Wash down. Check over. Test drive. Regass A/C
13/03/2023	404771Km. Adjust clutch to spec with CW assistance
13/03/2023	404771Km. Fit new purge tank due to rust hole
14/03/2023	404771km. Remove rear jack shoe and pinion seal. Remove bearing off jack shaft. Organise new uni jo
15/03/2023	Help HN reassemble truck
15/03/2023	Fit new rear relay brake valve. Fit new bearings on through shaft. Fit through shaft in diff with
16/03/2023	404771 - Finish off. Test.
16/03/2023	Assist HN finish off
22/03/2023	Set up dolly combo
28/03/2023	Prestart. Hook up to #299/#298. Sort axle problem
27/04/2023	Prep to go out along with float
27/04/2023	Air Alarm going off on truck
28/04/2023	405,909Km. Check pressure switches and door switch
04/05/2023	Fix lights and fit reverse alarm
05/05/2023	Fix lights and fit reverse alarm
11/05/2023	Fix air leak / replace hose
01/06/2023	Unhook
28/06/2023	Wash and clean
28/06/2023	Wash and clean interior with JF
04/09/2023	Begin brake / bearing overhaul on rear
05/09/2023	Begin brake / bearing overhaul on rear
05/09/2023	Purchase parts as required
06/09/2023	Clean up parts. Assemble rear brake assemblies
14/09/2023	406374Km. Clean up parts and assemble rear brakes
18/09/2023	Continue with brake overhaul
19/09/2023	Continue with brake overhaul
20/09/2023	Continue with brake overhaul
21/09/2023	Brakes

Wilde Civil Pty Ltd TWC Pty Ltd

22/09/2023	Brakes
23/09/2023	Brakes
25/09/2023	1406400Km. Refit mud guards and check over
26/09/2023	1406400Km. Check and adjust brakes. Check oil levels
27/09/2023	Check and top up 2 diff oil. Remove and replace 2 air couplers
28/09/2023	Inspect faulty headlight. Remove tint. Replace shocks
29/09/2023	406748Km. Remove and replace shock absorbers. Check rear wheel nut tension. Fit brake backing plate
29/09/2023	Install new shocks and brake covers
04/10/2023	406956Km. Drain fuel tank. Replace rubbers. Refit and fill up. Remove L/H front wheelbearing. Clean
05/10/2023	406956Km. Remove and replace R/H front wheel bearings. Check and repair R/H headlight wiring
06/10/2023	406956Km. Replace front wheel oil cap fill with oil. Test. Retension wheel nuts. Wash down
09/10/2023	Hook up #299 to #298. Fuel #316
11/10/2023	407222km Replace 2 headlight surrounds
30/10/2023	Check engine brake operation and order parts
15/11/2023	407932Km. Prestart. Disconnect from float. Get drive tyres replaced. Check and adjust air ride valv
16/11/2023	407934Km. Prestart. Fuel
11/12/2023	Help disconnect float
12/12/2023	408428Km. Prestart and check and adjust tyre pressures
08/01/2024	Remove #299. Connect #298. Move onto wash pad
09/01/2024	Prestart. Prep for travel to Jobsite. Travel to Jobsite. Load #283. (Remove Trimble gear). Transpor
10/01/2024	409257Km. Prestart
12/01/2024	409460Km. Check noise in engine. Replace bearings in idler pulley. Make up and fit clearance lights
13/01/2024	409460Km. Connet wiring to rear lights. Wash down. Check over for rego. Repairs to grease lines
15/01/2024	409460Km. Check over by Greg Woods. Adjust all brakes. Remove guards and order parts
15/01/2024	Install stereo. Diagnose UHF Issue
15/01/2024	Install radio. Make wiring harness adapter
16/01/2024	Finish install radio. Grease lines. Start installing isolater
23/01/2024	Install tractor protection valve. Collect parts as needed. Put dash back toghter. Re-panel.
06/03/2024	Replace tyre
07/03/2024	Pick up Alice Downs. Return to Depot. Blew Steer tyre. Wait to be changed
18/03/2024	Hook up trailers
19/03/2024	Work on replacing blinker. Fix cab mounts. Replace brake valves
19/03/2024	Remove rust and paint on cab mounts. Paint LH mud guards. Repairs to hole in roof with silicone. Cle
25/03/2024	Prestart. Hook up trailers
10/05/2024	Prestart. Fuel up. Clean tail light connector
05/06/2024	Fuel at BP
11/06/2024	412902Km. Prestart. Remove dolly. Connect to float
19/06/2024	Prestart. Hook up #298
20/06/2024	Prestart. Assit with RT hook up
25/06/2024	Prestart. Check Fuel taps
27/06/2024	147698Km. Check chassis for loose brackets and worn bushes
27/06/2024	Start replacing fuel tank strap rubbers
27/06/2024	Take for test drive - trying to source cab noise
01/07/2024	414770Km - Fix reverse alarm. Adjust steering. Diagnose noise in suspension. Fit sun visor
01/07/2024	Check steering arm - bent?
02/07/2024	147698Km. Replace headlight surrond. Fit guards under cab
02/07/2024	414770Km. Remove engine fan belts and test for noise
15/07/2024	Prestart. Check tyres.
19/07/2024	415220Km. Remove and replace R/H rear tail light. Test.
19/07/2024	Prestart. New tail light assembly
23/07/2024	415323Km. Check front spring u bolts
26/08/2024	Adjust Clutch

Wilde Civil Pty Ltd TWC Pty Ltd

26/08/2024	415551Km. Check and adjust clutch. Grease clutch shaf. Check uni joints
28/08/2024	415551Km. Rmove and replace starter motor. Cleanbattery terminals. Replace clamps
29/08/2024	Starter motor issue
03/09/2024	Prestart. Check over
26/09/2024	416472Km. Get L/J Windscreen replaced
18/10/2024	Prestart
09/12/2024	Prestart
10/12/2024	Refuel
06/01/2025	Prestart. Bring into shed. Start service
06/01/2025	419,805Km - Assist CW with Service
07/01/2025	419,805Km - Post Service R&M
07/01/2025	Finish service
08/01/2025	419,805Km - Repairs
09/01/2025	419,805Km. - Take to Anderson's Truck Repairs - Clutch adjustment
14/01/2025	Install new engine breather grommet. Test. No leak
15/01/2025	420,122Km - Check over for rego. Remove cab guard
16/01/2025	420,349Kms - Remove tie rod end; jack up and remove wheel etc
16/01/2025	Assist LD - Fit uni joint
16/01/2025	Assist LD
17/01/2025	420,349Kms - Replace tractor protection valve - RH tie rod end
20/01/2025	Reseal power steering pump off back of compressor
22/01/2025	Assist with repairs
28/02/2025	Prestart
04/03/2025	Prestart. Check over
07/03/2025	Prestart. Hook up Side Tippers
24/03/2025	Remove and replace speedo and harness
24/03/2025	Assist DW
31/03/2025	Prestart. Fuel. Hook up to #298.
08/04/2025	0Km - Install / calibrate NEW speedo
14/05/2025	329Km. Remove and replace turn table jaws. Test Operation.
19/05/2025	379 - Diagnose speedo light not working. Speedo not working
04/07/2025	Swap batteries
25/08/2025	Prestart. Jump start. Hook up #274.
25/08/2025	Unhook #274
09/09/2025	Wash
17/10/2025	Hook up tanker
27/10/2025	Check start fault. Jump start
11/12/2025	Replace mudguard
15/12/2025	Jumpstart
07/01/2026	Fuel. Prestart
16/01/2026	Refit drive axle mudguards
21/01/2026	Prestart. Unhook #298. Hook up #299 / #298
22/01/2026	Prestart. Fuel. Hitch trailer
23/01/2026	4623km. Remove batteries and get tested. Replace 4 batteries and test run.
24/01/2026	Inspect clutch issues
24/01/2026	Prestart. Fuel.
26/01/2026	Prestart. Fuel.
27/01/2026	Source gearbox parts etc