

Wilde Civil Pty Ltd TWC Pty Ltd

Date	Notes
19/07/2021	Remove Navman
09/08/2021	6,585Hrs. Price and replace drive tyres
09/08/2021	Drop off & pickup from tyrepower
13/08/2021	6,599Hrs. Prestart & fuel up
13/08/2021	Shift from tip to Wilga Feedlot. Connect to trailers
17/08/2021	Grease & shut down
20/08/2021	Cnage out oil pressure sender
02/09/2021	Prestart
17/09/2021	6,737Hrs. Check clutch adjsutment and get repaired
22/09/2021	6,768Hrs. Check and adjust brakes and grease
24/09/2021	Disconnect from trailer. Drain fuel tank. 6,750Hr Service
24/09/2021	6,750Hrs service. Check clutch fault. Check bonnet hinge. Part wash down
27/09/2021	Repairs to clutch
28/09/2021	Connect to trailer and test tip operation
01/10/2021	Replace bonnet mounts - front. fit RH Rear combination light and clearance light. Straighten cleara
01/10/2021	6,794Hrs. Drain fuel tanks and replace taps. Replace bonnet pivot mounts and bling on front wheels
14/10/2021	Connect air lines for #292. Repair RH front blinker
16/10/2021	6,805Hrs. Repairs to R/H Door catch
27/10/2021	6,812Hrs. Prestart and connect to tanker
03/11/2021	6,819Hrs. Drain fuel tank. Remove and replace fuel tap
04/11/2021	6,819Hrs. Refill fuel tanks and check for leaks
05/11/2021	6,819Hrs. Grease and check over. Replace broken grease nipples
20/11/2021	6,840Hrs. Remove and replace clamp on hyd line. Top up oil tank. Repair air leak at PTO pump
24/11/2021	Prestart.
04/12/2021	Load gravel in tipper and drive to yard
23/12/2021	Check brake pedal and replace rubber stop. Test
13/01/2022	Check king pins & grease. Check lights.
15/01/2022	Prestart - FGR + Prestart #284
16/01/2022	Prestart + #244
17/01/2022	Clean. Take to Woods for Clutch repair
20/01/2022	6,945Hrs. Check over for rego. Price parts
20/01/2022	Work on rear axle brakes
05/02/2022	Prestart
25/02/2022	FGR
28/02/2022	Rear end overhaul
28/02/2022	Remove wheels. Dismantle axle and brake assemblys. Press out bearing cupas. Press in new cups and s
01/03/2022	7,000Hrs. service
01/03/2022	Rear end overhaul
01/03/2022	Fit A/C Compressor
01/03/2022	Assemble axle hubs. Fit new brake linings & hubs. Change fuel filters. Run & check brake assembly.
03/03/2022	Fix A/C
03/03/2022	6,985Hrs Repairs to A/C System
10/03/2022	Hook up # 292. FGR.
16/03/2022	Clean radiator
16/03/2022	Clean out radiator and test cooling system and A/C operations
12/04/2022	Prestart - FGR
23/04/2022	Fit cab air bag
20/05/2022	Prestart. FGR. Travel to part Anchor
15/06/2022	Prestart
21/06/2022	Return to Depot. Unhook. Go to Muggleton, hook up trailer
23/06/2022	Prestart

Wilde Civil Pty Ltd TWC Pty Ltd

25/06/2022	7,177Hrs. Prestart
30/06/2022	7,185Hrs. Prestart. Clean out cab and air filter. Grease and fuel
04/07/2022	FGR / Prestart
05/07/2022	FGR / Prestart
06/07/2022	FGR / Prestart
08/08/2022	Grease
08/08/2022	Change wheel seal
08/08/2022	7313Hrs. - 250hr service. Replace front RHS drive wheel seal
08/08/2022	7, 320hrs. Check over and repair front diff oil leaks. Service
08/08/2022	Help assemble RF hub
09/08/2022	Change front tyres. Help HN with diff seals. Change uni joints
09/08/2022	7, 320hrs. Check over and repair front diff oil leaks. Service
09/08/2022	7313Hrs. Remove jack shaft and front drive output seal. Fit new seal, refit jack shaft with new uni
09/08/2022	Help fit uni - rear jack shaft
19/08/2022	7,343Hrs. Fit new in cab E-Stop
24/08/2022	Prestart - FGR
26/08/2022	Assist CW - pressing torque rod bushes
26/08/2022	7,375Hrs. Wash down. Remove and replace torque rod bushes. Check over and grease. Replace air chuck
31/08/2022	7,375Hrs. Prestart
01/09/2022	Prestart
08/09/2022	7,395Hrs. Test wiring to trailer plug. Remove harness for repairs
12/09/2022	7,395Hrs. Blow out radiator and coolers
13/09/2022	7,397Hrs. Tighten a/c belt. Fit new service brake. Suzi coil
13/09/2022	Work on fuel delivery system
13/09/2022	unhook #299. Hook up #298. Fuel #275
27/09/2022	FGR - Return Truck to Depot
12/10/2022	Wash
13/10/2022	Tare @ Broadbent
18/10/2022	Drop engine oil
18/10/2022	7500hrs. 500hr Service
19/10/2022	7500hrs. Replace airtank, drain valves. Check over
19/10/2022	Working on service
20/10/2022	7500Hrs. Complete service. Replace 2 front mud flaps. Check and tighten exhaust clamps. Order parts
20/10/2022	Assist with Service
21/10/2022	Wash
21/10/2022	Assist with Service
04/11/2022	Prestart. Change tyre.
09/11/2022	7,548Hrs. Check and replace engine oil sender
09/11/2022	Repairs to engine oil sender
10/11/2022	7,550Hrs. Replace flashing and cab light
10/11/2022	Prep for Shire Work - Lights, beacons etc
15/11/2022	Prestart & Fuel. Clean out #284
15/11/2022	Back to Depot. Shut Down
16/11/2022	Prestart & Fuel. Clean out #284
16/11/2022	Shut Down.
17/11/2022	Prestart - Fuel
17/11/2022	Shut Down
18/11/2022	Return to depot. FGR
22/11/2022	Prestart - Fuel
22/11/2022	Change Air Cleaner
25/11/2022	Refuel. Shut down
29/11/2022	Wash and clean

Wilde Civil Pty Ltd TWC Pty Ltd

01/12/2022	7671.7hrs - Inspect truck. Fix rev counter
01/12/2022	7,671Hrs. Check taco operation and repair wiring at alternator
02/12/2022	7,672Hr. Remove fuel tank cross member/fuel lines. Organise parts
15/12/2022	Build reverse alarm mount
15/12/2022	7,672Hrs. Fuel lines
16/12/2022	7,672Hrs. Grease. Adjust brake. Fix backing plates. Fix dash lights/wiring
11/01/2023	Remove radiator
11/01/2023	7,671hrs. Assist CW with radiator removal
12/01/2023	Remove radiator
12/01/2023	Clean radiator
12/01/2023	Clean parts. Pressure test intercooler
12/01/2023	7,671Hrs. Assist CW with radiator removal
12/01/2023	7,671Hrs. Assist CW with radiator clean
13/01/2023	Pressure Test. Move A/C compressor
13/01/2023	Assist CW - A/C compressor removal
16/01/2023	Prep to install radiator
17/01/2023	Prep for radiator reinstall
18/01/2023	Install radiator
19/01/2023	Install radiator. Test
19/01/2023	Fit new light. Prep for work
19/01/2023	7,683Hrs. Assists CW with radiator instal
19/01/2023	Test Drive. Check over. Replace Rear RHS light
20/01/2023	7,673Hrs. Maintenance inspectin
23/01/2023	Check over. Grease
23/01/2023	Install new uni-joints
23/01/2023	7683Hrs. Replace cab mounts. Assist CW with steering shaft uni replacement
23/01/2023	7,673Hrs. Maintenance inspectin
24/01/2023	Install radiator. Test
24/01/2023	7,684Hrs. Assisted CW with steering shaft install
24/01/2023	Test. Tighten up shock mount lugs, oil lender new
25/01/2023	Connect to #274 and check air system
27/02/2023	156,409Km. Service
01/03/2023	7781Hrs. Replace leaking brake light switch
02/03/2023	7781Hrs. Replace leaking hobb switch
31/03/2023	Prestart. Fix air lines. Top up coolant
05/04/2023	7,802Hrs. Fit new front shock bushes
06/04/2023	7,802Hrs. Check over. Grease. Adjust clutch
18/08/2023	7812Hrs. Check and change air lines for back trailer. Test
25/08/2023	Source fault with truck.
25/08/2023	7826Hrs. Check engine fault and order parts
30/08/2023	Look at oil pressure issues
08/09/2023	7827Hrs. Remove and replace atomospheric sensor. Check fault codes. Top up coolant. Check throttle
12/09/2023	7827Hrs. Remove and replace throttle position sensor. Test
14/09/2023	7827Hrs. Check engine ecm and install s/n. Clear codes and test
25/09/2023	Drive back to Depot
25/09/2023	Diagnose oil pressure fault
26/09/2023	7837Hrs. Check colour and level of engine oil
27/09/2023	7837hrs. Check for fuel leak to eng oil
27/09/2023	Drop oil. Find fuel leak
27/09/2023	Remove transfer pump
28/09/2023	Remove tapper covers etc for inspection
29/09/2023	7837Hrs. Fit transfer pump and bleed fuel system. Check for fuel leaks at injectors

Wilde Civil Pty Ltd TWC Pty Ltd

29/09/2023	Diagnose fuel leak into cylinder head
03/10/2023	Pressure test
03/10/2023	7837hrs. Pressurise cooling system. Check for leaks
06/10/2023	Remove injectors
06/10/2023	7837Hrs. Pressurise fuel system. Check for leaks
09/10/2023	Remove fuel filter housing sensors and replace
13/10/2023	Install injectors with Dale
16/10/2023	Reassemble
17/10/2023	Service. Wash
30/10/2023	Check engine oil leak and misfire
26/02/2024	Begin engine overhaul
26/02/2024	Move into Workshop
27/02/2024	Begin engine overhaul
28/02/2024	Begin engine overhaul
11/03/2024	Inspect engine with Simon Kong
18/03/2024	Replace spotlights. Wash. Clean.
21/03/2024	Remove pistons
21/03/2024	Remove number 3 piston and oil jet. Check for blockage
22/03/2024	Dissassemble and clean engine components
08/04/2024	Continue repairs on Engine
08/04/2024	7839Hrs. Remove engine
09/04/2024	7839Hrs. Remove and dismantle engine
09/04/2024	Continue repairs on Engine
09/04/2024	Assist CW when required
10/04/2024	Continue repairs on Engine
11/04/2024	7839Hrs. Repairs to engine. Look up and order parts
11/04/2024	Move off washbay.
15/04/2024	7839Hrs. Clean engine parts
16/04/2024	Clean engine block
16/04/2024	Install new main bearings and crank in block
16/04/2024	7839Hrs. Clean up parts. Assemble engine
17/04/2024	7839Hrs. Clean up parts. Assemble engine
17/04/2024	Install crank in C15
23/04/2024	7839Hrs. Clean up parts and assemble engine
23/04/2024	Check main bearing on clearance on engine
24/04/2024	7839Hrs. Clean up parts
13/05/2024	Clean up parts and assemble engine
12/06/2024	Begin Reassembly C15
13/06/2024	Measure linear protrusion on C15
17/06/2024	Prep engine for Transport
09/07/2024	Unpack and clean down block
10/07/2024	Commence works on prep for assembly of C15
10/07/2024	Put crankshaft back in motor, checking bearing clearance
11/07/2024	Continue works on C15
11/07/2024	Tighten crank shaft bolts. Fit Liners
15/07/2024	Measure linear protrusion on C15 and Install liners/pistons
15/07/2024	Assist CW with Engine rebuild
16/07/2024	Finish installing liner packs/pistons. Install timing assembly
16/07/2024	Assist CW with C15 assembly
16/07/2024	Assist CW with putting pistons in
17/07/2024	Reassemble gear train
24/07/2024	Remove pistons and liners. Clean up parts and inspect new liners

Wilde Civil Pty Ltd TWC Pty Ltd

24/07/2024	Remove and replace liners - engine block
24/07/2024	Assist removal of liners in block
25/07/2024	Clean up parts and assemble engine
25/07/2024	Remove bearing from fly wheel on motor
26/07/2024	Clean up parts and assemble engine
05/08/2024	Install front timing case. Install sump and some front accessories
06/08/2024	Clean up parts. Assemble engine
06/08/2024	Continue working on C15
07/08/2024	Clean up parts. Assemble engine
07/08/2024	Continue with Engine Rebuild
07/08/2024	Assist CW
08/08/2024	Install accessories to C15. Set timing/backlash with Dale
09/08/2024	Continue with C15
12/08/2024	Install valve / cam train. Paint engine
12/08/2024	Assist with C15
13/08/2024	Finish painting and putting accessories back on. Continue re-assembly.
14/08/2024	Continue with C15
14/08/2024	Assist CW with C15
15/08/2024	Continue with C15 engine replacement
19/08/2024	Re-gas A/c. Remove bonnet and bumper. Install new valve cover gasket/grommets helicoil, repair mult
20/08/2024	Install input shaft. Adjust clutch forks. Install bell housing.
21/08/2024	Install clutch on to trans. Attempt to install engine
21/08/2024	Refit engine and clutch
22/08/2024	Refit Engine
22/08/2024	Install engine. Connect clutch. Install accessories. Test
23/08/2024	Prime fuel system. Start engine and check oil pressure
23/08/2024	Install engine. Connect clutch. Install accessories. Test
23/08/2024	Assist CW with engine install etc
24/08/2024	Install engine. Connect clutch. Install accessories. Test
26/08/2024	Install engine. Connect clutch. Install accessories. Test
26/08/2024	Assist CW as needed
27/08/2024	Finish engine install. Install bonnet
27/08/2024	Wash
27/08/2024	Assist CW as needed
27/08/2024	Assist CW with rebuild
28/08/2024	7840Hrs. Check coolant leaks. Refit hoses and clamps. Repairs to A/C System
28/08/2024	Tidy wires. Regas A/C
29/08/2024	7840Hrs. Test. Check for leaks
29/08/2024	Fix minor coolant leaks. Adjust belts. Finalise. Test
03/09/2024	Test
03/09/2024	7844Hrs. Check over and take SOS sample. Fill out
03/09/2024	Prestart. Check over
11/09/2024	7847Hrs. Prestart. Replace R/H top spacer on front engine mount. Connect to tipper. Test
28/11/2024	Blow out and clean inside. Wash
10/12/2024	Diagnose no start. Repair battery terminals
10/12/2024	Replace isolater
10/12/2024	Find starting fault. Fit new Isolator switch.
05/03/2025	Prestart. Inspect
29/04/2025	Replace air tank protector
29/04/2025	R&M Bonnet hinges
29/04/2025	L/H headlight
22/10/2025	172,877Km. Replace rubber caps and seal on rear brake backing plates. Check handbrake operation

Wilde Civil Pty Ltd TWC Pty Ltd

21/11/2025	Look into A/C leak
21/11/2025	Clean
25/11/2025	Look into A/C leak