

303E - Komatsu 20T Excavator July 2021 - January 2026

Wilde Civil Pty Ltd TWC Pty Ltd

Date	Notes
01/07/2021	9,070Hrs. Replace hyd couplers and refit bucket. Check GPS connections, cables and sensors
01/07/2021	Fit storch clamp to tilt bucket. Turn cutting edge. Pick up cable from Vantage
02/07/2021	Check GPS sensors and cables. Order parts
06/07/2021	Fit harness and test GPS system
07/07/2021	9,070Hrs. Test harnesses and replace all. Refit guards and test run
08/07/2021	Remove tilt bucket and harness. Assemble jack hammer. Check and charge accum. Test run
12/07/2021	9,082Hrs. Remove hammer and refit tilt bucket and sensors and cables. Test run
14/07/2021	Load onto float and chain on. Clean dirt from tracks
15/07/2021	Unload #303 from #298. Clean trailer
14/08/2021	Make storage stand for jack hammer
03/09/2021	Make bracket mounts for grab
04/09/2021	Manufacture bracket & weld to stick
06/09/2021	Paint grab mount on stick
10/09/2021	Fit hammer and test run
14/09/2021	Remove hammer and fit grab
26/10/2021	9,276Hrs. Remove front windscreen for repairs
28/10/2021	9,750Hrs service. Check for coolant leaks
29/10/2021	9,770Hrs. Repair coolant leaks. Refit GPS cables and test. Refit guards
08/11/2021	Remove "mushrooms"
22/11/2021	9,293Hrs. Check over for leaks Grease
19/02/2022	9,500Hrs service. Check coolant leaks and tighten hose clamps
24/02/2022	FGR
19/05/2022	Assist HN with Valve set. Inspect ram leaks.
19/05/2022	Valve adjustment / Gasket / Check over
20/05/2022	Repair oil leaks
26/05/2022	Boom cylinder seals
27/05/2022	Boom cylinder seals
30/05/2022	Assist HN change ram seals
30/05/2022	RHS boom cylinder
07/06/2022	Assemble RHS Boom cylinder. Change battery. Check over
21/06/2022	FGR
25/06/2022	Check and drain ex oil from engine
07/07/2022	Fix coolant leak. Fit fire extinguishers
13/07/2022	9,662Hr. Clean dirt from tracks. Load onto float. Remove guards and pressure test system. Price par
14/07/2022	Remove radiator for repairs
26/07/2022	Assemble radiator and guards. Fill coolant. Test
27/07/2022	9664Hrs. Wash. Replace R/H GPS cable. Refit guards
02/08/2022	9664Hrs. Load onto float
03/08/2022	FGR
18/08/2022	Clean down ready to Move
12/10/2022	9,753Hrs. Check over and clean GPS connectors. Order filter kit
31/10/2022	9750hrs. 250Hr Service
05/11/2022	9,798Hrs. Clean mud from tracks
09/11/2022	Fit tilt sensor cable
10/11/2022	FGR
11/11/2022	FGR
22/11/2022	Unload
07/12/2022	Prep
08/12/2022	Fit grab
13/12/2022	9,881Hrs. Fix A/C issue
15/12/2022	9,905Hrs. Remove grab and fit digging bucket

303E - Komatsu 20T Excavator July 2021 - January 2026

Wilde Civil Pty Ltd TWC Pty Ltd

30/01/2023	Clean tracks
30/01/2023	Remove mud from tracks
04/02/2023	9,962Hr Machine Service
08/02/2023	9,975Hrs. Prestart. Fuel. Change buckets
16/02/2023	10,003Hrs. Service
20/02/2023	10,004Hrs. Prestart & grease. Replace grease nipples. Refit tilt cable and mouting blocks and hyd c
28/02/2023	Prestart
26/04/2023	Remove GPS
19/05/2023	Inspect isolator issues
29/05/2023	Jump start
04/08/2023	10094Hrs. Fit tilt bucket
07/08/2023	Wash
19/10/2023	10192Hrs. Prestart. Check over
30/10/2023	10194Hrs. Remove and replace batteries. Test
15/11/2023	10194Hrs. Travel to Site. Prestart machine. Return to Workshop
17/11/2023	Take hoses to Machine. Collect correct hoses. Instal.
22/01/2024	10202Hrs. Pretart and check over
25/01/2024	10211Hrs. Clean tracks. Remove plates. Look up and order parts for tracks
06/02/2024	Assist Westrac remove tracks
07/02/2024	Cut seized tracklinks and remove pins and bushes
12/02/2024	10212Hrs. REmove L/H front idler ass. Remove final drive covers. Order parts
15/02/2024	Assemble L/H front idler and spring and fit to machine
20/02/2024	10212Hrs Assemble L/H track and fit grouser plates. Tension bolts & adjust track
19/04/2024	Service
23/04/2024	10320Hrs. Replace ORings on hyd hoses
10/05/2024	10373Hrs. Remove and replace fuel and water trap filters. Bleed system
31/05/2024	10403Hrs. Clean dirt from tracks
03/06/2024	Repairs to rear camera shroud
04/06/2024	Fit camera bracket
19/06/2024	Fit hammer
27/06/2024	Refit GPS cables and radio and receivers. Check connectivity. Check power at radio. Remove for test
27/06/2024	Test GPS radio
28/06/2024	10421Hrs. Shift hammer from Broadbent to Haddads. Fit to plant.
03/07/2024	10447Hrs. Fit GPS radio and wiring. Test. Refit guards
08/07/2024	10455Hrs. Check over and remove tilt bucket
09/07/2024	10455Hrs. Prestart. Fit hammer. Remove hammer. Fit Bucket
10/07/2024	Clean down for Transport
10/07/2024	Fit hammer. Remove hammer. Fit tilt bucket
10/07/2024	Remove broken windscreen. Look up and order parts
15/07/2024	Clean mud from tracks. Repair wiring and fit front windscreen
15/07/2024	Clean tracks
15/07/2024	Unload
15/07/2024	Fit new Two Way. Fit new windscreen
15/07/2024	Front rock screen
15/07/2024	Clean down - Remove mud and rocks from tracks
15/07/2024	Assist with fitting windscreen. Fix two-way
16/07/2024	Adjust tracks
17/07/2024	Weld and remove front screen. Paint
18/07/2024	Paint & refit front screen
19/07/2024	10491Hrs. Part Service. Remove seat and clean glass from cab. Check and repair wiring to radios. CI
22/07/2024	Fit Two way and refit radiator guard
23/07/2024	500Hr Service

303E - Komatsu 20T Excavator July 2021 - January 2026

Wilde Civil Pty Ltd TWC Pty Ltd

23/07/2024	Prestart. Check over
08/08/2024	Unhook Jack hammer and return to Depot
12/08/2024	Repairs to boom
12/08/2024	Assist KG with repairs to boom
13/08/2024	Assist AW with GPS
14/08/2024	Fit GPS / Tilt sensor. Test
14/08/2024	Fix Two-way
14/08/2024	GPS and UHF wiring
21/08/2024	Replace GPS harness
27/08/2024	10528Hrs. Check wiring to Two way. Remove some. Test. Check belts
05/09/2024	Remove broken hyd fitting
12/09/2024	Repairs to oil leaks; replace hyd hoses
12/09/2024	Wash down
18/09/2024	Remove broken tooth on bucket and repair
13/10/2024	Fit Trimble Radio
09/01/2025	10,598Hrs. Prestart. Load on to float
10/01/2025	Assist unload from float
21/01/2025	10,611Hrs - Fit hammer. Test
22/01/2025	10,611Hrs. Fit windscreen protector
23/01/2025	Unload and detach hammer
28/01/2025	Clean
04/03/2025	10,638Hrs. Refit GPS radio and check operation. Check and adjust track tension
04/03/2025	Move into shed
05/03/2025	10,638Hrs. Load onto float
05/03/2025	Put GPS on
05/03/2025	Assist load onto float
24/03/2025	Unload from float
17/04/2025	Prestart. Check oil level
12/05/2025	Put radio back in
17/06/2025	Repairs to battery box clamp
26/06/2025	Fit batteries
25/07/2025	Remove old remote oil filter hoses and change fuel filters
25/07/2025	Replace air filters
30/07/2025	10,782Hrs - Install new hoses
05/08/2025	Clean
25/08/2025	Assist unload
11/11/2025	Assist AW
13/01/2026	Repair leaking coolant