

Wilde Civil Pty Ltd TWC Pty Ltd

Date	Notes
10/01/2022	jumpstarting/ fixing tractor
11/01/2022	jumpstarting/ fixing tractor
12/01/2022	jumpstarting/ fixing tractor
17/03/2022	2500Hr Service. Check intake heater power supply. Check Navman and replace fuse
17/03/2022	Assist with 250Hr Service
04/07/2022	Change cutting edge on bucket
04/07/2022	assist replace cutting edges etc
04/07/2022	Commence repairs to cutting edge
04/07/2022	Wash down
11/07/2022	Price parts for repairs to coolers
13/07/2022	Remove bonnet and guards. Price parts
14/07/2022	Remove cooling pack and dismantle
18/07/2022	Assemble charge air cooler and radiator to frame
20/07/2022	Reassemble radiator to machine
21/07/2022	Assemble coolers to machine. Assemble guards and test. Remove and replace engine mount
25/07/2022	Inspect driveline vibration/ escort to Depot
25/07/2022	Check vibration at idle. Remove bonnet and guards and drive shaft. Replace damper
29/07/2022	Repairs to pinion seal / yoke / drive shaft / air box
30/07/2022	Refit air box and bonnet and guards. Test
04/08/2022	Replace laser bucket ram
04/08/2022	Remove 2 lift cylinders and refit 1. Dismantle and inspect for repairs
05/08/2022	Repairs to lift cylinders
08/08/2022	Change ram on bucket
08/08/2022	Put hydraulic cylinder back on bucket
09/08/2022	2,507Hrs.
09/08/2022	Replace bucket lift point
10/08/2022	2507Hrs. Prestart and fuel. Fit chains to rear bucket wheels
10/08/2022	Fit Oversize Sign
10/08/2022	Prep for Transport + Fit GPS
16/08/2022	2,522Hrs. Shift GPS aerial and refit bracket
16/08/2022	Relocate GPS radio
17/08/2022	2,522Hrs. Remove bent tyens and refit repaired tyens
17/08/2022	Straighten 3 tyens on laser bucket
22/08/2022	FGR
23/08/2022	FGR
23/08/2022	Check and remove GPS cable for repairs
24/08/2022	2,548Hrs. Make cup cable and refit. Test
27/08/2022	2,564Hrs. Refit hitch wiring and test. Needs relay
31/08/2022	Clean and prep for transport
31/08/2022	2,568Hrs. Clean mud from machine
13/09/2022	Clean down
18/10/2022	2646hrs. Check and relpace seals on tip rams
16/11/2022	Replace GPS Screen. Update settings & specifications
01/12/2022	Shut down. Check and service
02/12/2022	Assist DW with A/C Fault
02/12/2022	Check A/C Fault. Clean connectors and connect to ECM under seat. Test
08/12/2022	2,720Hrs. Remove and replace apron stub
08/12/2022	Help AW with bucket
14/12/2022	7,483Hrs. - 250hr Service. Replace lift fam and hose bucket
14/12/2022	7,483Hrs. Service. Change hoses and ram
14/12/2022	Assist with service

Wilde Civil Pty Ltd TWC Pty Ltd

19/12/2022	Travel to Bellata to collect parts. Fit fuel lines
12/01/2023	2,820Hrs. Fit LH inner wheel on bucket
06/02/2023	Check hyd operation. Replace 1 lift cylinder
08/02/2023	Test hyd system
09/02/2023	2,868Hrs. Repairs to hyd controls
17/02/2023	Replace cutting edges
17/02/2023	2,869Hrs. Repairs to cushion wiring. Replace relay. Refit rippers and replace cutting edges
18/02/2023	2,869Hrs. Check hitch and ripper operation. Tighten all ripper arms. Adjust sensors
20/02/2023	2,869Hrs. Check and adjust hyd control for hitch
20/02/2023	Prestart. Drive to Haddads. Set Cushion hitch. Return to depot
28/02/2023	Clean and degrease. Wash laser bucket. Clean radiator.
01/03/2023	7,483Hrs. Organise / Check for pilot to Norwood
01/03/2023	Prestart and set up for moving
01/03/2023	Prestart and prep for moving
23/03/2023	DeEstablish from Jobsite to BMS - Fit auto steer.
31/03/2023	Lower side cutters. Check wiring to seat switch and controller
01/04/2023	2,908Hrs. Remove and replace sequence valve. Reseal. Test
03/04/2023	2,918Hrs. Check hyd fault. Disconnect bucket and load onto float. Escort to Workshop. Drain hyd tan
04/04/2023	2,918Hrs. Remove bonnets and guards and clean up parts
04/04/2023	2,871Hrs. Remove hydraulic pump
05/04/2023	2,871Hrs. Finish removing hydraulic pump
05/04/2023	2,918Hrs. Drain front and rear diff oil. Remove hyd pumps
06/04/2023	2,871Hrs. Replace return hoses on hydraulic tank
06/04/2023	2,918Hrs. Remove and clean out and replace hyd hoses. Clean out hyd tank. Reassemble
12/04/2023	2,918Hrs. Remove and replace seals on cooler relief valve
13/04/2023	2,918Hrs. Refit hyd pump and hoses
17/04/2023	Load onto float. Escort to Norwood. Unload and connect to bucket. Replace hose. Test run hyd
17/04/2023	2,918Hrs. Refit hyd lines and air cleaner. Refit bonnet. Test run pump. Top up hyd tank
18/04/2023	2,920Hrs. Check and tighten loose hoses. Top up hyd and trans oil. Test run in scraper mode
18/04/2023	Source oil leaks and repair
19/04/2023	2,935Hrs. Refit grease tube to hitch
26/04/2023	Check hyd fault and charge pressure. Top up hyd oil
27/04/2023	3000Hrs. Remove and replace broken ripper bars. Replace bucket flat tyre
27/04/2023	Assist DW with service
01/05/2023	3004Hrs. Check wiring to remotes and calibrate levers
02/05/2023	3,024Hr. Calibrate remotes
02/05/2023	Switch repair
04/05/2023	3,044Hrs. Check cutting edges, skirts and hubs
05/05/2023	3,047Hrs. Check and clean cam speed sensor and wiring
06/05/2023	3054Hrs. Calibrate remotes
12/05/2023	3,119Hrs. Check fault codes and eng harness
13/05/2023	Change ECM harness and trans oil
13/05/2023	3,130Hrs. Remove and replace 2 steering hoses. Replace engine harness and sensor. Blow out coolers
17/05/2023	Fit extension to GPS receivers
18/05/2023	3,151Hrs. Check panel damage L/H front guard
19/05/2023	Check hyd operation and clean, inspect connectors
23/05/2023	Breakdown - Fix broken ripper linkage
29/05/2023	DW - Oil and bonnet struts replaced
29/05/2023	3222Hrs. Remove and replace bonnet struts. Repair catch
30/05/2023	DW - Oil and bonnet struts replaced
31/05/2023	Check fault codes and wiring connectors. Check fuel system for blockages
01/06/2023	3240Hrs. Repairs to engine timing. Replace bonnet catch and stricker

Wilde Civil Pty Ltd TWC Pty Ltd

02/06/2023	3250Hrs Service. Remove and replace bucket skirts
03/06/2023	3261Hrs. Check fuel leak and pick up hoses
06/06/2023	Diagnose bonnet issues
07/06/2023	Replace bonnet linkage
07/06/2023	Fix bonnet
09/06/2023	Replace exhaust gaskets
09/06/2023	Remove and replace front manifold gasket and studs. Test
17/06/2023	Replace ripper ram
17/06/2023	Assist CW - Repairs to bucket
26/06/2023	Assist CW - Change tyre
07/07/2023	Remove exhaust / Turbo. Refit manifold with new gaskets
12/07/2023	Change laser tyre
13/07/2023	Change tyre on bucket
17/07/2023	Service
17/07/2023	Assist CW with Service
19/07/2023	Assist CW with Service
19/07/2023	Change cab filters
26/07/2023	3578Hrs. Check hyd oil leaks. Clean around valve. Remove and replace hose. Test
26/07/2023	Assist DW with hyd hose repairs
27/07/2023	3587Hrs. Check engine oil leaks. Look up parts and order
28/07/2023	3587Hrs. Remove and reseal and refit fan pump. Test
01/08/2023	Check and clean wiring connectors to auto steer valve
08/08/2023	Check Auto Steer
08/08/2023	Remove and replace auto steer harness. Test
10/08/2023	Fix GPS
15/08/2023	Fix cab door and battery door
15/08/2023	3667Hrs. Repairs to rippers and tighten cutting bolts
15/08/2023	Assist DW/ CW - fix door frame, GPS, isolator etc
16/08/2023	REPAIRS - WAIT FOR NEW SHEET
17/08/2023	Fix Rippers
17/08/2023	Down - CW doing repairs
22/08/2023	Inspect and diagnose A/C fault and repair
25/08/2023	Source why fuse keeps blowing.
25/08/2023	Check hyd fault. Replace TCU fuse. Calibrate controls. Replace ripper boots. Repair skirt. Part Ser
26/08/2023	Service Machine with CW
26/08/2023	Service
26/08/2023	3750Hrs Service. Remove and replace apron pin. Check wiring to controller
28/08/2023	Remove wheel and hubs
28/08/2023	Repairs to leaking wheel seal and electrical fault. Order parts
29/08/2023	Remove and clean hubs. Reinstall wheels
29/08/2023	3732Hrs. Remove and replace R/H rear wheel seal. Refit dual wheels and tension
01/09/2023	3746Hrs. Check tension on R/H rear wheels. Replace hyd tank breather
05/09/2023	Remove broken ripper
05/09/2023	Remove ripper.
12/09/2023	Check and remove radio for repairs
14/09/2023	3782Hrs. Refit centre cutting edge
19/09/2023	3785Hrs. Refit rippers
23/09/2023	3820Hrs. Remove dash and fit new radio. Test. Refit dash
28/09/2023	3830Hrs. Repairs to Rippers
13/10/2023	9326Hrs. Repairs to bucket floor
14/10/2023	3930Hrs. Replace bolts in bucket floor
16/10/2023	3930Hrs. Replace bolts in bucket floor

Wilde Civil Pty Ltd TWC Pty Ltd

21/10/2023	Service
21/10/2023	Weld laser bucket - missing bolt
21/10/2023	4000Hrs. Part Service. Replace ripper ram and check bucket hub oil levels
26/10/2023	Remove axle set
26/10/2023	Install axle
27/10/2023	Check electronic fault and replace fuse. Test
30/10/2023	Clean up parts and assemble lift cylinder
31/10/2023	Dismantle boggy beam and get repaired. Dismantle and clean up parts. Reassemble bucket hub
01/11/2023	Replace grease nipples
06/11/2023	Clean up parts. assemble bucket hub
08/11/2023	40384Hrs. Check electrical fault. Replace fuse. Test
09/11/2023	4039Hrs. Check bucket hubs and cutting edge
14/11/2023	Replace bucket hub
18/11/2023	Check batteries and start fault
28/11/2023	Diagnose timing issues with bearings. Disconnect laser bucket.Help load onto float
28/11/2023	Unload from float
28/11/2023	Wash and clean
05/12/2023	4087Hrs. Check hyd operation and change hoses
06/12/2023	Inspect A/C
14/12/2023	Dismantle & inspect 2 bucket hubs and hyd cylinder
19/12/2023	Inspect cause of blowing fuses
09/01/2024	4126Hrs. Check hyd opeartion and shorted wires
11/01/2024	4126Hrs. Check hyd remote fault and shift harness. Test
18/01/2024	Wash
22/01/2024	Assist CW - Replace apron cylinder
22/01/2024	Replace apron cylinder
22/01/2024	4178Hrs. Check over. Clean out grease points. Replace nipples. Remove broken rippers
29/01/2024	4204Hrs. Remove and replace raise lower control. Test
31/01/2024	4204Hrs. Check and repair wiring to cushion hitch
01/02/2024	Weld and fix ripper set on laser bucket
05/02/2024	Remove ram
05/02/2024	Continue repairs with rippers
06/02/2024	Continue with repairs to hyd system
06/02/2024	Continue repairs with rippers
06/02/2024	Assist with ripper R&M
07/02/2024	Change trans oil
07/02/2024	Change trans oil and filter. Repairs to rippers. Assemble 2 hyd cylinders
07/02/2024	Weld lugs on bucket. Fix door clip. Adjust and tighten rippers on bucket
07/02/2024	Source power supply for cushion hitch
07/02/2024	Refit cab lining. Continue with ripper repairs
08/02/2024	4205Hrs. Repairs to ripper and fit weight pack
08/02/2024	Continue repairs on rippers and hydraulics
09/02/2024	Replace hydraulic cartridges with Kenways
09/02/2024	Weld lugs on bucket
09/02/2024	Put weights on
12/02/2024	4205Hrs. Clean up parts and assemble apron cylinder. Fit weight to machine
12/02/2024	Make brackets for Oversize sign. Continue with counter weights and hydraulic ram repairs. Relocate
13/02/2024	4205Hrs. R/R R/H apron cylinder. Check cutting edges. Drain water from tyres. Adjust hitch sensors.
13/02/2024	Put hyd ram on apron
13/02/2024	Clean windows. Prep for Moving
13/02/2024	Mount electric box. Lock ring on weights
13/02/2024	Clean up and paint oversize brackets and fit ram

Wilde Civil Pty Ltd TWC Pty Ltd

14/02/2024	4210Hrs. Dismantle and clean up parts for apron cylinder
15/02/2024	Check raise switch and calibrate remote switches
17/02/2024	4250Hrs Service
19/02/2024	4250Hrs. Service
19/02/2024	Run to war oils. Assist with service
21/02/2024	Remove and replace bucket tyre
23/02/2024	Check and clean GPS cable connectors
28/02/2024	4299Hrs. Change Flat tyre
01/03/2024	Diagnose issues
22/03/2024	Transport to Depot
22/03/2024	4415Hrs. Remove roof and mirror brackets. Replace T/Way and GPS aerials. Replace bolts in bucket fr
22/03/2024	Refuel
25/03/2024	Replace bolts on bucket edges. Replace valve box for rippers on bucket. Wash
25/03/2024	Start replacing faulty harness. Assist changing hyd valve on bucket
26/03/2024	4415Hrs. Replace loc pin on hitch. Repair hose clamps on drawbar. Replace 2 hyd hoses.
09/04/2024	4443Hrs. Fit extension speaker. Test
09/04/2024	Assist DW
15/04/2024	4447Hrs. Check hyd fault. Clean connectors
17/04/2024	4456Hrs. Remove broken rippers. Repairs to ripper bars
17/04/2024	Assist CW replace chains on bucket tyres
17/04/2024	Install chains on bucket tyres
19/04/2024	4463Hrs. Replace broken rippers
19/04/2024	Assist DW replace broken rippers
22/04/2024	4463Hrs. Remove and replace broken
22/04/2024	Assist DW with repairs
22/04/2024	Repairs to rippers
24/04/2024	Fit new ripper bar
29/04/2024	Check A/C Fault. Clean connectors. Check hyd fault and change settings. Test
30/04/2024	Inflate tyres
01/05/2024	Recalibrate levers
02/05/2024	4,521Hrs. Check lift circuit and replace 2 levers. Turn cutting edges
02/05/2024	Help remove cutting edge bolts
06/05/2024	Check cutting edges
06/05/2024	4534.6Hrs. Service
14/05/2024	Remove harness. Install new harness. Test
14/05/2024	Assist CW
16/05/2024	4571Hrs. Check and zip tie new rear harness
22/05/2024	Inspect bowl dropping issue
23/05/2024	Inspect and attempt diagnose issue with bucket dropping
29/05/2024	Prestart. Tighten belts. Check and adjusts tyre pressures
30/05/2024	Replace apron rollers/ joints
30/05/2024	Assist AR with apron repairs
26/06/2024	REmove and replace lift circuit couplers. Test operation
04/07/2024	Wash
12/07/2024	Prestart. Top up hyd oil. Blow out cooling system
12/07/2024	Change dipper boot on laser bucket
17/07/2024	Purchase hose and spare tilt
17/07/2024	Fit new tilt hose
17/07/2024	Fit new lift block onto hydraulics. Test
23/07/2024	4640Hrs. Check lever fault and wiring
24/07/2024	4650Hrs. Refit rippers
25/07/2024	Repairs to ripper

Wilde Civil Pty Ltd TWC Pty Ltd

12/08/2024	Remove broken studs and parts. Replace seals and refit valve. Refit ball joint and shift to hard st
12/08/2024	Assist DW with R&M
12/08/2024	Assist DW - Remove and swap hitch.
13/08/2024	Measure old hitch and clean up for modifications
13/08/2024	Wash
14/08/2024	Repairs to bucket
14/08/2024	Repairs to bucket - Replace hyd hoses
15/08/2024	Repairs to bucket - Replacing hyd hoses, greaselines etc
15/08/2024	Remove damaged hoses.
16/08/2024	Repairs to bucket - Replacing hyd hoses, greaselines etc
19/08/2024	Remove and Replace hitch on bucket. Hook hyd lines, cut as needed. Weld front bracket for hyd lines
19/08/2024	Repairs to bucket - Replacing hyd hoses, greaselines etc
20/08/2024	4698Hrs. Repairs to hitch and check ram pins
20/08/2024	Repairs to bucket - Replacing hyd hoses, greaselines etc
22/08/2024	4717Hrs Remove and replace bucket tyre
26/08/2024	4746Hrs. Replace broke ripper. Check and tighten hyd pipes
28/08/2024	4753Hrs. Service
28/08/2024	Assist CW with Service
29/08/2024	Prestart. Grase. Unblock grease nipples
30/08/2024	Laser bucket repairs
03/09/2024	Repairs to leaking ram
09/09/2024	4774Hrs. Drain extra oil from engine
10/09/2024	4475Hrs. Remove and replace hyd cooler hose. Top up hyd oil
11/09/2024	Assess bucket - Repairs to bucket lift ram point
16/09/2024	4800Hrs. Check and clean GPS connectors
19/09/2024	48256Hrs. Tighten hyd fittings and pipes. Replace leaking seals. REmove and replace onner tips
20/09/2024	Remove cutting edge. Make plan on fixing bucket
20/09/2024	Inspect bucket for cracks etc
24/09/2024	Remove bowl and moulboard for repairs. Remove old cutting edges
24/09/2024	Cut and remove bucket. Commence repairs
25/09/2024	4825Hrs. Repairs to bucket floor
25/09/2024	Remove ram. Oxy cut and grind pivot point
26/09/2024	Grind prep and weld side plates
27/09/2024	Remove and replace moulboard
28/09/2024	Repairs to bucket floor
28/09/2024	Cut, fix, grind and weld new moulboard
30/09/2024	Hunger baords and bracing
01/10/2024	Side braces on bucket, weld 50x50 flat sheet to sides. Prep for painting. Start painting
02/10/2024	Continue repairs, prep for painting and paint
03/10/2024	4,825Hrs. Repairs to bucket floor
03/10/2024	Continue with repairs
03/10/2024	Assist KG
04/10/2024	4,825Hrs. Repairs to bucket floor and fit tip rams
08/10/2024	4,825Hrs. Repairs to bucket floor and fit tip rams
08/10/2024	Start Disassemble bucket. Cut moulboard mounts off frame. Grind mounting plates and start assembly.
09/10/2024	4,825Hrs. Repairs to cutting edge support
09/10/2024	Finish fitting moulboard end plates. Weld in end plates. Fit moulboard. Put bucket in place
10/10/2024	4,825Hrs. Repairs to cutting edge support. Fit cutting edges
10/10/2024	Weld Moulboard hinge plates to bowl.
11/10/2024	4,825Hrs. Make up corner tips and fit. Check tension on support bolts. Remove pivot pin and clean o
11/10/2024	Finish welding moulboard end plates. Fit cutting edges and skid plates. Grade yard surface to check
15/10/2024	4,856Hrs. Check and clean GPS and auto steer connectors. Test. Remove and replace conner tip

Wilde Civil Pty Ltd TWC Pty Ltd

17/10/2024	4,860Hrs. Replace leaking seals on steering and ripper lines. Clean connectors and replace brake fu
17/10/2024	Hyd hose repairs. Clean and wash
17/10/2024	Repairs to skid plates on bucket
17/10/2024	Look for Auto steer fault. Check harness and steering unit
12/11/2024	5,000Hr SErvice - Remove and replace batteries and leads. Check enging fault
13/11/2024	5,000Hr Service - Fit battery clamps. Check and clean engine harness connectors. Replace air fittin
09/12/2024	Check wiring to grid heater
09/12/2024	Diagnose grid heater fault
10/12/2024	Look at grid heater problem with Brock
10/12/2024	Look at grid heater problwm with Kenways
16/12/2024	Attempt to Jump start. Remove batteries. Charge
14/01/2025	5,011Hrs. Blow up inside L/H rear inside tyre
16/01/2025	Repair apron hub. Remove hub and replace
16/01/2025	Remove seized apron spindle
16/01/2025	Change apron roller
16/01/2025	Clean and check over
16/01/2025	Find worn pin and bush on tilt axle
17/01/2025	Repair laser bucket wheel hub.
17/01/2025	Assist fix wheel bearing
17/01/2025	5011 Hrs - Check laser fault. Replace 1 cable. Cailbrate slope sensors. Replace corner tips. Check
17/01/2025	Assist with repairs - Fit laser receivers. Change leads etc. Remove bucket wheel and adjust hub bea
20/01/2025	Prestart. Grease. Unclog grease points
20/01/2025	Fuel. Grease. Issue with laser receiver
20/01/2025	5049Hrs- Blow out radiator and coolers
24/01/2025	5056Hrs - Blow out radiators and coolers and cab filters. Check and adjust tyre pressures. Check le
31/01/2025	Install new Two-way. Ran new wires
04/02/2025	5,121Hrs - Trans calibration.
04/02/2025	Retrieve trans filter - cut open and inspect
04/02/2025	Transmission calibration
07/02/2025	Repair tyre. - Need to take to Depot
07/02/2025	Remove bucket. Wash machine. Remove duals. Clean parts
07/02/2025	Start removing rear axle, wheels. Load 2 x Wheels on to trailer
08/02/2025	Remove axle seals and clean
10/02/2025	Remove and replace rear axle seals. Clean wheel wedge bolts and threads
10/02/2025	Rear axle seals and hubs
10/02/2025	Continue clean parts. Begin dual reassembly
11/02/2025	Swap wheels around
11/02/2025	Assist CW
12/02/2025	Swap wheels around
12/02/2025	Diagnose hitch valve oil leak
12/02/2025	Assist with duals
13/02/2025	Prep to return to work
13/02/2025	5146Hrs - Top up hyd oil and fit bucket. Test. Remove L/H front inside tyre for repair
13/02/2025	Remove tyre with DW
14/02/2025	Assist with tyre
14/02/2025	5146Hrs - Refit L/H front tyres and loc hubs. Tension wheel studs. Remove GPS screen
17/02/2025	Tighten duals
17/02/2025	5,146Hrs - Remove and replace leaking hyd hose. Replace hitch fitting. Check wedge bolts on wheels
17/02/2025	Check over for moving. Issue with hyd hose
18/02/2025	5,154Hrs - Check and clean connectors. Remove harness from articulation for repairs
19/02/2025	5,163Hrs- Check wheel wedge tension x 2
24/02/2025	5181Hrs - Remove and replace hose seal and hitch solinoid. Test. Check trans operation

Wilde Civil Pty Ltd TWC Pty Ltd

27/02/2025	5206Hrs - Turn cutting edge. Make up and refit corner tips
27/02/2025	Assist with cutting edges
04/03/2025	5,231Hrs - Check trans pressures. Remove filter and check metal. Replace filter
04/03/2025	Assist DW & Kenways
05/03/2025	5,238Hrs - Diagnose issue with hitch not lifting
07/03/2025	5250hrs Service
07/03/2025	Service
17/03/2025	5269hrs. Check and adjust tyre pressure. Calibrate levers. Clean dirt from machine.
18/03/2025	5279hrs. Blow out coolers and radiator.
19/03/2025	5293hrs. Remove and replace flat bucket tyre. Remove and replace broken rippers. Replace remote leve
19/03/2025	Remove and replace broken ripper
25/03/2025	5309Hrs - Check bolts for wheels to walking beam
11/04/2025	5,320Hrs. Remove and replace fan belt. Prestart. Test
11/04/2025	Assist DW - Replace front drive belt.
12/04/2025	Load up oil. Travel to Jobsite. Top up hyd oil. Return to Depot
14/04/2025	Replace hose
22/04/2025	Remove blown hoses. Get new hoses. Refit. Bring to Depot
23/04/2025	5,392Hrs. Fit new tyres
02/05/2025	5,400Hrs. Fit chains to bucket tyres. Check tractor tyre pressures
02/05/2025	Attach chains
26/06/2025	Replace grease nipples. Check over
14/07/2025	Wash and clean
17/07/2025	Prestart. Prep for transport
17/07/2025	Prep for Transporting. Change leaking hose and wear pads on bucket
06/08/2025	5,500Hr Service
06/08/2025	Assist DW with Service
15/08/2025	5,620Hrs. Check cutting edges
18/08/2025	5,638Hrs. Replace broken grease nipple and flat bucket tyre. Check cutting edges and turn
02/09/2025	5,660Hrs. Check and top up hyd oil
17/09/2025	Remove and clean dirt from L/H apron roller grease track. Check ripper function
29/09/2025	5716Hrs. Remove and clean grease track on R/H apron roller. Reassemble and grease
11/10/2025	5762Hrs - Service
21/10/2025	Replace leaking hyd hose. Check oil levels
10/11/2025	Replace hose
28/11/2025	R&M as required to get operational
28/11/2025	Check - operational fault
01/12/2025	Clean radiators. Look at handbrake light
09/12/2025	Repairs to rippers
09/12/2025	Check A/C
16/12/2025	Prestart. Add Trans oil for hyd
13/01/2026	Inspect oil leaks. Wash. Source parts and repair
13/01/2026	Wash underside
13/01/2026	Assist - Replace cutting edges
13/01/2026	Check for oil leaks
14/01/2026	Fit new hoses. Inspect hitch.
14/01/2026	Assist remove and replace hose
21/01/2026	Assist with R&M
22/01/2026	Fit fuel line. Fit A/C compressor and accessories
24/01/2026	Service
30/01/2026	Assist with Changing ram, bowl lift
31/01/2026	Change laser bucket tyre