

## Wilde Civil Pty Ltd TWC Pty Ltd

Date	Notes
10/08/2021	2,914Hrs, Prestart & Check over
01/09/2021	2,930Hrs. Prestart & check noise in drum scraper
06/10/2021	Travel to Jobsite - Tip. Remove batteries. Purchase batteries. Return to site to fit
15/10/2021	2,947Hrs. Fuel up and bleed system
05/11/2021	3,000Hrs Service. Remove guards
05/11/2021	Parts pick up. Assist with 3000Hr Service. Order oils
06/11/2021	3,000Hrs. Part wash down and refit guards. Load onto float
09/11/2021	To Broadbent Jobsite for Prestart
15/11/2021	3,002Hrs. Check start fault and repair battery lead. Test
19/11/2021	Remove batteries and cables. Remove cooling pack. Replace battery leads. Clean out coolers
20/11/2021	Replace radiator, cooler and condensor assy,
20/11/2021	3,008Hrs. Replace battery lead and cooling pack
22/11/2021	3,008Hrs. Replace battery and guards. Test
28/04/2022	3,212Hrs. Unload from float. Fuel. Check over
29/04/2022	3,212Hrs. Remove guards and wash down. Check steering rams. Refit guards
02/05/2022	3,212Hrs. Refit Navman. Repair wiring. Test
09/05/2022	Prestart
11/05/2022	Vavle Set
12/05/2022	Reassemble engine bay
12/05/2022	Check fluids
12/05/2022	Roll Gravel - Depot yard
18/06/2022	3,250Hrs service
22/06/2022	3,250Hrs. Fill out SOS Samples
13/09/2022	3,336.2Hrs. Prestart and shift outside Powermaster gate
30/11/2022	3461.2Hrs. Prestart
16/12/2022	3500Hrs Service
16/12/2022	3,648.8Hrs. Service
17/12/2022	3,500Hrs. Fill out SOS samples
11/04/2023	3,533Hrs. Check over. Clean out coolers, radiator and cab. Check drum scrapers. Order hoses
19/04/2023	3,533Hrs. Remove guards and wash down. Remove hyd hoses
19/04/2023	Clean
20/04/2023	Change hoses
20/04/2023	3,533Hrs. Remove and replace hyd hoses to drum
21/04/2023	Change hoses
24/04/2023	Reassemble machine
26/04/2023	Roll rubbers for blade
09/05/2023	3,534Hrs. Prestart
05/06/2023	Wash down
31/08/2023	Check vibration fault. Repair A/C control
31/08/2023	Assist DW with Vibration fault
01/09/2023	Assist Brock fix switch for vibration
01/09/2023	Chec Hr Meter operation. Repair wiring to Vib control
03/10/2023	Check wiring diagram for connections
30/07/2024	3750Hrs Service. Check and adjust tyre pressures
30/07/2024	Assist with Service
30/07/2024	Service
17/12/2024	Bring machines in to shed. Remove old Seat. Fit seat to base
18/12/2024	3785.1 Hrs - Re-do Seat Electrics
18/12/2024	Reassemble cab and fix heater switch
21/01/2025	3788Hrs - Check and adjust bonnet catch. Look up and order parts
24/01/2025	3788Hrs - Remove and replace bonnet catch and striker. Adjust and Test

**Wilde Civil Pty Ltd TWC Pty Ltd**

19/03/2025	810hrs. Pre start and fuel up. Repair wiring to stop lights.
20/08/2025	4,000Hrs Service. Remove cracked cab glass
20/08/2025	Finish service ; Clean up ; Remove window
21/08/2025	Clean window surrounds, install glass. Prestart. Check over. Fix wiring for roof lights
21/08/2025	4,000Hrs. Complete Service. Refit cab window. Replace heater cable. Order parts for steering contro
21/08/2025	Assist fit new glass
22/08/2025	Clean
24/09/2025	Load onto float
27/10/2025	Assist unload off float