

## Wilde Civil Pty Ltd TWC Pty Ltd

Date	Notes
23/07/2021	Dismantle and inspect and clean up bucket hub. Dismantle and reseal apron cylinder
23/07/2021	Manufacture tool for apron cylinder repair
30/07/2021	3,000Hrs service. Remove and reseal L/H from final drive. Retension wheel bolts
30/07/2021	Load equipment for 3000 hr service
30/07/2021	Escort not required. Proceed to Horseshoe for 3000hr service. Warm up tractor. Service machine. Rep
31/07/2021	3,000Hrs. Complete service. Replace eng dip stick
13/08/2021	Disassemble tilt cylinder. Purchase seals
14/08/2021	Replace seals in tilt cylinder
20/08/2021	Weld in boss & spacer to articulation
18/10/2021	3,053Hrs. Check and replace trans filter. Adjust clutch and sensor. Replace uni joint and test.
19/10/2021	Check laser transmitter. Supply battery etc for Jobsite
22/10/2021	Check machine over. Run diagnostic tests. Remove charge pump
23/10/2021	Disassemble charge pump. Load test equipment & another pump. Purchase trans filter
23/10/2021	Replace charge pump & trans filter. Check mains pressure. Check clutch modulation adjustment. Run m
02/11/2021	Load transmission for delivery to Delungra Ag & Auto.
04/11/2021	Replace trans filter
23/11/2021	Disconnect from bucket. Shift and load onto float. Escort to Workshop. Check trans electrical syste
24/11/2021	Remove seat and floor plates. Clean dirt from cab. Remove transmission
25/11/2021	3,117Hrs. Remove trans. Clean up parts and refit new trans.
26/11/2021	3,117Hrs. Repair holes in floor. Refit guards. Pressure test and test run
29/11/2021	Disassemble
29/11/2021	3,117Hrs. Remove hitch ass. Remove hyd hoses
30/11/2021	3,117hrs. Disassemble rear frame
01/12/2021	Cut out articulation pin
01/12/2021	Remove rear frames from 2 tractors and clean up parts. Look up and price parts
02/12/2021	Work on back chassis. Disassemble bottom pivot pin
03/12/2021	Purchase steel & shape to suit. Remove broken bars for replacement. Drain water tank and weld.
04/12/2021	Remove hyd hoses from control valve and clean up parts
04/12/2021	Weld repairs to fuel tank
08/12/2021	Remove hyd hoses and get made up. Remove bonnet and guards
08/12/2021	Disassemble parts. Gouge heads off pins. Weld repairs to bonnet
09/12/2021	Bonnet repair. Articulation bush removal & build up & machine steering joint mount
10/12/2021	Fit bearings and seals in top link. Remove rear tank articulation to McManus for repairs
10/12/2021	Clean up parts for painting
10/12/2021	Dismantle rear chassis. Move to McManus workshop with Quickhitch
14/12/2021	Deliver panels etc to Mal Clarks for painting
15/12/2021	Assemble rear frame and diff
15/12/2021	Repairs to articulation. Replace steering knuckle seals
16/12/2021	Fit cushion mount and tension bolts. Refit drive shafts. Reseal steering cylinders
16/12/2021	Locate and fit articulation boss (bottom). Order and pickup parts. Disassemble steering cylinder. P
17/12/2021	Locate and weld articulation boss. Connect front section to back. Tension pin. Order parts
17/12/2021	Reconnect frames and tension vertical pin
18/12/2021	Connect tractor halves. Pick up parts from McManus
18/12/2021	Connect rear frame and reshim
20/12/2021	Refit drive shafts and steering cylinder. Replace hyd hoses.
20/12/2021	Remove hydraulic hoses for replacement. Replace steering cylinders & hydraulic connections. Replace
20/12/2021	Change out driveline unis
21/12/2021	Replace hyd hoses. Replace hitch lines. Fill fuel tank and bleed system
21/12/2021	Continue work on #252. Refuel
22/12/2021	Straighten & weld cracks in step. Install. Source & fi solenoid. Escot to Keams Road
22/12/2021	Refit hyd hoses. Remove and replace trans solenoid. Test. Shift to Mal Clarks for painting

## Wilde Civil Pty Ltd TWC Pty Ltd

22/12/2021	Wash
22/12/2021	Continue work on #252. Refuel
21/01/2022	Dismantle seat base
25/01/2022	Travel to Mal Clarks. Load up bonnet and parts. Shift to 252 to workshop and unload parts
25/01/2022	Return to Depot from Paint shop
27/01/2022	Reassemble machine. Remove and replace leaking hoses
28/01/2022	Reassemble artic hoses and clamps
28/01/2022	Run electrical harness & hydraulic hoses. Paint ROPS under roof. Glue liner into cab ceiling
29/01/2022	Connect hitch wiring and control
31/01/2022	Remove old upholstery. Clean surfaces. Attempt to get fuel pump engine operating.
01/02/2022	Continue with Upholstery
02/02/2022	Continue with Upholstery
03/02/2022	Work on Cab interior - Upholstery solutions. Fit floor mats a& seat. Position bucket controls & la
04/02/2022	Continue works. Finish cleaning ceiling surfaces. Ceiling liner fitted. Paint controls. Mount brack
10/02/2022	Fit laser controls
11/02/2022	Fit laser controls
21/02/2022	Fit transfers
23/02/2022	Check and repair lighthouse wiring in roof. Refit flashing lights and roof
25/02/2022	Check and repair light wiring and fit lights
25/02/2022	Install lights
25/02/2022	Make light mounts for headlights . Run wiring
28/02/2022	Repair lights
03/03/2022	Fit lights
03/03/2022	Repairs to wiring and fit lights and guards
04/03/2022	3,118Hrs. Fit T/W. Check hyd and hitch operation. Unload and connect to bucket
07/03/2022	3,122Hrs. Repair bucket harness and refit. Test. Part wash down
22/03/2022	Prep for job
13/04/2022	Fit sensor/ filters
14/04/2022	3,133Hrs. Prestart & replace seal on tip ram
23/04/2022	Fix UHF
26/04/2022	Prestart & Fuel
28/04/2022	Refuel and service
09/05/2022	3,197Hrs. Check and adjust hitch sensors. Check cutting edges
09/05/2022	Prestart & Grease
10/05/2022	Prestart & Grease
19/05/2022	Valve adjustment / Gasket
02/06/2022	Clean.
07/06/2022	Alter bucket control panel box
27/06/2022	3,241Hrs. Prestart and check over. Test hyd system
28/06/2022	250Hr. Service. Loose steering
18/07/2022	Repairs to bucket hyd pipes. Escort to Watercourse turn off
04/10/2022	Clean Machine
05/10/2022	Replace cutting edges. Weld cracks as needed
05/10/2022	Remove and replace cutting edges and check A/C operation
05/10/2022	Assist replace cutting edge
06/10/2022	3313Hrs - Repairs to A/C. Replace fans
06/10/2022	3,313Hrs. Remove A/C motor and replace. Clean out A/C box. Replace cab door seal. Check clutch swit
13/10/2022	3,317Hrs. Remove RHS cylinders on laser bucket
14/10/2022	3317Hrs. Remove apron cylinder on laser bucket
14/10/2022	3,317Hrs. Finish installing new lift / apron cylinder. Test
17/10/2022	3317hrs. Changed wheel bearing oil on laser bucket
17/11/2022	Check and adjust tyre pressures. Top up coolant and brake fluid

## Wilde Civil Pty Ltd TWC Pty Ltd

07/12/2022	3,317Hrs. Prestart and fuel. Check tyre pressures. Clean stones from hyd pipes. Blow out radiator a
11/01/2023	Drop off apron hoses for bucket
20/01/2023	3,357Hrs. Prestart and check over. Grease bucket. Tighten bonnet catch
05/04/2023	8,343Hrs. Fit new speaker to Two way
14/04/2023	3,498Hrs. Check bucket operation and order hoses
14/04/2023	DW checking bucket operation
15/04/2023	3,500Hrs. Service. Remove and replace bucket hoses
17/04/2023	3,510Hrs. Check engine fault and remove drive shaft
17/04/2023	Install replacement engine
17/04/2023	Pull motor out of spare tractor. Load on to trailer. Deliver to Jobsite at Norwood. Start fitting t
18/04/2023	3,510Hrs. Change engine oil and filter
18/04/2023	Continue fitting replacement engine
18/04/2023	Torque engine mounts. Check over..
19/04/2023	3,520Hrs. Check and adjust idle speed and vibration
26/04/2023	3,552Hrs. Check apron rollers
29/04/2023	3579Hrs. Prestart
02/05/2023	Change Isolater and exhaust repair
04/05/2023	3,595Hrs. Check bucket hubs and grease. Tighten pipe fitting
06/05/2023	3604Hrs. Remove and replace bucket skirts
09/05/2023	3,614Hrs. Check and top up engine oil
13/05/2023	3,643Hrs. Blow out radiators and replace apron stubs
15/05/2023	Replace starter motor
15/05/2023	3,647Hrs. Remove and replace starter motor. Test.
23/05/2023	Replace bucket hoses
24/05/2023	Replace bucket hoses
03/06/2023	3750Hrs. Service. Replace A/C belts. Replace batteries. Replace exhaust bend and clamps and coolant
15/06/2023	Replace laser tower
15/06/2023	3800Hrs. Remove and replace mast. Test
23/06/2023	Repairs to bucket hubs
07/07/2023	3937Hrs. Remove and replace artic pin. Check and repair wiring to front lights
14/07/2023	3971Hrs. Check over
18/07/2023	3987Hrs. Service
22/07/2023	3997Hr. Service - Trans, diffs, hubs
22/07/2023	4000Hrs. Change diff and trans oil and filters
29/07/2023	4031Hrs. Repairs to apron pin
10/08/2023	4064hrs. Remove and replace raise lower switch. Test
11/08/2023	4067Hrs. Check fuel pump leaks. Look up and order parts
06/10/2023	4105Hrs. Remove and replace 2 hyd oil cooler hoses
10/10/2023	Inspect engine
26/10/2023	Remove R/H boggy wheel ass and load onto trailer
30/10/2023	Assemble walking beam and hubs to bucket
30/10/2023	Assist with reinstall axle
02/11/2023	4105Hrs. Refit rear hubs and wheels
02/11/2023	4105Hrs. Prestart
09/11/2023	4111Hrs. Prestart and shift to Workshop
14/11/2023	4111Hrs. Remove and refit tilt walking beam
06/12/2023	Prestart. Refuel. Check tyres. Grease Bucket
13/12/2023	4115Hrs. Replace bucket pipes and hoses. Repairs to rippers and hyd cooler mount
13/12/2023	Repairs to hyd lines
08/01/2024	4132Hrs. Prestart. Check and adjust tractor and bucket tyre pressure
15/01/2024	Check over
17/01/2024	Check over - Repair small leaks. Replace exhaust clamp.

## Wilde Civil Pty Ltd TWC Pty Ltd

22/01/2024	Replace tyre
22/01/2024	Replace tyre
22/01/2024	4195Hrs. Prestart and check over
09/02/2024	Service
11/02/2024	Repairs to blown ORing on hydraulic pump
13/02/2024	4258Hrs - Check over
14/02/2024	Assemble apron cylinder
09/04/2024	4321Hrs. Check all belts
09/04/2024	Assist Dw
10/04/2024	4321Hrs. Check oil leaks and uni joints
11/04/2024	Assist DW - Plus check over
11/04/2024	4321Hrs. Remove and replace apron cylinder. Replace 1 hyd hose. Test
15/04/2024	Dismantle apron cylinder and inspect parts
17/04/2024	Replace tyre on bucket
17/04/2024	Install chains on bucket tyres
29/04/2024	Diagnose control issues
30/04/2024	Clean connections
30/04/2024	Change / repair bonnet latch
30/04/2024	Clean out electrical connections
30/04/2024	Assist CW with bonnet latch replacement
06/05/2024	Check cutting edges
29/05/2024	Prestart. Check over. Check tyre pressure
05/06/2024	4425Hrs. Prestart. Check gear shift fault. Check tyre pressures
06/06/2024	4425Hrs. Repair wiring to gear switch. Fit signs to controls. Replace engine oil lines
12/06/2024	Repairs to Two way wiring
24/06/2024	4468Hrs. Remove and replace 2 tip hoses. Test
16/08/2024	Remove OLD Navman System. Repairs to bonnet striker
19/08/2024	Remove and replace bonnet catch
03/09/2024	4492Hrs. Repairs to bucket tip brackets. Replace hyd pipes and tip cylinder
03/09/2024	Repairs to ram mounts on bucket
04/09/2024	4500Hrs. Service. Rotate 6 tyres. Drain rear diff and final drive oil
04/09/2024	Repairs to step
04/09/2024	Refit step bracket
06/09/2024	4492Hrs. Remove L/H wheel and hub. Dismantle and inspect parts. Clean up replace seal and reassembl
06/09/2024	Remove L/H wheel hub. Clean and refit.
09/09/2024	4492Hrs. Fill rear diff and finals. Remove and clean diff breathers. Replace bucket wheel and fit c
08/10/2024	4,831Hrs. Replace tip pin and keeper
09/10/2024	Remove, clean and adjust cutting edges
09/10/2024	Remove and clean cutting edges. Turn and refit. Replace tip ram pin
09/12/2024	Remove brake clippers for repair
09/12/2024	Repairs to brake clippers
10/12/2024	Clean up and inspect parts. Remove caliper from wrecked tractor
10/12/2024	Pull brake clippers apart
09/01/2025	Rebuild clapper with hand brake. Refit
14/01/2025	4,590Hrs. Check brake and hyd leaks. Replace hyd hose
16/01/2025	4593Hrs - Diagnose no bowl lift
20/01/2025	4612Hrs - Blow out radiator and coolers and air filter
24/01/2025	4,624Hrs - Blow out radiator and coolers and filters. Check and clean laser cables. Replace tractor
28/01/2025	4633Hrs - Replace GPS cable
31/01/2025	Inspect issue with brakes. Source parts and repair
03/02/2025	Assist LD
03/02/2025	Inspect brakes. Replace radiator hose, add coolant, Test.

## Wilde Civil Pty Ltd TWC Pty Ltd

05/02/2025	Assist LD - brake repairs
05/02/2025	Assist LD - Brakes etc
05/02/2025	Source parts - Seal brake caliper
18/02/2025	4712hrs - Prestart. Blow out radiator and coolers. Check bucket cutting edges
04/03/2025	Blow out radiator and air filters. Check over
12/03/2025	4713Hrs - Check cutting edges and corner tips. Check all belts
19/03/2025	Replace flat bucket tyre.
20/03/2025	Replace tipper tips
26/03/2025	4766Hrs - Remove and replace bucket tyre
01/04/2025	4,776Hrs. Grease bucket and tractor. Replace broken nipples. Repairs to bonnet
07/04/2025	4,750Hrs Service. Prestart. Check bucket tyres
07/04/2025	Assist DW
08/04/2025	Check
22/04/2025	4,813Hrs. Prestart
29/04/2025	4,816Hrs. Remove coolant and replace leaking hoses and seals
29/04/2025	Assist with R&M - remove water pump
29/04/2025	Assist replace water pump. Drain radiator.
29/04/2025	Assist with R&M
30/04/2025	4817Hrs. Remove and replace water pump and idler pulley and belt. Fill with coolant. Test
05/05/2025	4817Hrs. Check and top up coolant. Adjust water pump belt. Top up brake fluid
15/07/2025	4,829Hrs. Check final drive leak and noise in machine
01/08/2025	4,830Hrs. Check rear final drives for metal. Replace 2 rear diff mounting bolts
15/08/2025	4,832Hrs. Warm up and change rear diff and final drive oil
18/08/2025	4,832Hrs. Warm up and change front diff and final drive oil. Check steering and replace knuckle on
18/08/2025	Assist DW with R&M
19/08/2025	4,832Hrs. Remove and replace 6 rear diff bolts and tension to 690lbs
24/09/2025	4837Hrs. Prestart. Grease
21/10/2025	Check oil levels
10/12/2025	Replace ejector door switch
10/12/2025	Assist CW
16/12/2025	Check apron fault and repair. Test
19/01/2026	Prep for Transport
23/01/2026	Service
31/01/2026	Assist CW with tyre change