

309E - Takeuchi TL6R Skid Steer July 2021 - January 2026
Wilde Civil Pty Ltd TWC Pty Ltd

Date	Notes
13/07/2021	Load #309. Transport to Yarrabindi in #306
17/07/2021	Straighten light shroud
28/07/2021	210Hrs. Prestart
02/08/2021	216Hrs. Prestart
02/08/2021	Level material at end of wash bay
09/08/2021	Check machine over. Fuel & deliver to IOR
13/08/2021	Wash & Grease
18/08/2021	Repairs to hyd hoses. Look up and order parts
04/09/2021	277Hrs. Remove and replace bucket hose and top up hyd oil.
27/10/2021	331Hrs. Get Fire extinguisher checked
28/10/2021	Load onto truck and deliver
28/10/2021	Remove and replace 2 hyd hoses and test
02/11/2021	320Hrs Service. Remove guards and clean out stones. Wash down and refit guards
09/11/2021	Prestart
10/11/2021	Prestart
17/12/2021	395hrs. Check fault codes and repairs to DPF system
23/12/2021	400Hrs Service. Fit up water trap filter. Clean dirt from engine bay. Refit guards
23/12/2021	Start Service. Drop Oil & change filters
23/12/2021	Wash / Clean Down
05/01/2022	405Hrs. Prestart. Refit T/Way radio. Repair cab mounts
17/06/2022	Wash rocks and garbage from bucket and clean machine
04/08/2022	Remove and replace hyd fitting
28/09/2022	576hrs. Prestart. Fuel
29/09/2022	367.5Hrs - Service
29/09/2022	576hrs. Service. Remove belly guard and lift cab. Check over
22/11/2022	Unload #309. Wash and clean inside
23/01/2023	646.4Hrs. Remove and replace bucket hoses and check over
14/04/2023	679.5Hrs. Replace battery isolater. Test
09/05/2023	681Hrs. Prestart. Unload from #306
15/05/2023	688.4hr Service
16/05/2023	700hrs Service. Repairs to bucket ram. Order parts
16/05/2023	Finish service. Remove bucket ram
17/05/2023	Reassemble machine
18/05/2023	Finish service
18/07/2023	Clean down
02/08/2023	Remove window guards and refit after windows cleaned
09/08/2023	Travel to Broadbent. Load up compaction wheel and bucket. Travel to Workshop. Unload bucket. Travel
14/08/2023	724Hrs. Prestart and load onto #306
20/09/2023	Check noise in front idlers and track. Test
16/11/2023	759Hrs. Prestart. Connect to broom. Test. Remove and replace 2 hyd hoses
17/11/2023	Replace broom chain and adjust
11/12/2023	Repairs to hose and quick hitch
08/02/2024	Level and spread gravel in Yard
11/04/2024	838Hrs. Connect hyd hoses. Clean out. Fit broom. Test
11/04/2024	Prep for Gunyerwarildi. Load
22/07/2024	861Hrs. Prestart. Fuel. Load onto truck
23/07/2024	Organise parts for blade
24/07/2024	Remove faulty valve off blade
24/07/2024	Wire in tilt on blade. Diagnose issue
30/07/2024	962Hrs. Check and repair wiring to blade attachment. Refit valve. Test Operation
22/08/2024	864Hrs. Check and release hyd pressure

309E - Takeuchi TL6R Skid Steer July 2021 - January 2026
Wilde Civil Pty Ltd TWC Pty Ltd

23/08/2024	865Hrs. Check and replace hyd coupler. Test.
23/08/2024	Issue with hyd hose
30/08/2024	Check electrical fault. Jump start. Remove blade and fit bucket
16/09/2024	877Hrs. Prstart and fuel. Load onto #306 + blade
19/11/2024	Remove battery.
19/11/2024	Replace battery
27/11/2024	900Hrs. Service
27/11/2024	Wash. Assist with service
06/12/2024	Blow out radiator. Grease.
13/12/2024	Blow out and wash
06/01/2025	939Hrs. Prestart and unload from truck
05/03/2025	Unload from #306
22/04/2025	990Hrs. Check battery terminals. Place on charger
05/05/2025	Clean mud off wash pad. Clean #309.
13/06/2025	998Hrs. Prestart. Fuel and grease. Wash down and clean out cab. Load and unload fom #306 x 2
23/07/2025	Install new battery and accessory belts
11/08/2025	Wash
01/10/2025	1007Hrs. Remove blown hose and have repaired. Refit and top up hyd oil. Test
04/11/2025	Install new trackw
04/11/2025	Assist with R&M
10/11/2025	Assist with hyd problem
10/11/2025	Assist with R&M
10/11/2025	Remove bucket. Replace hoses
14/11/2025	Fit valve. Test quick hitch