

# 319E - 2006 Cat 815F Compactor July 2021 - January 2026

## Wilde Civil Pty Ltd TWC Pty Ltd

Date	Notes
26/03/2025	13901Hrs - Arrived. Check over. Check fault codes. Price parts
27/03/2025	Assist as required with R&M
27/03/2025	Assist with R&M
28/03/2025	13,901Hrs - Check trans screen and change all filters. Replace rear scraper bar
28/03/2025	Assist as required with R&M
28/03/2025	Assist with R&M
28/03/2025	Assist with R&M
31/03/2025	Assist with R&M
02/04/2025	Fit transmission pickup strainer and covers. Fit new exhaust pipe turbo to muffler
03/04/2025	13,901Hrs - Remove and reseal steering cylinder. Fill trans with oil
03/04/2025	Assist with R&M
07/04/2025	13,901Hrs. Replace broken drum scrapers and adjust others. Part wash down. Refit belly guard
07/04/2025	Assist with Belly guard
08/04/2025	13,905Hrs. Check water leak in cab. Turn off heater taps. Top up coolant. Test
08/04/2025	Assist DW
08/04/2025	13,901Hrs. Prestart. Fuel. Clean out cab and windows. Change floor mat
09/04/2025	13,911Hrs. Check coolant leak. Fill out SOS samples
10/04/2025	13,921Hrs. Remove and replace battery isolator. Repair wiring to lights
15/04/2025	Check electrical fault and order parts
23/04/2025	13,929.8Hrs - Replace circuit breakers. Diagnose stall issue
07/05/2025	Start replacing undercab hyd hoses. Remove broken stud for tailgate fitting
08/05/2025	Repairs to broken stud/bolt on tailgate hinge. Remove body and place upside down.
09/05/2025	Remove and replace hyd and trans hoses. Continue with repairs to body / tailgate
12/05/2025	Refit body. Continue replacing hyd hoses, brakes and steering
13/05/2025	13,938Hrs. Remove heater core. Reseal titl cylinder
13/05/2025	Assist with R&M
13/05/2025	Continue R&M - Find problem with cab heater radiator and hose
14/05/2025	13,938Hrs. Remove heater hoses and covers
14/05/2025	Remove cab heater radiator & hoses. Remove seat.
15/05/2025	13,938Hrs. Remove heater core and thermostat housing
16/05/2025	13,938Hrs. Clean up parts. Assemble seals to thermostat housing. Refit heater core. Reseal tilt cyl
16/05/2025	Start running heater hoses
19/05/2025	13,938Hrs. Reassemble thermostat housing and pipes and hoses. Fit A/C fan motors
19/05/2025	Heater installation. Reassemble A/C system. Connect heater hoses to cooling system. Fit missing bol
20/05/2025	13,940Hrs. Refit seat and floor mat. Test
20/05/2025	Fill cooling system. Check for leaks. Repair/replace faulty hoses. Refit fittings seat, cooling etc
23/05/2025	13,938Hrs. Repairs to wheel scraper bars
03/06/2025	13,939Hrs. Repairs to scraper bars
06/06/2025	13,940Hrs. Prestart. Load onto float
25/06/2025	Travel to Jobsite. Service Machine - 13,971.9Hrs. Travel back to Depot
10/07/2025	Check over
10/07/2025	Wash
13/08/2025	13,995Hrs. Check fault codes and fit machines numbers
19/08/2025	Diagnose torque converter speed sensor fault. Install new sensor. Diagnose fuel pressure fault
25/08/2025	Load onto float
27/08/2025	Check grease unit fault and grease lines
02/09/2025	Clean down
08/09/2025	14,050Hrs. Check and top up trans oil and grease unit
17/09/2025	14,054Hrs. Check and remove out put shaft. Clean up parts. Look up and order parts
22/09/2025	Inspect shaft, gear and replace shaft unis. Remove pin cover and reseal
23/09/2025	Start re-assembly. Investigate bearing cage issues.

**319E - 2006 Cat 815F Compactor** July 2021 - January 2026  
**Wilde Civil Pty Ltd TWC Pty Ltd**

23/09/2025	14,054Hrs. Clean up parts and assemble trans gears. Check and repair wiring to grease unit. Test
25/09/2025	Install pinion cover.
29/09/2025	14054Hrs. Clean up parts and reassemble output shaft to trans
30/09/2025	14054Hrs. Fit 2 yokes and drive shafts. Tension bolts
30/09/2025	Fill trans oil, tighten drive shaft. Diagnose highair filter restriction light
02/10/2025	14056Hrs - Finish. Wash, check trans oil and replace belly guard
21/10/2025	14,065Hrs - Diagnose warning light on dash
15/01/2026	Assist remove panel