

Date	Notes
10/07/2021	10,500Hrs. Check over and grease. Fill out SOS samples
13/07/2021	10,615Hrs. Check fault codes. Check over
17/07/2021	10,620Hrs. Check fault and repair e stop. Replace throttle control and test run
28/07/2021	Escort from Tapscott Rd to Mardell. Return to depot
05/08/2021	Check over. Check and adjust blade control
12/08/2021	Repairs to blade control
18/08/2021	10,674Hrs. Repairs to blade control. Readjust and test run
21/09/2021	10,684Hrs. Check over
29/09/2021	Assist with cutting edge replacemnet
29/09/2021	10,684Hrs. Remove and replace cutting edges
01/10/2021	10,684Hrs. Remove and replace RH estop. Test run
25/10/2021	10,775Hrs. 250Hr service and check over
14/12/2021	10,861Hrs. Fit isolator to machine
29/01/2022	10,952Hrs. Remove and replace 2 hyd hoses. Test. Make up hyd hose
04/02/2022	Grease
10/02/2022	11,000Hrs service. Check over. Replace A/C vent. Fill out SOS Samples
23/03/2022	11,092Hrs. Clean dirt from wheels. Load onto float. Unload at yard
24/03/2022	11,092Hrs. Change trans oil and filter. Refit belly guards. Repair oil leaks. Load onto float
13/04/2022	Remove steering ram
13/04/2022	Fix compactor
13/04/2022	Disassemble steer cylinder
13/04/2022	Remove seals. Install new cylinder seals
13/04/2022	Fit rod back
29/04/2022	Clean
29/04/2022	Clean cab. Blow out radiator
30/04/2022	11,125Hrs. Wash down and check over. Remove muffler and repair pipe. Check all lights
02/05/2022	11,125Hrs. Refit exhaust coupler and muffler. Test. Look up blade parts
24/06/2022	Remove mud and check drum scraper. Look up and order parts
12/07/2022	11,250Hrs. - 250hr Service
12/07/2022	11,250Hrs. - 250 Hr Service
12/07/2022	11,250Hrs. Fill out SOS Samples
01/08/2022	Test GPS system for install
02/08/2022	Test GPS system for install
03/08/2022	Remove blade off machine
03/08/2022	Remove blade for repairs. Fit GPS cables and brackets. Order parts
03/08/2022	Start dismantling blade. Weld new scaper mount on to beam
03/08/2022	Weld GPS mounts on to blade
04/08/2022	Mount GPS box
04/08/2022	Repairs to hand rail on RHS. Weld, straighten and paint.
05/08/2022	Fit GPS system
05/08/2022	Fit GPS
05/08/2022	Install GPS system
05/08/2022	Set up GPS.
08/08/2022	Fit GPS
08/08/2022	11,252Hrs. Repairs to blade arms
08/08/2022	Cut out and replace trunion caps on blade push arms
09/08/2022	11,252Hrs. Fit GPS wiring and sensor
09/08/2022	Fit bracket to mount trimble fitting on cab
10/08/2022	Fit RH trunion
10/08/2022	Fit LH trunion
11/08/2022	Weld trunnion

Wilde Civil Pty Ltd TWC Pty Ltd

12/08/2022	Fit new blade pin block
15/08/2022	Start cutting pin arrors off blade
16/08/2022	Take blade clevis to McManus
18/08/2022	Fit push arm and tilt arm cleavaces to blade
19/08/2022	Repairs to blade pivots
22/08/2022	11,253Hrs. Assemble blade to machine
22/08/2022	Assemble blade unit. Affix GPS radio antenna
23/08/2022	Prestart and fuel. Load onto float
10/10/2022	11,307Hrs. Replace pin in blade arm. Connect GPS box to power. Clean battery terminals
10/10/2022	Assist with repairs
11/10/2022	11,307Hrs. Remove and clean belly plates
12/10/2022	11,307Hrs. Fit new battery leads
13/10/2022	11,307Hrs. Finish installing battery leads
13/10/2022	Finish installing belly plates
18/10/2022	11310hrs. Troubleshoot fault codes
19/10/2022	Repairs to exhaust system. Fit GPS wiring harness. Order parts
19/10/2022	Repairing broken exhaust manifold studs
20/10/2022	11310Hrs. Broken exhaust, manifold studs
21/10/2022	11310Hrs. Broken exhaust, manifold studs
27/10/2022	11,310Hrs. Broken exhuast manifold studs
28/10/2022	11,310Hrs. Broken exhuast manifold studs
31/10/2022	Make up GPS mounts and wiring. Test
31/10/2022	11,310Hrs. Broken exhuast manifold studs
01/11/2022	11,310Hrs. Broken exhuast manifold studs
02/11/2022	11,311Hrs. Remove belly guards. Part wash down. Check and repair diff oil leaks
03/11/2022	Finish fitting GPS
14/11/2022	Clean down. Load onto float
21/11/2022	11,374Hrs. Check over
29/11/2022	Repairs to hyd tank wiring
29/11/2022	11,395Hrs. Assist CW with install new hydraulic temp sender
02/12/2022	Check for cooling issues
02/12/2022	Check temp fault. Clean connector
19/12/2022	11,500Hrs. 500 hrs Service
19/12/2022	11,500Hrs - 500 Hr Service
15/02/2023	Assist DW
15/02/2023	11,534Hrs. Fit GPS poles and receivers. Fit screen
08/03/2023	11,585Hrs. Remove GPS cable. Get repaired. Refit and test
14/03/2023	Prestart
14/03/2023	Check fault with GPS cables. Remove and have repaired. Refit. Test
15/03/2023	FGR
11/04/2023	11,662Hrs. Check over. Clean out collers and radiator. Clean dirt from drum scrapers
12/04/2023	11,662Hrs. Wash down. Remove belly guards and clean out and refit. Check and adjust drum scrapers
12/04/2023	Assist DW
02/06/2023	11,733Hrs. Prestart & Fuel
05/06/2023	Take oil drain tap to DW on site. Return to Depot
05/06/2023	11750Hrs. Service. Replace drain tap. Clean dirt from wheels
06/06/2023	11750Hrs. Replace 1 battery and clean dirt from wheels
06/07/2023	Prestart and idle
31/10/2023	Adjust wheel scrapers
16/11/2023	12004Hrs. Fit bolt to hyd tank door
17/11/2023	1200Hrs Part Service
18/11/2023	Service Machine

Wilde Civil Pty Ltd TWC Pty Ltd

18/11/2023	1200Hrs Part Service
11/12/2023	Change trans oil
09/01/2024	12092Hrs. Check A/C operation
05/02/2024	Diagnose A/C issue. Remove hose
06/02/2024	12164Hrs. Replace drier and A/C hose. Evac System and check for leaks. Charge system and check oper
16/02/2024	Unload in Yard
19/02/2024	12172hrs. Remove guards and E vac A/C sytem. Remove A/C motors and test.
19/02/2024	Assist with R&M
19/02/2024	Remove belly guard.
20/02/2024	12,172Hrs. Remove and replace A/C lines and clamps
20/02/2024	Remove accumulator and A/C bottle
21/02/2024	12172Hrs. Remove and replace AC lines and clamps
22/02/2024	12172Hrs. Remove and replace A/C hoses and clamps. Evac system and check fo leaks. Charge Sytem
22/02/2024	Assist with A/C hoses. Fix Radiator grill. Repairs to heater. Get ready for transport
23/02/2024	12172Hrs. Charge system and check for leaks. Replace 1 fan motor. Refit guards
23/02/2024	Assist with A/C hoses. Fix Radiator grill. Repairs to heater. Get ready for transport
22/03/2024	Service
15/04/2024	12272Hrs. Prestart. Fuel. Clean dirt from wheels. Load onto float. Check fuel leak at filter
31/05/2024	12359Hrs. Remove belly guards. Clean dirt from machine. Blow out radiator and coolers
03/06/2024	Replace mud scrapers
04/06/2024	Assist tighten bolts on skids. Repairs to rear steps
04/06/2024	Replace mud scrapers
05/06/2024	Wash and clean
11/06/2024	Prestart. Clean cab
17/06/2024	12377Hrs. Check trans oil leak. Clean up and reseal. Test. Refit guards
02/07/2024	12403Hrs. Check start fualt. Clean and replace battery terminals and one battery. Check lights and
26/07/2024	Service. Check over. Fix Two-way
26/07/2024	Assist with service
30/08/2024	Assist Unload off float
08/10/2024	12,702Hrs. Check fuel guage fault and order parts
10/10/2024	12,719Hrs. Check and repair A/C electrical fault. Test
12/10/2024	Prep / Service
17/10/2024	Remove and replace fuel priming switch. Test
29/10/2024	Replace fan belt. Test.
29/10/2024	Replace fan belt
14/11/2024	Check brakes and adjust
18/11/2024	12,930Hrs. Replace cab filter and fuel gauge sender. Repair wiring
11/12/2024	Remove belly guards. Wash down. Inspect
13/12/2024	Wash
13/12/2024	Prestart. Wash
13/12/2024	Wash
08/01/2025	Brake repair
14/02/2025	13,004Hr - Service
14/02/2025	13,000Hrs - Service - Fill out SOS
18/02/2025	Fit hyd filters
21/02/2025	Remove bent guards and radiator. Look up and price parts
24/02/2025	Pull apart cooling package and inspect damage.
25/02/2025	Pull apart cooling package and inspect damage.
27/02/2025	Assist pull apart
28/02/2025	Remove guard behind cab
28/02/2025	Assist pull apart
03/03/2025	Look up and price parts for repairs

Wilde Civil Pty Ltd TWC Pty Ltd

03/03/2025	Disassemble ram to rebuild
04/03/2025	Price and availability of parts for repairs
04/03/2025	Reseal ram. Install ram. Tidy
15/04/2025	Begin removing Navman
28/04/2025	Clean tyres
13/05/2025	Remove and replace leakng blade tilt cylinder - dismantle and check
20/05/2025	Check off parts for repairs
21/05/2025	Check off parts for repairs
21/05/2025	Remove worn teeth - Weld and replace
21/05/2025	Remove scraper for repairs
21/05/2025	Go through parts order with DW. Check for reusable parts
22/05/2025	Repair / replace worn teeth
26/05/2025	Repair / replace worn teeth
06/06/2025	Reseal blade tilt cylinder
12/06/2025	Refit tilt ram and blade. Refit front scraper bar. Drill holes in rear scraper ba
15/07/2025	Pick up parts. Assemble radiator frame
15/07/2025	Drill and weld wheel teeth. Cut and press rear guard - straighten
15/07/2025	Assist with reassmble of parts etc
16/07/2025	Check off parts
16/07/2025	Cut and straighten rear panel.
16/07/2025	Assist with reassmble of parts etc
17/07/2025	Straighten rear panel. Cut/Weld.
18/07/2025	Reassemble
18/07/2025	Reinstall scraper bar
18/07/2025	Weld and repair rear panel
21/07/2025	Weld and repair rear panel
22/07/2025	Assemble machine. Straighten parts
23/07/2025	Assemble machines. Straighten parts
23/07/2025	Assist with reassembly
23/07/2025	Weld and repair rear panel
24/07/2025	Assemble machine. Straighten parts
24/07/2025	Assist with repairs
24/07/2025	Assist with repairs
25/07/2025	Assemble machine. Straighten parts
25/07/2025	Assist with Restoration / repairs - straighten panels, fitting radiators and hoses, fitting covers
25/07/2025	Straighten rear panels. Weld brackets
28/07/2025	Assemble machine. Straighten parts
28/07/2025	Assist with Restoration / repairs - Restoring LH engine cover panel - use press and welder and chec
29/07/2025	13044Hrs. Assemble guards. Fill coolant. Test. Part wash down
29/07/2025	Assist with repairs
30/07/2025	13,044Hrs. Refit guards and seals to engine bay doors
01/08/2025	13,044Hrs. Make up wheel scrapers and fit. Replace dust ejector hose and clamps
04/08/2025	Cut plates fro wheels
08/08/2025	Make and weld clets for wear plates
11/08/2025	13,044Hrs. Fit scrapers
11/08/2025	Fit clets and wear plates
14/08/2025	Final check over
15/08/2025	Check trans oil leak. Look up parts
15/08/2025	Check over for leaks etc. Top up oil
18/08/2025	Replace trans coole lines O-rings. Inspect other leaks
20/08/2025	Dismantle LH side engine cover. Start refurbishing - remove rust, straighten
21/08/2025	Prep engine cover door for painting

22/08/2025	Clean off engine cover. Start painting
25/08/2025	Prep cover for final coat
25/08/2025	Sand and weld and paint rear side panel
27/08/2025	Refit guards and replace 1 scraper. Load onto float. Check oil leak at brake switch and remove.
28/08/2025	Check over for transport
08/09/2025	13054Hrs - Put side door and panels on
25/09/2025	13066Hrs - Prestart
26/09/2025	Bearing issues
29/09/2025	Assist refit drive shaft
21/10/2025	13,127.9Hrs - Replace fuel filters, fuel pressure sensors.
01/12/2025	13,172Hrs - Check over
04/12/2025	Look for coolant leak
04/12/2025	Repair coolant leak