

| Date | Notes |
|------------|--|
| 28/07/2021 | 24,815Hrs. Clean dirt from machine. Remove belly guard. Part wash down |
| 28/07/2021 | Clean mud off for transport. Escort to workshop. Drop belly guards for cleaning |
| 29/07/2021 | 24,815Hrs. Clean out belly guards and refit |
| 29/07/2021 | Load for transport. Escort to Orlando Farms. Return to depot |
| 29/07/2021 | #261 - Wash |
| 30/07/2021 | Repair windscreen wiper arm. Escort to Orlando Farms. Return to Rail Gate #3 for escort of machine |
| 10/08/2021 | Prestart. Fit belly guard cover plate |
| 12/08/2021 | Prestart |
| 13/08/2021 | Prestart |
| 13/08/2021 | Prestart & Fix grease gun |
| 13/08/2021 | Refuel |
| 17/08/2021 | Order parts |
| 18/08/2021 | Source electrical anomaly in cooling system |
| 19/08/2021 | 24,854Hrs. Replace mud scrapers & temp sender. Clean and wash |
| 19/08/2021 | 24,854Hrs. Remove and replace wheel scrapers. Load onto float |
| 21/08/2021 | Prestart |
| 22/08/2021 | Prestart |
| 22/08/2021 | Fuel |
| 23/08/2021 | Prestart |
| 26/08/2021 | Prestart |
| 26/08/2021 | Shut down - FGR |
| 27/08/2021 | Shut down - FGR |
| 27/08/2021 | Toolbox Meeting & Start up |
| 28/08/2021 | Prestart |
| 28/08/2021 | Shut down - FGR |
| 30/08/2021 | Shut down - FGR |
| 30/08/2021 | Toolbox Meeting & Start up |
| 31/08/2021 | Toolbox Meeting & Start up |
| 01/09/2021 | Shut down - FGR |
| 01/09/2021 | Toolbox Meeting & Start up |
| 02/09/2021 | Prestart |
| 02/09/2021 | Shut down - FGR |
| 03/09/2021 | Toolbox / Prestart. FGR. + Blow out radiator |
| 03/09/2021 | Prestart |
| 03/09/2021 | Shut down - FGR |
| 04/09/2021 | Prestart |
| 04/09/2021 | Shut down - FGR |
| 07/09/2021 | Shut down - FGR |
| 07/09/2021 | Toolbox Meeting & Start up |
| 08/09/2021 | Shut down - FGR |
| 08/09/2021 | Toolbox Meeting & Start up |
| 09/09/2021 | Fuel |
| 13/09/2021 | 25,000Hrs. Check leaking hose |
| 13/09/2021 | 25,000Hr Service |
| 16/09/2021 | Shut Down. Fuel |
| 17/09/2021 | Shut Down. Fuel |
| 18/09/2021 | Shut Down. Fuel |
| 20/09/2021 | Shut Down. Fuel |
| 21/09/2021 | Shut Down. Fuel |
| 22/09/2021 | Shut Down. Fuel |
| 23/09/2021 | Shut Down |

Wilde Civil Pty Ltd TWC Pty Ltd

| | |
|------------|--|
| 24/09/2021 | Replace hoses for steering RH side |
| 24/09/2021 | Remove and replace hyd hose |
| 27/09/2021 | Shut Down |
| 28/09/2021 | Shut Down |
| 02/10/2021 | Replace hyd filters |
| 07/10/2021 | Shut down |
| 07/10/2021 | Pickup seat from Westrac. Check for machine fit |
| 08/10/2021 | Shut down |
| 08/10/2021 | 25,173Hrs. Repairs to door catch |
| 09/10/2021 | Shut down |
| 12/10/2021 | Remove seat for repair or replacement. Purchase seat and door latch |
| 14/10/2021 | Weld door shield |
| 15/10/2021 | Prestart |
| 15/10/2021 | Pick up parts. Travel to Jobsite. Fit Seat. Fit door cover. Load oils etc for Transmission service |
| 16/10/2021 | 25,000Hrs. Complete service and clean out belly guards |
| 16/10/2021 | Complete 25,000Hr service. Unload oils & equipment etc |
| 01/11/2021 | Service |
| 01/11/2021 | 25,250Hrs. Remove and replace broken bolts in drum scraper |
| 02/11/2021 | Service |
| 10/11/2021 | 25,276Hrs. Remove and replace A/C motor. Refit and test run |
| 09/12/2021 | Check hyd fault & unlock hyd |
| 28/01/2022 | Remove hyd hose and make up |
| 07/02/2022 | Make up 2 hyd hoses & refit |
| 14/04/2022 | Wash/ blow out radiator |
| 14/04/2022 | Remove belly guards and pressure wash |
| 19/04/2022 | Install belly guards and grease |
| 03/05/2022 | Replace cutting edges |
| 10/05/2022 | Prestart |
| 16/06/2022 | 25,478Hrs. Check exhaust leak and order parts |
| 17/06/2022 | 25,500Hrs. Service. Clean down |
| 18/06/2022 | 25,500Hrs. Remove and replace muffler. Check and tighten fan belts |
| 22/06/2022 | 25,500Hrs. Fill out SOS Samples |
| 01/07/2022 | Fuel |
| 08/07/2022 | FGR |
| 14/07/2022 | FGR |
| 18/07/2022 | 25,585Hrs. Fit fuel cap. Clean mud from front drive shaft |
| 25/07/2022 | FGR |
| 28/07/2022 | 25,658Hrs. Check oil leak and remove hose |
| 29/07/2022 | Assist DW with repair - hydraulic hose |
| 29/07/2022 | 25,658Hrs. Remove and replace hyd hose. Clean out cab and refit seat. Test |
| 03/08/2022 | Repair seat |
| 19/08/2022 | Clean down ready to float |
| 20/08/2022 | FGR |
| 21/08/2022 | FGR |
| 22/08/2022 | FGR |
| 23/08/2022 | FGR |
| 24/08/2022 | Prestart. Top up oil. Clean windows |
| 24/08/2022 | FGR |
| 26/08/2022 | FGR |
| 26/08/2022 | Prestart + Fuel |
| 30/08/2022 | Prestart. Fuel |
| 30/08/2022 | Oil change service |

Wilde Civil Pty Ltd TWC Pty Ltd

| | |
|------------|--|
| 30/08/2022 | 25,750hrs. - 250hr service |
| 31/08/2022 | 25,755Hrs. Clean for Transport, load onto float |
| 13/09/2022 | FGR |
| 14/09/2022 | FGR |
| 29/09/2022 | 25,828Hrs. Remove and replace 2 blown hoses |
| 13/10/2022 | 25,845Hrs. Prestart. Clean mud from machine. Load onto float |
| 14/10/2022 | 25,845Km. Remove belly guards and clean out. Check over |
| 14/10/2022 | Assist drop belly guards |
| 17/10/2022 | 25845hrs. Remove broken bolts from belly guards and refit. |
| 17/10/2022 | Tap holes for belly guard bolts and refit |
| 30/11/2022 | 25,846.7Hrs. Prestart and grease. Load onto float |
| 06/02/2023 | Inspect belts. Fix wire |
| 11/02/2023 | 4,061Hrs. Install new fan belts and alt. pulley |
| 16/02/2023 | 26,026Hrs. Service |
| 01/03/2023 | Repairs to alternator |
| 03/03/2023 | Fix exciter wire |
| 06/03/2023 | Change Transmission Oil |
| 07/03/2023 | Filters |
| 07/03/2023 | 26129.1. Service Diffs |
| 21/03/2023 | Tighten bolts etc |
| 23/03/2023 | 26,172.5Hrs. Repair threads on drum scraper. Refit scraper and check over |
| 23/03/2023 | 26172.5 Hrs. Retap wheel scraper. Prestart |
| 29/03/2023 | 26,192.4Hrs. Prestart |
| 12/04/2023 | Clean and degrease |
| 13/04/2023 | 26,192Hrs. Check and adjust drum scrapers |
| 13/04/2023 | Assist DW with scraper install |
| 21/04/2023 | 26,192Hrs. Clean up parts and reassemble blade control valve |
| 28/04/2023 | Assemble blade control valve and refit to machine. Test |
| 10/05/2023 | Disassemble - remove fuel pump |
| 11/05/2023 | Remove fuel pump |
| 12/05/2023 | Remove fuel pump |
| 16/05/2023 | 26,192Hrs. Remove broken exhaust studs. Order parts |
| 16/05/2023 | Drill, remove, retap exhaust studs |
| 17/05/2023 | Remove exhaust studs |
| 24/05/2023 | Reinstall Exhaust, fuel pump etc |
| 25/05/2023 | Reassemble machine. Clean. |
| 26/05/2023 | Finish install. belly gaurds. Prestat |
| 17/06/2023 | 26236Hrs. Service Machine |
| 19/06/2023 | Replace alternator |
| 06/07/2023 | Prestart and idle |
| 10/07/2023 | Load onto float. Chain down |
| 22/07/2023 | 26,263Hrs. Check and replqace T/W aerial. Test |
| 31/08/2023 | 26500Hrs. Part Service |
| 31/08/2023 | Assist DW with Service |
| 01/09/2023 | Service - Change oil |
| 01/09/2023 | 26500Hrs. Part Service |
| 16/09/2023 | 26609Hrs. Remove and replace L/H battery. Test |
| 07/10/2023 | Check over |
| 09/10/2023 | 26740Hrs. Check for lost radiator cap |
| 10/10/2023 | 26750Hrs. Service. Check fuel tank cap seal |
| 17/10/2023 | 26771Hrs. Remove and replace cab filters. Remove floor mat. Clean out cab. Refit mat |
| 30/07/2024 | 27,000Hrs Service |

Wilde Civil Pty Ltd TWC Pty Ltd

| | |
|------------|--|
| 30/07/2024 | Assist with Service |
| 30/07/2024 | Service |
| 31/07/2024 | Fill out SOS Samples |
| 08/08/2024 | Remove and reseal prime pump and screen |
| 12/12/2024 | Wash |
| 07/01/2025 | Prep to remove blade. |
| 08/01/2025 | Remove blade |
| 03/02/2025 | Blow out radiator |
| 10/02/2025 | 27,093Hrs - Remove and make up door stricker and refit. Adjust. Test |
| 10/03/2025 | 9527 Hrs - Diagnose fuse keeps blowing. Test Condensor fan |
| 01/05/2025 | Assist with belly plate |
| 02/05/2025 | 27,250Hrs. Remove guards and wash out coolers. Clean out cab |
| 03/05/2025 | Wash raditators. Install shield |
| 05/05/2025 | Clean |
| 31/07/2025 | 27,433Hrs - Inspect fuel system. Prestart |
| 12/08/2025 | 27,472Hrs - Remove and replace water pump. Prestart. |
| 27/08/2025 | 27,500Hrs - Service & Fill out SOS samples |
| 22/09/2025 | 27,508Hrs. Grease. Check over |