

Work Order Report



Secure Energy Joint Venture

Work Order No

6527

cheese 2



W/O Group No

Printed ☐

Requester's Information

Name: Request No:
Details: Phone No:
Rego Number: Approved By:

Asset Information

Asset No: EA-TR-WTR059 Green Light - UTA - Water Tanker - Non Potable - YV69PB

Criticality: Clough Responsible for Maintenance

Comments:

Contractor: 8011 JOHNSONS TRUCK AND COACH SERVICE PTY LTD

Contact: Ph No:

Warranty Start: Warranty Finish:

Calibrated Tools Used on Systems & Sub-systems

Sub-System: Tool ID: Tool Description: Serial Number:

Last Reading: Date:

Work Details

Job Description: Quarterly / 90 Days - Heavy Vehicle Trailer - Mechanical Check / Service

- Instructions:
1. Machine to be CLEANED prior to all services.
 2. Serviceperson to ensure all grease points are receiving lubricant and ensure lubrication.
 3. All S.O.S. sample labels are to be correctly filled out and sent for analysis immediate.
 4. All faults found are to be recorded in the comments section.
 5. Refer to Service Manual for carrying out service tasks.
 6. Refer to Service manual for applicable bolt torques.

- Safety Notes:
1. All personnel to secure their DANGER tag to the main isolator or ignition switch.
 2. Chock wheels front and rear, fit testing tag & carry out data download.
 3. Remove testing tag & fit danger tag.
 4. Use blocks or stands to support the machine.
 5. Relieve all pressure in air, oil, and water systems.
 6. Inspect fire extinguisher and bracket.
 7. If you have any doubts regarding safety - contact your supervisor immediately.

Priority: Category C - 7 Days Job Type: INSP

Status: 1 - Scheduled

Account Code: 45860

Reference No:

Frequency: 90 Days

Duration: 1.00

h

Policy No: 143

Department: 45860 - LAY06 - Bur

Raised: 5/06/2024 Due Start: 19/06/2024 Start: Due Finish 20/06/2024 Finish:

Trades Information

Trade Code	Name	Due Start	Est Duration	Date Started	Act Duration	Signature
HDF		19/06/2024	1.00		0.00	

Estimated Costs

Labour: \$120.00 Material: \$0.00 Other: \$0.00

Total Cost:

MA 8.30am - 10.00am = 1.5 hrs / 12.30pm - 5pm 4.5 hrs

MA 8am - 12pm = 4 hrs

Work History Comments

Downtime:	hrs	Repair Time	hrs
Done Reading:			

Heavy Trailer PM Record

Asset NO	MODEL	DATE	Rego
WTR054	Water trailer	6-7-24	

ACCIDENT PREVENTION

READ AND UNDERSTAND SAFETY WARNING IN THE OPERATION AND MAINTENACE MANUAL

Have you completed a good to go.	<u>YES</u> /NO	INITIALS MA
Have you captured any change since completing your good to go.	<u>YES</u> /NO	INITIALS MA

✓
✓
✓
✓
✓
✓

Cleaned machine prior to commencement of service ?

Positioned the machine on flat level ground?

Lowered Implements?

Made work area safe / delineation?

Attach out of Service Tags

Have you locked out machine isolator as per site regulations?

FITTER: Michael Albanese

SIGN: [Signature]

DATE: 7 / 6 / 24

SERVICEMAN: _____

SIGN: _____

DATE: ____ / ____ / ____

Heavy Trailer PM Record



SITE: _____


Page 3 of 3

Heavy Trailer PM Record

DESCRIPTION		P a s s	Fa il	Parts Orde red	COMMENT C = Clean R = Replace G = Grease P = Pass F = Fail
I n i t i a l T e s t D r i v e a n d W a l k A r o u n d N o t e s	Inspect area for any hazards	P			
	Check for any defects that have been recorded	P			
	Area clean and accessible	P			
	Recorded hours	NA			
	Record any defects found on walk around	P			
					1.3L 15W40
Before working on and under the vehicle, ensure that:					
- Appropriate PPE is worn ✓					
- Out of service / danger tags are fitted ✓					
- Wheel chocks are in place where applicable ✓					
- An approved hoist or load-rated stands are being used ✓					
- Oil spill control measures are in place ✓					
T r a i l e r C h e c k	Registration plates affixed and legible	P			
	Compliance plate affixed	P			
	Brake components	P			
	Breakaway protection	P			
	Service break	P			
	Park break	P			
	Brake connections	P			
	Drawbar	P			
	Towing attachments	P			
	Skid plates	P			
	Kingpin	P			
	Safety chains	-			
	Wheels/rims	P			
	Wheel nuts/fasteners	P			
	Tyres	P			
	Hubs	P			
	Wheel bearings	P			
	Mudguards	P			
	Mudflaps	P			
	Chassis, sub-frame	P			
Number plates	P				
Rear marking plates (as per VSB12)	P				
Tray/body condition (if applicable)	P				
Brake lights	P				

Heavy Trailer PM Record

Direction indicator lights	P			
Tail lights	P			
Reversing lights (optional)	NA			
Reflectors (front / side / rear)	P			
Front position light	NA			
Number plate light	P			
Clearance/end outline marker lights (front / rear)	P			
Side marker lights	P			



Job Card

7382

Elecnor Australia



Job Card

Asset Information

Asset No / Rego: <u>FATRO59</u>								Down Time:	
Line 1	Line 2	Line 4	Line 5	Subs 1	Subs 2	Subs 3	Logistics	Repair Time: <u>1.5 hrs</u>	
Hours / Kms:								Travel Time:	
Last Service Kms / Hours:								Name: <u>M. Coppola</u>	
Next Service Kms / Hours:								Date:	
Job Type: ☐ Corrective ☐ Breakdown ☐ General Inspection ☐ Modifications ☐ Preventative								Fire Ext Date:	

Work Details

* coupling from motor to pump came loose, removed and cleaned up the put back into position, tightened all good.

Labour / Time Worked Per Trade

M. Coppola 1.5 hrs

Spare Parts / Materials / Consumables Used

Outstanding Defects

Job Card

Elecnor Australia



Job Card

Asset Information

Asset No / Rego: <u>EAWT2059</u>							Down Time: <u>0</u>	
Line 1	Line 2	Line 4	Line 5	Subs 1	Subs 2	Subs 3	Camp <u>3</u>	Repair Time: <u>1h.</u>
Hours / Kms:								Travel Time: <u>0</u>
Last Service Kms / Hours:								Name: <u>Bob / Brandon</u>
Next Service Kms / Hours:								Date: <u>30/3/25</u>
Job Type: Corrective, Breakdown, General, Inspection, Modifications (<u>Preventative</u> Service)								Fire Ext Date:

Fault

Pump seized

Repairs Carried Out

1. Drain oil, clean out filter
fill back up with oil
grease legs and ring feeder
check check king pin

Spare Parts / Materials / Consumables Used

1.5L 5W30 engine oil.

Trade Hours

Robbie - 1h.
Brandon - 1h.

Work Order Report



Secure Energy Joint Venture

Work Order No

14646

W/O Group No

Printed ☒



Requester's Information

Name:

Request No:

Details:

Phone No:

Rego Number:

Approved By:

Asset Information

Asset No: EA-WT-EAWTR059

Green Light - UTA - Water Tanker - Stone - 3 Axle -
Non Potable - YV69PB

Criticality: Clough Responsible for Maintenance

Comments:

Contractor:

Ph No:

Contact:

Warranty Finish:

Warranty Start:

Calibrated Tools Used on Systems & Sub-systems

Sub-System:

Tool ID: Tool Description:

Serial Number:

Last Reading:

Date:

Work Details

Job Description: Carry out service on water pump motor

Instructions: Carry out service and inspection

Safety Notes:

Priority: Category B - 3 Days

Job Type: PM

Status: 0 - Entered

Account Code: 45860

Reference No:

Frequency:

Duration: 0.00

h

Policy No:

Department: 45860 - LAY03 - Din

Raised: 9/04/2025

Due Start: 9/04/2025

Start: 9/04/2025

Due Finish: 9/04/2025

Finish:

Work History Comments

Downtime:

hrs

Repair Time

hrs

Done Reading:

Job Card

Elecnor Australia



Job Card

Asset Information

Asset No / Rego: Diesel Water pumps, EAWT1059, EAWT1061								Down Time:
Line 1	Line 2	Line 4	Line 5	Subs 1	Subs 2	Subs 3	Camp 3	Repair Time:
Hours / Kms: -								Travel Time: 1 hr
Last Service Kms / Hours: -								Name: Mott Nick
Next Service Kms / Hours: -								Date: 2.4.25
Job Type: Corrective, Breakdown, General, Inspection, Modifications, Preventative (Service)								Fire Ext Date:

Fault

Water pumps need Servicing x 3

Repairs Carried Out

- x Service Water pumps in yard
- x 1
- Drain oil
- Blow out filters
- Top with oil

Spare Parts / Materials / Consumables Used

Trade Hours

1 hr Mott
1 hr Nick

Work Order History

Elecnor Australia

25-Jun-2026



Work Order No
5216

Asset EA-WT-EAWTR059

Green Light - UTA - Water Tanker - Stone - 3
Axle - Non Potable - YV69PB

Site 45860 - Project Energy
Connect (PEC)

Project Energy Connect (PEC)

Job Description

History Description Take truck off trailer and put onto water tanker and bring around to WS and insp
Prep trailer for work and get parts needed for job.
Cut out 24v wiring to controller box.

Downtime 0.00

Hours

Estimated Costs

Actual Costs

Repair Time 0.00

Hours

Labour

\$0.00

\$540.00

Date Complete 15/03/2024

Material

\$0.00

\$0.00

Component Code

Other

\$0.00

\$0.00

Account Code 45860

Total

\$0.00

\$540.00

Job Type CORRECT

Trades Information

Trade Code	Name	Due Start	Est Duration	Date Started	Act Duration
HDF	Michael Albanese		0.00	15/03/2024	3.50
HDF	Michael Albanese		0.00	15/03/2024	1.00

Work Order History

Elecnor Australia

25-Jun-2026



Work Order No
5217

Asset EA-WT-EAWTR059

Green Light - UTA - Water Tanker - Stone - 3
Axle - Non Potable - YV69PB

Site 45860 - Project Energy
Connect (PEC)

Project Energy Connect (PEC)

Job Description

History Description Make custom cover for engine on rear of tanker to prevent water going in engine.
Paint cover and install on tanker and bolt in.
Run new wiring for control box to 12v power.
Cut out beacon wiring from 24v power and run it to 12v power into switch.
Clean up wiring and cover all exposed wires.
Test operation of sprays after elec mod, works well and move stickers to correct

Downtime	0.00	Hours		Estimated Costs	Actual Costs
Repair Time	10.00	Hours	Labour	\$0.00	\$1440.00
Date Complete	16/03/2024		Material	\$0.00	\$0.00
Component Code			Other	\$0.00	\$0.00
Account Code	45860		Total	\$0.00	\$1440.00
Job Type	CORRECT				

Trades Information

Trade Code	Name	Due Start	Est Duration	Date Started	Act Duration
HDF	Michael Albanese		0.00	16/03/2024	10.00
LVM	Adon Pearce		0.00	16/03/2024	2.00

Work Order History

Elecnor Australia

25-Jun-2026



Work Order No
5231

Asset EA-WT-EAWTR059

Green Light - UTA - Water Tanker - Stone - 3
Axle - Non Potable - YV69PB

Site 45860 - Project Energy
Connect (PEC)

Project Energy Connect (PEC)

Job Description

History Description Install new beacon.
Remove old beacon. Drill new holes. Install new twin core wire 3mm from control
Tidy up wiring and put tubing over wire, test beacon, ok.
Clean up work area.

Downtime	0.00	Hours		Estimated Costs	Actual Costs
Repair Time	2.50	Hours	Labour	\$0.00	\$300.00
Date Complete	17/03/2024		Material	\$0.00	\$0.00
Component Code			Other	\$0.00	\$0.00
Account Code	45860		Total	\$0.00	\$300.00
Job Type	CORRECT				

Trades Information

Trade Code	Name	Due Start	Est Duration	Date Started	Act Duration
HDF	Michael Albanese		0.00	17/03/2024	2.50

Work Order History

Elecnor Australia

25-Jun-2026



Work Order No
5259

Asset EA-WT-EAWTR059

Green Light - UTA - Water Tanker - Stone - 3
Axle - Non Potable - YV69PB

Site 45860 - Project Energy
Connect (PEC)

Project Energy Connect (PEC)

Job Description

History Description Panel for air lines need repairing.
Take out old screws and drill holes for new bolts.
Install new bolts x4 with panel washers, loctite and seals.
Install screws with washers for bottom.

Downtime	0.00	Hours		Estimated Costs	Actual Costs
Repair Time	1.00	Hours	Labour	\$0.00	\$120.00
Date Complete	18/03/2024		Material	\$0.00	\$0.00
Component Code			Other	\$0.00	\$0.00
Account Code	45860		Total	\$0.00	\$120.00
Job Type	CORRECT				

Trades Information

Trade Code	Name	Due Start	Est Duration	Date Started	Act Duration
HDF	Michael Albanese		0.00	18/03/2024	1.00

Work Order History

Elecnor Australia

25-Jun-2026



Work Order No
6527

Asset	EA-WT-EAWTR059		Green Light - UTA - Water Tanker - Stone - 3 Axle - Non Potable - YV69PB		
Site	45860 - Project Energy Connect (PEC)		Project Energy Connect (PEC)		
Job Description	Quarterly / 90 Days - Heavy Vehicle Trailer - Mechanical Check / Service				
History Description	Quarterly / 90 Days - Heavy Vehicle Trailer - Mechanical Check / Service 90 day inspection / service completed Service sheet attached				
Downtime	0.00	Hours	Estimated Costs		Actual Costs
Repair Time	10.00	Hours	Labour	\$120.00	\$1200.00
Date Complete	7/06/2024		Material	\$0.00	\$0.00
Component Code	GS		Other	\$0.00	\$0.00
Account Code	45860		Total	\$120.00	\$1200.00
Job Type	INSP				

Trades Information

Trade Code	Name	Due Start	Est Duration	Date Started	Act Duration
HDF		19/06/202	1.00		0.00
HDF	Michael Albanese	19/06/202	0.00	6/06/2024	6.00
HDF	Michael Albanese	19/06/202	0.00	7/06/2024	4.00

Work Order History

Elecnor Australia

25-Jun-2026



Work Order No
6642

Asset EA-WT-EAWTR059

Green Light - UTA - Water Tanker - Stone - 3
Axle - Non Potable - YV69PB

Site 45860 - Project Energy
Connect (PEC)

Project Energy Connect (PEC)

Job Description

History Description check why water pump not working removed shaft coupler cover found dog gear

Downtime	1.50	Hours		Estimated Costs	Actual Costs
Repair Time	1.50	Hours	Labour	\$0.00	\$300.00
Date Complete	16/06/2024		Material	\$0.00	\$0.00
Component Code			Other	\$0.00	\$0.00
Account Code	45860		Total	\$0.00	\$300.00
Job Type	BREAK				

Trades Information

Trade Code	Name	Due Start	Est Duration	Date Started	Act Duration
LVM	Don Tuckwell		0.00	16/06/2024	1.50
TA	Gary Morgan		0.00	16/06/2024	1.50

Work Order History

Elecnor Australia

25-Jun-2026



Work Order No
7382

Asset EA-WT-EAWTR059

Green Light - UTA - Water Tanker - Stone - 3
Axle - Non Potable - YV69PB

Site 45860 - Project Energy
Connect (PEC)

Project Energy Connect (PEC)

Job Description

History Description coupling from motor to pump came loose, removed and cleaned up & put back in

Downtime	0.00	Hours		Estimated Costs	Actual Costs
Repair Time	1.50	Hours	Labour	\$180.00	\$180.00
Date Complete	12/06/2024		Material	\$0.00	\$0.00
Component Code			Other	\$0.00	\$0.00
Account Code	45860		Total	\$180.00	\$180.00
Job Type	GM				

Trades Information

Trade Code	Name	Due Start	Est Duration	Date Started	Act Duration
LVM	Michael Coppola		1.50	12/06/2024	1.50

Work Order History

Elecnor Australia

25-Jun-2026



Work Order No
8786

Asset	EA-WT-EAWTR059		Green Light - UTA - Water Tanker - Stone - 3 Axle - Non Potable - YV69PB		
Site	45860 - Project Energy Connect (PEC)		Project Energy Connect (PEC)		
Job Description	check water trailer with flat tyrechanged out outer tyre with spare and had tyre sent to Wagga to get repaired				
History Description	check water trailer with flat tyre changed out outer tyre with spare and https://elecnor.mex.com.au/img/Misc/Clos				
Downtime	0.00	Hours	Estimated Costs		Actual Costs
Repair Time	1.50	Hours	Labour	\$0.00	\$480.00
Date Complete	8/09/2024		Material	\$0.00	\$0.00
Component Code			Other	\$0.00	\$0.00
Account Code	45860		Total	\$0.00	\$480.00
Job Type	CORRECT				

Trades Information

Trade Code	Name	Due Start	Est Duration	Date Started	Act Duration
LVM	Don Tuckwell	8/09/2024	0.00		1.50
TA	Gary Morgan	8/09/2024	0.00		1.50
HDF	Matthew Peterson	8/09/2024	0.00		1.50

Work Order History

Elecnor Australia

25-Jun-2026



Work Order No
10105

Asset EA-WT-EAWTR059

Green Light - UTA - Water Tanker - Stone - 3
Axle - Non Potable - YV69PB

Site 45860 - Project Energy
Connect (PEC)

Project Energy Connect (PEC)

Job Description

History Description Notified of pump not working
Inspected found water hoses around wrong way

Downtime	0.00	Hours		Estimated Costs	Actual Costs
Repair Time	0.00	Hours	Labour	\$0.00	\$200.00
Date Complete	21/10/2024		Material	\$0.00	\$0.00
Component Code			Other	\$0.00	\$0.00
Account Code	45860		Total	\$0.00	\$200.00
Job Type	CORRECT				

Trades Information

Trade Code	Name	Due Start	Est Duration	Date Started	Act Duration
TA	Gary Morgan		0.00	21/10/2024	1.00
HDF	Matthew Peterson		0.00	21/10/2024	1.00

Work Order History

Elecnor Australia

25-Jun-2026



Work Order No
14149

Asset	EA-WT-EAWTR059	Green Light - UTA - Water Tanker - Stone - 3 Axle - Non Potable - YV69PB			
Site	45860 - Project Energy Connect (PEC)	Project Energy Connect (PEC)			
Job Description	Pump service				
History Description	Pump service				
Downtime	0.00	Hours		Estimated Costs	Actual Costs
Repair Time	1.00	Hours	Labour	\$200.00	\$200.00
Date Complete	30/03/2025		Material	\$0.00	\$0.00
Component Code			Other	\$0.00	\$0.00
Account Code	45860		Total	\$200.00	\$200.00
Job Type	PM				

Trades Information

Trade Code	Name	Due Start	Est Duration	Date Started	Act Duration
HDF	Patick O'Donnell		1.00	30/03/2025	1.00
TA	Brendan Micallef		1.00	30/03/2025	1.00

Work Order History

Elecnor Australia

25-Jun-2026



Work Order No
14646

Asset	EA-WT-EAWTR059		Green Light - UTA - Water Tanker - Stone - 3 Axle - Non Potable - YV69PB		
Site	45860 - Project Energy Connect (PEC)		Project Energy Connect (PEC)		
Job Description	Carry out service on water pump motor				
History Description	Carry out service on water pump motor				
Downtime	0.00	Hours	Estimated Costs		Actual Costs
Repair Time	0.00	Hours	Labour	\$200.00	\$200.00
Date Complete	10/05/2025		Material	\$0.00	\$0.00
Component Code			Other	\$0.00	\$0.00
Account Code	45860		Total	\$200.00	\$200.00
Job Type	PM				

Trades Information

Trade Code	Name	Due Start	Est Duration	Date Started	Act Duration
HDF	Matthew Peterson	9/04/2025	1.00	9/04/2025	1.00
TA	Nicholas Webster	9/04/2025	1.00	9/04/2025	1.00

Work Order History

Elecnor Australia

25-Jun-2026



Work Order No
22779

Asset EA-WT-EAWTR059

Green Light - UTA - Water Tanker - Stone - 3
Axle - Non Potable - YV69PB

Site 45860 - Project Energy
Connect (PEC)

Project Energy Connect (PEC)

Job Description

History Description Flat battery, not retracting to pull cord. Remove and fit new battery and repair pu

Downtime	0.00	Hours		Estimated Costs	Actual Costs
Repair Time	3.00	Hours	Labour	\$0.00	\$240.00
Date Complete	26/04/2026		Material	\$0.00	\$0.00
Component Code			Other	\$0.00	\$0.00
Account Code	45860		Total	\$0.00	\$240.00
Job Type	CORRECT				

Trades Information

Trade Code	Name	Due Start	Est Duration	Date Started	Act Duration
TA	Nick Boromeo		0.00	26/04/2026	3.00