

Work Order History Report

Asset	W/O No	Description	Finished	Done Reading
P0820		CAT D8T Dozer (GPS)		
	192791	Disposal repairs remove belly guards and clean out	30/04/2026	Hours
	191839	HME Inspection - Bulldozer Quote #: 14124 hrs RH side step Blade repairs Ripper box repairs RH lift cyl chrome damage	11/03/2026	Hours
	60572	February R&M. Repair pin hole in blade tilt transfer tube. Breakdown at Bylong. Replace hoses as identified during servicing.	1/03/2026	Hours
	60490	Cat D8T Bulldozer KPZ - 2000hr Service (14,000hrs) Bylong - Carry out service, change fuel, eng, trans, hyd filters - Change Eng, trans, final drive oils - SOS all components - grease and check over dozer - R/R blade tilt hoses.	13/02/2026	Hours
	60110	January R&M RH blade lift cylinder re-seal RH ripper lift cylinder reseal Remove both cylinders at Bylong, bring back to workshop for re-seal. Return to site - install. Diagnose hydraulic temp sensor fault Diagnose engine cooling fan fault and repair. Fit fuel cap and test if tank vacuum issue is present Weld a wear strip on both sides of the blade and 2 chock blocks on, weld 2 chock blocks onto the ripper head as well help pull the cylinder off the ripper bed and front off blade, and drive back to Dubbo Replace blown hydraulic hose.	22/01/2026	Hours
	57626	September R & M	13/01/2026	Hours
	60094	Cat D8T Bulldozer KPZ - 250hr Service and repairs. Return to site and replace pre-cleaner	12/01/2026	13857 Hours

Asset	W/O No	Description	Finished	Done Reading
		13857 hrs		
	59316	November 2025 R & M Parts	6/01/2026	Hours
	59855	December R&M Remove engine guards, cab floor, seat Remove and replace fuel hose, prime fuel system, fit guards, cab floor and seat	17/12/2025	Hours
	59831	500HOUR SERVICE, cylinder for right ripper leaking. Ripper and cutting edges replaced.	15/12/2025	Hours
	59251	Aircon repairs tested A/C system, found no power to compressor, tested all fuses and relays, tested all pressure switches and cabin switches, tested A/C module and all wiring, diagnosed and repaired faulty wiring to module. adjusted gas levels and cleaned out cabin filter	20/11/2025	Hours
	58326	Off hire inspection - Wash - Back charge - Clean cab - Missing UHF - Back charge - Rear window washer - Leak from Rh ripper lift - Gas strut missing from RH engine bay door - Engine oil leak drop belly guard to find - Air vent broken at Rh - Clean batteries - Wash out hyd filter box look for leaks - Wash out dirt in front of cooler pack	22/10/2025	Hours
	57650	Equaliser bar repair - Remove old eq pin , compressor & hose - Gauge out broken equaliser pin and help put new equaliser pin back in. Put bell guards back on. - Fix idler	11/09/2025	Hours
	57202	Check hydraulic issue on blade lift Change cutting edges Fit tracker	22/08/2025	Hours

Asset	W/O No	Description	Finished	Done Reading
	54706	13287 hrs Pre hire repairs as per HME inspection.	6/08/2025	Hours
	54507	HME Inspection - Bulldozer Quote #: 355 *Finish 13,284hrs	30/04/2025	13284 Hours
	52191	Cat D8T Bulldozer KPZ - 250hr Service 13254hrs - Complete service - Take photos of defects on machine - Top up hydraulic oil	21/02/2025	Hours
	48586	Replace leaking heater tape Diagnose fuel gauge issue Replace fuel sensor	10/10/2024	Hours
	21087	Cat D8T Bulldozer KPZ - 1000hr Service	10/09/2024	13005 Hours
	48844	Travel to site and tighten corner tip on blade with rattle gun and inch bar. Tighten all bolts with inch bar. Clean out cutting edge bolts Tighten corner tips with rattle gun and inch bar Inspect engine oil leak.	9/09/2024	12998 Hours
	21451	Replace engine idler bearings and install new belt - Put new belt into place half run - take tension off tensioner and pin in place - Fit new idler pulley - Fit belt in place - Remove pin from tensioner - Run up dozer and make sure belts runs true - Went to fit cap and found it doesn't fit - Removed and checked new pulley is a new design - Refit idler pulley and belt	4/09/2024	12979 Hours
	21086	Blown transmission hose replace with enzed Help enzed with hydraulic hose replacement Top up transmission oil Start machine and check for leaks Lift up belly plate tighten bolts Put floor panels back in Put seat back in machine Machine went back to work Steering code. Diagnose	21/08/2024	12936 Hours

Asset	W/O No	Description	Finished	Done Reading
		Check over wiring Found oil in wiring Use sis and see if code changes when bridge wiring Order new sensor from cat Order new hydraulic filters Change AC and alternator belt Put washers on number plate bolts Install new sensor Change hydraulic filters Test machine all working good Hours: 12937		
	20102	Replace both side sprocket segments on D8T dozer	30/07/2024	12790 Hours
	18510	Cat D8T Bulldozer KPZ - 500hr Service	22/07/2024	12766 Hours
	20118	Pump up tracks on dozer Put filters away in sea container Clean off tracks Pump up tracks to correct tension	4/07/2024	12686 Hours
	17758	Inspect oil leak Found hose leaking from crimp Load up truck Travel to Fulton hogan Tynong Call machine up to park Lift floor panel up Have a look for any leaks Remove belly plate Find that one hose is leaking constantly Start up machine and try find any other leaks Steer machine left and right Only hose was leaking Get a photo of hose and part number Lift belly plate up and tighten nuts Put floor panels back in and tighten bolts Put floor mat back in Clean up tools Send machine back to work Drop belly plate Set up vaccum Remove blown transmission hose Replace hose Remove plugs from hydrolic control valve Re-seal plugs Clean underneath machine Run machine Check for leaks	6/06/2024	Hours

Asset	W/O No	Description	Finished	Done Reading
		Loosen bolts Oxy cut bolts Unbolt and remove cutting edge Clean up surfaces Install new cutting edge Flip centre cutting edge peices Replace corner peices Tension all bolts Order new hose from cat Need to order 1x 209-1458 from William adams Clayton Hours: 12493 WADE EARTH MOVING		
	50359	Reimbursement of expenses relating to service and repairs completed by PWE Quarry services on equipment hired from MAAS Plant hire Invoice : 00000176	31/05/2024	Hours
	13961	Diagnose transmission noise / failure. Overhaul transmission, bevel gear and converter. Overhaul charge pump.	28/05/2024	12443 Hours
	13468	Inspect and repair TFO tracker. Has stopped recording the engine hours but the machine itself looks to be still working. This suggests a failure to the signal carried by the tracker's white wire - possibly a fuse or connection. Event code 44 (indicates wire loose or disconnected/ some movement without ignition)	25/03/2024	Hours
	10112	Bulldozer - 250hr Service @ Wade Earthmoving Hours: 12228	16/03/2024	Hours
	10815	Hours- 12014 29/01/24 Warmed machine up and lifted up blade Put stands under blade Use oxy to cut off all cutting edge nuts Hit bolts out Wire wheel mounting surfaces on new plate and blade Sit new cutting edge on Install new bolts Tighten with rattle gun Tension all cutting edge bolts with bar Clean up work area Pack up tooling Travel back to work shop	29/01/2024	Hours
	13000	Bulldozer - 1200hr Service Load up truck with oils for service onsite Take belly plate cover off Drain oil Take oil filters off Replace oil filters with new ones Check over machine from front to back	25/01/2024	12000 Hours

Asset	W/O No	Description	Finished	Done Reading	
		Inspect oil leak Remove transmission filters Reseal hydraulic fitting Test machine for leaks			
	5038	HME inspection & prehire repairs Repair damage to front grill Check and tag fire extinguishers Repair/ replace reverse alarm and test Repair rear bottom lights Fill washer bottle and test window washers Replace missing mirrors Diagnose & a/c Camera bracket needs repair Remove old client stickers Reseal sump Clean radiator Repair heater hose leak at tap Replace powertrain hoses as required Change final drive oils Replace pump driveshaft couplings Diagnose and repair various hyd leaks Adjust track tension Replace bushes and pins in blade knuckles Machine blade and fit bushes Reseal LH blade lift cylinder Reseal RH blade lift cylinder Reseal fuel transfer pump Reseal diff steer motor Grease machine Fit belly guards Clean cab	23/10/2023	11524	Hours
	5488	Overhaul final drive P0820.	17/10/2023	11524	Hours
	5065	Bulldozer - 500hr Service	28/09/2023	11524	Hours
	2949	July defects and repairs 4/7/23 - 11373hrs Diagnose hydraulic leaks. Replaced hose at blade tilt cylinder. Replaced hose from filter housing under the cabin. 7/7/23 - 11394hrs Removed blown transmission hose, assisted Pirtek to refit hose. Replaced fuel filters and drained sediment from fuel tank. 1/8/23 - 11507hrs Replaced push arm bolts at the rear trunnion.	1/08/2023	11507	Hours
	3105	A/C repairs - Flushed out a/c system, charged with nitrogen and inspected for leaks, recharge system.	7/07/2023	11394	Hours
	12755	Carry out undercarriage check over. Dropped belly guards.	14/02/2023		Hours

Asset	W/O No	Description	Finished	Done Reading
		Pull LHS track off frame. Full undercarriage rebuild - LHS. Fit all new major and minor bogey pins and begin to fit rollers. Prepared LHS track frame for strip down, knocked out rubber grommets. yellow caps, all pin caps and pins. LHS track frame fitted. Pulled RHS track frame apart, washed and buffed all parts, sat back together for assembly. Install major bogey pins. Fit rollers, fit idlers, fit RHS track frame, install blade stabiliser to LHS, fit blade tilt cyl RHS, fit water pump and alternator. Prepared and installed track frame onto RHS of machine. Fit and tension tracks, check over, replace stabiliser top bearing, check lights. Pulled pin from RHS lower ripper pin, removed buns from pin, removed broken bolts, refitted pins and put retainer back together. Screw plastic bungs on track frame, fill major retaining plate holes with silicone, fill out pre hire paperwork, put floor in.		
	12754	Carried out 1000hr service.	14/02/2023	Hours
	12752	Fit RHS undercarriage, fit both tracks.	14/02/2023	Hours
	12751	Made new handrail and welded chock blocks on.	13/02/2023	Hours
	12748	Change cutting edges.	2/02/2023	Hours
	12749	Finish cleaning up track frame, check over, repair leaks and order parts. Replace bearing on EQ bar, remove leaking water pump and order parts. Repair oil leaks. Replace hose on TC and clean up.	19/01/2023	Hours
	12750	Remove RHS track frame, extracted broken bolts from roller carriers, removed all minor bushes.	18/01/2023	Hours