

OPERATOR'S PRE-START LOGBOOK

41424

DATE	11-11-25	ENGINE HOURS	START FINISH	15716 15718	MACHINE ID	AD	FUEL	N/A	MACHINE	30
------	----------	--------------	-----------------	----------------	------------	----	------	-----	---------	----

Operator's Pre-Start must be completed prior to operating each machine. Tick either pass or fail where applicable. Areas shaded must PASS. A FAILED shaded area requires consultation with your supervisor prior to using the machine

ITEM CHECKLIST		PASS	FAIL	ACTION REQUIRED
1	All mandatory PPE worn / utilised by operator	/		
2	Check all ladderways / accesses visually for conditions	/		
3	Operator's station clean and tidy	/		
4	All loose items in cab secured	/		
5	Seating and seatbelt operational	/		
6	Damaged windows / gauges evident	/		
7	Fresh load & haul sheets / data logger available	NA		
8	Tyre / Track assemblies, security, wear, damage	/		
9	Steering components, leaks, security, damage	/		
10	Hydraulic lifting components, leaks, security, damage	/		
11	Engine Bay - leaks, cracks, loose items	/		
12	Oil / Fuel / Fluid leaks - all machine	/		
13	Hydraulic oil level correct	/		
14	Fuel level - adequate for day's usage	/		
15	Ground engaging tools operational	/		
16	Fire extinguisher / fire suppression system charged	/		
17	Batteries and leads condition	/		
18	Coolant level (only check when machine is cold)	/		
19	Engine oil level	/		
20	All other oil levels (identify pressurised systems)	/		
21	Air tanks drained	/		
22	Engine air filter/s (air filter indicator/s)	/		
23	Mirrors clean and adjusted, windows clean	/		
24	Warning systems tested. Dash lights functional	/		
25	Reversing alarm tested	/		
26	Emergency steering	/		
27	Air pressure builds normally	/		
28	All driving / indicator lights clean & operational	/		
29	Two way radio operational	/		
30	Air conditioner operational	/		
31	Note and accident damage / defects	/		
32	First aid kit present	/		

The following tests are to be done with the machine running and at normal temperatures / operational pressures

33	Horn	/		
34	Static test all service brakes	/		
35	Test primary steering	/		
36	Test hydraulic operations	/		

The following tests are to be done with the machine in motion prior to leaving level ground

37	Gear selector operation	/		
38	Dynamic test all service brakes (excluding park brake)	/		
39	Flashing light/s working	/		

Operator name: Steve	Supervisor: Tim BRUNTES
Operator signature:	Supervisor signature
Date: 11-11-25	Date: 11-11-25

Maintenance Supervisor to sign off once corrective actions are completed	Maintenance Supervisor:
	Maintenance Supervisor signature:
	Date: