



Icon Energy Services Ltd.
268 Clearview Drive
Red Deer County, Alberta, T4E 0A1
Phone: (403) 340-2225
Email: ndt@iconenergyservices ca

NDT REPORT

Inspection Date

No.

1-Jun-25

DS-0993

ICON ENERGY	SERVICES	Email: ndt@iconen	ergy	services.ca	Work Order #		ICE-239	52		
10014		ELLES TO THE STATE OF THE STATE			PO#		-			
Customer	CHALLAND	PIPELINE LTD.			Test Method		ASTM E	709		
Branch	Rocky Mou	ntain House			Inspection Type		Certifica	ition		
Equipment Type	Side Boom				Location		Challan	d - Yard		
Make	Caterpillar				Procedure		MT NDT	-0000 S	ection 4	
Model	D6D				Acceptance Star	ndard	CSA W	59/API 8	C/ICON Spec	
Capacity	40,000 lbs				Yoke Manufactu	rer	Magswit	ch		
Size	-				Yoke Calibration	1	1-Jun-2	5		
Other	-				Blacklight Manus	facturer	Labino			
OEM S/N	04X06693				Blacklight Calibr	ation	1-Jun-2	5		
Customer ID	-				Lightmeter Manu	ufacture	r Spectro	line		
Rig/Unit:	161				Lightmeter Calib	ration	21-Jun-	24		
					Magnetic Particle	es	Powder			
					Material Temp (Celsius)	(5°C to	70°C)		
	EQU	JIPMENT			TEST MEDIUM	Л		TECH	NIQUE	
Hand Yoke No.	N4846	Alloy Analyzer	No.		Wet	X	<u>MPI</u>		<u>LPI</u>	_
Perm Magnet X No.	31820120287	Hardness Tester	No.		Dry	Х	AC		Water Washable	
Blacklight No.	35217	UT Detector	No.	·	Colour Contrast	Χ	DC		Post Emulsified	
Coil No.	C306	UT Probe	No.		Fluorescent		Continuous	Х	Solvent Removable	
Gauss Meter No.		Lightmeter	No.	2181659	Penetrant Dye		Residual		Dwell Time (min)	
Surface Condition	Painted	•			UTX				Develop Time (min)	

EXAMINATION:

Magnetic Particle and Visual Examination was performed on 100% of the accessible areas on the items listed above.

PHOTO/NOTES:



RESULTS:

No relevant indications were noted at the time of inspection.

The results of inspected items reported by the company to the customer represent good faith opinions only and are not to be considered warranties or guarantees of quality, classification or usability of items inspected.

Technician Signature Assistant Client Rep/Signature

BRENT WOODS
MT2/XF2/DS1
CGSB Reg.# 18438
SNT-TC-1A Reg.# 18438
DS1# DS11_118119022023

Decement Information

Document information								
Doc#	Rev.	Rev. Date	Doc Name	Reviewer	Approver	Appr. Date		
NDT-0401-00	7	2023-11-08	NDT Report (General)	BW	RE	2023-11-08		



ANNUAL INSPECTION - Sideboom Tractor and Boom

Hours: 4062

Date: June 1, 2025

DS-0993

VT=VISUAL MT=MAG PARTICLE

SIDEBOOM TRACTOR	VT MT OK N/A	NOTES		
Boom to Frame Mounting	x x x			
Boom Mount Pins and Retainers	x x			
Counter Weight Mounting/Structure	x x x			
Counter Weight Track/Cylinders	x x			
ROPS Structure	x x		ROPS S/N:	-
SIDEBOOM STICK			SIDEBOOM STICK	
Boom Sections (Welds)	X X X		Make:	DANLIFT
Boom Sections (Camber/Twist Sweep)	X X		Model:	20' D6D
Boom Hinge	x x x		S/N:	04X06693
Boom Pins/Hardware/Retainers	x x		Capacity:	e:
Boom Cathead/Sheave/Pin	x x x			
			UD ATTACUMENT	
JIB ATTACHMENT			JIB ATTACHMENT	
Jib Boom Section (Welds)	X			• 1
Jib Boom Section (Camber/Twist/Sweep)	X		Model:	-
Jib Pins/Hardware/Retainers	X		S/N:	*
MAIN LINE BLOCK/RIGGING			BLOCK/HOOK	
Block/Sheave Condition	x x		Make:	-
Hook/Latch Condition	^ x		Model:	_
Hardware/Pins/Retainers	x x ^		S/N:	
D0.00000000000000000000000000000000000	$\frac{\hat{x}}{x}$		Capacity:	
Cable/Rigging/Hardware Winch Mounts/Fasteners/Structure	x x x		Capacity.	
William Wounts/Fasteners/Structure	_^_^_			
HOIST LINE BLOCK/RIGGING			BLOCK/HOOK	
Block/Sheave Condition	x x		Make:	-
Hook/Latch Condition	x x x		Model:	
Hardware/Pins/Retainers	x x		S/N:	-
Cable/Rigging/Hardware	x x		Capacity:	-
Winch Mounts/Fasteners/Structure	x x x			
GENERAL				
Capacity and Controls Clearly Marked	x x			
Anti-Two Block Device	x x			
General Condition/Corrosion	x x			
Load Indicator	X X			
Load Chart	x X			
			٦	
Comments				
and				
Recommendations				

Document Information								
Doc#	Rev.	Rev. Date	Doc Name	Reviewer	Approver	Appr. Date		
NDT-0510-00	8	2024-11-20	Annual Inspection Checklists	BW	RE	2024-11-20		