

# Leakage Tests (5361)

Created By: *Chris Gilley*

Tel: 7808317055  
TC Registration: 25-1030 (Expires: 09/27/2029)

## Facility

Atlas Inspections  
11806 86A Street  
Grande Prairie, AB, T8X0H4  
1-780-831-7055

## Client

Dynamic Energy group.  
Box 730  
Grande Prairie, AB, T8v 7n9  
Ph. No. - 780-876-8249

## Tank

Ser. No.	5361	Unit Number	380
TC Spec.	DOT 407	Date of mfr.	2006-06-00
Cert. date	2006-06-00	VIN	1FVHA6AV37LX29748
Tank mfr.	TREMCAR	CTMV Orig. Test Date	2006-06-00
CTMV Cert Date	2006-06-00	MAWP	35 psi
Test P.	52.5 psi	Min. head thick	.14 in
Min. shell thick	.129 in	Exposed Surface	430 ft2
Cap.	17500 litres	Design Temp. Range	-40 F to 200 F
Max. Lading Density	10 lbs/gal	Shell Material	SA240-T316/316L
Head Material	SA240-T316/316L	Weld Material	ER316L
Max. Payload	35000 kg	Max. Load Rate	500 gal/m at 25 psi
Max. Unload Rate	500 gal/m at 25 psi		

## Leakage Test

Inspection Date	2025-09-11	Inspection Expiry Date	2026-09-30
Test Medium	Air	No. of Compartments	1

Compartment #	Start (psi)	End (psi)	Hold Time (min)	Capacity
1	30	30	20	Full

Venting devices hold pressure as required, if removed they are bench tested and hold pressure as required  
Pass

Product piping and valves hold pressure without leakage  
Pass

Manways and closures inspected for leaks or deformation  
Pass

Flanged connections checked for leakage  
Pass

Inspect the entire area of the head, shell and welds for leaks or deformation including voids and adjacent compartments  
Pass

Test pressure maintained for minimum of 5 minutes  
Pass

All leaks are repaired before the tank is marked  
Pass

Inspect head shell

## Defects

No defects found.

Tank Disposition

Current Disposition	Passed / No Defects Found
---------------------	---------------------------

Approval



Inspector  
Signed by Chris Gilley