EquipmentName	Workshop	CodeAndSubCode	Description	Schedule	CompletionComments	DateDone	DistanceDone	Workstate	EquipmentOwner	MaintenanceGroup	Location	Division	Rego	Supplier	EquipmentType
MVU038	Rosewood - Workshop	Engine\FAULT CODE	JR MECHANICAL- DIAGNOSE AND REPAIR ENGINE LIGHT ON AND DERATED, SMOKEY ENGINE.		DIAGNOSED AS FAILED TURBO. -solar panel plugs replaced -fuse burnt out on fuel pod, fuse replaced and pod tested	24/10/2025	1528628	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	JR MECHANICAL	UTE
MVU038	Rosewood - Workshop	Body\FUEL TANK	Fuel Cell (In Tray) Pump Not Working		-lights checked	26/07/2025	1528628	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
MVU038	Rosewood - Workshop	DriCabRep\WINDSCREEN	ALBURY AUTOSCREEN- REPLACE WINDSCREEN.			19/07/2025	1528628	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	AUTOTEK AUSTRALIA - 4	UTE
MVU038	Rosewood - Workshop	VehService\BS	VehService\BS	VehService\BS		19/07/2025	1528628	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	AUTOTEK AUSTRALIA - 4	UTE
					Check system for gas. No gas. Nitrogen pressure test system. Leaking at the fitting on the condenser. Fitting blew off. Had no nut. Replace o rings and fit new nut. Pressure test again. Leaking from the condenser. Remove the condenser and fit new one. Pressure test system. Holding pressure. Place system under vacuum. Has a vacuum leak. Remove pipes off the compressor and cap off. Evacuate system. System held vacuum. Replace compressor and flush system. Evacuate the system and charge with gas. Test system operation. System going into high pressure. Test viscous fan. Viscous fan faulty. Also had a hole in the intercooler. Replace intercooler and viscous fan. Test system operation. System							
MVU038	Albury - Workshop	Air Con\AIR CON	Air Con Not Getting Cold. (Arkon Auto Electrical P/O: T092305)		cycles and vent temp reaches 7. 5 degrees.	26/02/2025	1775049	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	ARKON AUTO ELECTRICAL - 4	UTE
MVU038	Wodonga - Workshop	Tyres\FITMENT	Tyres\FITMENT replace all 4 tyres on work ute Remove Blown Engine & Refit Good Second Hand Engine.			30/01/2025	1775049	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
MVU038	Albury - Workshop	Engine\DAMAGE	Parts Supplied By Bursons P/O: WWD892301 (Parts Supplied By Blacklocks Ford P/O: WW090677). (Parts Supplied By Blacklocks Ford P/O: T091056)		Check over engine \replace bottom radiator hose	12/10/2024	1775049	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
MVU038	Wodonga - Workshop	Chassis\BULLBAR	Bull Bar Loose			03/07/2024	1775049	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
MVU038	Albury - Workshop	VehService\BS	B Service	VehService\BS		30/05/2024	1775049	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	BORDER DYNO SERVICE - 4	UTE
MVU038	Wodonga - Workshop	Elect\DRV LIGHT	DRIVING LIGHTS HAVE LOOSE CONNECTION.			22/03/2024		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
MVU038	Wodonga - Workshop	DriCabRep\SEAT	DRIVER'S SEAT HURTS BACK.			22/03/2024		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
MVU038	Wodonga - Workshop	Unknown	SERVICE DUE 315000. *Ford Ranger *Wont start-Has dash lights power Onsite Travel to Greenfreight Wodonga. Jump start ranger as the battery had 5v left in it return to workshop. Investigate the cause of flat battery. Found higher than normal battery drain but inclusive of the cause. Replaced starter battery and swapped bcm back to factory. BCM had codes in it complaining about immobiliser issues. Could be causing it not to start at times. If happens again need to know more information about how long before it goes flat etc.			22/03/2024		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
MVU038	Albury - Workshop	Engine\BATTERY	Advise if wont crank turn key off and press unlock on remote and try again.			19/04/2023		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Albury Workshop	UTE
MVU038	Albury - Workshop	Elect\BATTERY	TESTED BATTERY. DRAWING 0.6 AMPS ONCE POWERED DOWN. REPLACE BATTERY.		Arkon - Refer wo172957 *Ford Ranger *Check battery drain *Have to jump start Checked current draw. Found 0. 250a drawing when car locked. Checked every circuit, disconnected every plugs one by one, but current draw was still there. Current draw disappear when BCM disconnected from main power, checked diagram and found some relays are built in (once, i could get no draw after hearing a "click" noise from bcm, but i couldn't reproduce it afterward). Replaced and reprogrammed used BCM to try. Put everything back together	22/02/2023	2306000	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Albury Workshop	UTE
MVU038	Wodonga - Workshop	Elect\BATTERY	TESTED BATTERY. DRAWING 0.6 AMPS ONCE POWERED DOWN. REPLACE BATTERY. Service As Per Attached Checklist Serviced by Blacklocks Wodonga		advise to try.	02/02/2023	2305081	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
MVU038	Wodonga - Workshop	VehService\BS	Blacklocks PO# WW075887	VehService\BS		22/12/2022	2304219	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
MVU038	Wodonga - Workshop	Elect\HEAD LIGHT	DIAGNOSED AND REPLACED SHORTED, MELTED HEADLIGHT PLUG AND GLOBE.			29/05/2022	2288217	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
MVU038	Wodonga - Workshop	Engine\FAULT CODE	Check Engine Light on			20/01/2022		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
					Carried out 285,000km/228 month Service Price Calculator Service. Customer Instructions: Includes- Replaced engine oil & oil filter. Checked coolant level & concentration. Checked engine compartment hoses for leaks, wear & security. Inspected vacuum hoses. Inspected drive belt/s. Checked wiring for security, damage & correct routing. Checked all fluid levels & topped up as required. Checked for leaks, all drive line components. Inspected suspension & steering components. Inspected exhaust system for security, leaks & damage. Inspected fuel lines, hoses & connections. Inspected brake lines, hoses & connections. Inspected propeller shaft & couplings. Inspected brake pads, calipers & discs. Inspected rear brake drums/linings (if equipped). Inspected wheel bearings. Inspected all tyre pressures & checked for wear. Checked wheel nuts for correct tension. Inspected & lubricated bonnet & door hinges & catches. Checked brake pedal height & hand brake lever operation. Checked instrument cluster & warning lights. Checked lights, wiper/washers, horn & electrical systems. Checked correct operation of climate control. Inspected seat belts operation and condition.							
MVU038	Wodonga - Workshop	VehService\BS	Service As Per Attached Checklist	VehService\BS	Checked vehicle for outstandine recall or service campaiens.	20/01/2022		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
MVU038	Albury - Workshop	Body\TOOLBOX	TCTC supply Tarp Box			06/12/2021	1775049	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Albury Workshop	UTE
MVU038	Wodonga - Workshop	Workshop\MOVE ASSET	DROP OFF AT BLACKLOCKS. PICK UP FROM BLACKLOCKS. Carry out general check over vehicle. Safety inspection replace all door latches - Warranty replace drive belt replace brake fluid			05/11/2021		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
MVU038	Albury - Workshop	Insp\ANN INSP	replace EGR valve			05/11/2021		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Albury Workshop	UTE
					Change the antenna ends to suit old GPS										
			GPS Install, inspected GPS Arial found connectors damaged.		Check MT Data & antenna, unable to replace connectors.										
MVU038	Wodonga - Workshop	DrCabElect\GPS	Ordered new arail through Arkon. Change the antenna ends to suit old GPS Check MT Data & antenna, unable to replace connectors.		Supply & fit new GPS antenna, sec use wiring & reassemble.	28/10/2021		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
MVU038	Wodonga - Workshop	DrCabElect\GPS	Supply & fit new GPS antenna. sec use wiring & reassemble			28/10/2021		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
MVU038	Wodonga - Workshop	Elect\ELECT P&W	REMOVED GPS UNIT AND INSPECTED ARIAL CONNECTIONS. REQUIRE ARKON TO REPLACE FITTINGS			26/10/2021	1775049	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
MVU038	Rosewood - Workshop	VehService\AS	275000KM SERVICE			25/08/2021	276756	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Rosewood Workshop	UTE
MVU038	Rosewood - Workshop	Elect\ELECT P&W	replace park light globe left side (remove battery)			06/07/2021	273783	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Rosewood Workshop	UTE
MVU038	Rosewood - Workshop	Engine\FAULT CODE	check into engine light on, unable to diagnose, will need to go to repairer with diagnostic computer			06/07/2021	273783	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Rosewood Workshop	UTE
MVU038	Rosewood - Workshop	Elect\ELECT P&W	Supply Connector 3 pin vehicle left in middle of Tumut workshop with apprentice tools still on back. Battery flat			29/04/2021		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Rosewood Workshop	UTE
MVU038	Rosewood - Workshop	Elect\BATTERY	jump started and moved to store room ran engine for 1/2 hr to change battery			08/08/2020		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Rosewood Workshop	UTE
MVU038	Myrtleford - Workshop	DriCabRep\WINDSCREEN	replace windscreen			18/07/2020		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Myrtleford Workshop	UTE
MVU038	Albury - Workshop	VehService\BS	Service As Per Attached Checklist	VehService\BS		06/02/2020		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
MVU038	Albury - Workshop	Workshop\MOVE ASSET	drop ute off at Arkon			18/04/2019		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Albury Workshop	UTE
MVU038	Albury - Workshop	Workshop\MOVE ASSET	pick up ute from Arkon			18/04/2019		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Albury Workshop	UTE
					FOUND PHONE/UHF LEFT ON.										
MVU038	Albury - Workshop	Elect\BATTERY	FLAT BATTERY		CONNECTED POWER SOURCE FOR BOTH TO IGNITION	05/02/2019		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Albury Workshop	UTE
MVU038	Rosewood - Workshop	Tyres\FITMENT	Job Added From Invoice			10/03/2018	182755	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Rosewood Workshop	UTE
MVU038	Rosewood - Workshop	Tyres\CLEANSKIN	Job Added From Invoice			10/03/2018	182755	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Rosewood Workshop	UTE
					Test battery test ok										
MVU038	Wodonga - Workshop	Elect\BATTERY	Battery		found uhf & phone on	22/02/2018		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Wodonga Workshop	UTE
MVU038	Rosewood - Workshop	VehService\BS	completed service	VehService\BS		14/12/2017	181000	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Rosewood Workshop	UTE
					change engine oil, air, fuel and oil filters										
MVU038	Albury - Workshop	VehService\BS	B SERVICE	VehService\BS	check over	14/12/2017	181688	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Albury Workshop	UTE
MVU038	Albury - Workshop	DriCabRep\WINDSCREEN	REPLACE WINDSCREEN			14/10/2017	179639	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Albury Workshop	UTE
					Tumut auto electrics										
MVU038	Rosewood - Workshop	Elect\BATTERY	Checked battery, checked charge rate removed batery, cleaned terminals, fitted new battery, replaced corroded terminals for inline fuse powers, tested, resetet battery mon		00173214	09/09/2017		Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Rosewood Workshop	UTE
MVU038	Rosewood - Workshop	Elect\BATTERY	Ranger - 176822		AC Delco battery	09/09/2017	176822	Completed	Greenfreight Logging NSW	UTES	Rosewood	RWK	1AX6OH	Rosewood Workshop	UTE