Sage Creek
Oilfield Services
Integrity Respect Excellence

EXTREME 12/45
SN#XR1245061492284

Date	Purchase Price	Maintenance Item	Hours	Description
July 17 2025		Initial inspection	3760	L/H, R/H planetary slight weep, driveshaft output seal slight weep, radiator cap slight weep, fluid levels good, general condition good, greased machine
November 25 2025		PM#2 +	4212	Preform PM#2 +, clean hydraulic strainer at bottom of tank, inspect unit, repair loose battery posts, secure loose hoses along frame, protect rubbing battery cables
December 15 2025		Hydraulic leak		Repair hydraulic leak at suction plumbing, boost unit and check and check batteries, wire block heater, hydraulic heater, battery heater to common plug
January 16 2026		Thermostat		Exchange thermostat, fill coolant and test
February 13 2026		Front/Rear Wheel Seals		Complete wheel seal inatallation, u-joints, final drive seals all four corners, refill differentials
February 14 2026		Wheel seals, U-Joints etc.		See quote in equipment folder
February 14 2026		Drive Shaft		Exchange drive shaft, refurb slip yoke
March 2 2026		Trans Output Seals		Drain tranmission and both differentials, remove both driveshafts, replace both transmission output seals, replace both diff input seals, assemble/fill fluids test
March 31 2026		Auxiallary Heater		Install new auxillary heater and test, replace water valve for main heater
September 17 2026		Main Extend Cylinder		Install new main extend cylinder in boom