| MATERIAL | AMOUNT |
|---|---|
| Amber penny light (49323) | 1 |
| 2 inch Red LED (30200 R3) | 1 |
| 2 wire pigtail (67050) | 1 |
| Glad hand rubber | 2 |
| Brake shoes (4707 Qplus) | 2 |
| Brake drum (BD16127) | 2 |
| ABS sensor (441 030 910 2) | 1 |
| 6 inch dust cover (~~[illegible]~~) | 2 |
| 6 inch dust cover clamp (~~[illegible]~~) | 3 |
| Wheel stud (201.6157) | 1 |
| lug nut | 1 |
| Hollingworth mudflaps | 2 |
| Brake pot plug | 1 |

COMPLETED

**A.B. Hollingworth & SON CONSTRUCTION LTD.**

P.O. BOX 67 - VALLEYVIEW, ALBERTA T0H 3N0
Phone: (780) 524-2088 Fax: (780) 524-4520

# WORK ORDER

13121

UNIT # TL-461 DATE Nov 26 2025

P.O. #

DESCRIPTION CVIP/Repairs

LOCATION Shop

TERMS:

| DESCRIPTION OF WORK | |
|---|---|
| inspect unit for CVIP, pull all dust covers messure drums brakes & tire treads, Replace front RH penny light, Replace rear LH top marker light, Messure pintle eye Pull #1,2 LH #1,3 RH wheels, Reattatch limit chain #2 axle Replace Glad hand rubbers, Replace #1,2 LH brake shoes #2 LH, 1 RH drums #3 RH ABS sensor, #1, 3 LH dust covers #2 LH dust cover clamp, put on all dust covers, Replace mudflaps infront #1 axle, Replace #3 LH ABS sensor, clear all inactive ABS codes, top up all tire pressures, Replace #3 RH brake pot plug Set brakes, grease, torque wheels to 475 ftlbs Replace mudflaps infront #1 axle, Put on red torque indicators Unit to Reward for welding | |

| LABOUR | MATERIAL |
|---|---|
| CVIP paperwork/sticker | |

SIGNATURE
(I hereby acknowledge the satisfactory completion of the above described work)

Carson Mason



P=PASS F=FAIL NA=Not Applicable

VSSRO12018