S07-2

CUSTOMER #: 8357
UNIT# 2024

KEVIN AND NITA LACKIE
220 CARSONVILLE ROAD
MOUNT HEBRON, NB E4G 1G1
HOME:506-434-3040 CONT:506-434-3040
BUS: CELL:

153298

INVOICE

PAGE 1

PETERBILT ATLANTIC
AT HOME ON THE ROAD
DIVISION OF HAWKINS TRUCK MART LTD.
125 Greenview Drive, Hanwell, NB E3C 0E4, Tel: (506) 452-7946, Fax: (506) 452-7948
565 Venture Drive, Moncton, NB E1H 2P4, Tel: (506) 854-7383, Fax: (506) 854-7347
1-800-922-PETE (7383)

SERVICE ADVISOR: 307 JAMES MCKEE-LOGGIE

COLOR	YEAR	MAKE/MODEL	VIN	LICENSE	ODOMETER IN / OUT	TAG
	19	Kenworth W900	1XKWD49XXKJ946484	PU0815	894785/894785	J94648

DEL. DATE	PROD. DATE	WARR. EXP.	PROMISED	PO NO.	RATE	PAYMENT	INV. DATE
30JUL18 DD			17:00 23OCT23			CASH	06NOV23

R.O. OPENED	READY	OPTIONS:
13:07 18OCT23	16:14 06NOV23	DLR:P032 ENG:80080512

LINE OPCODE TECH TYPE HOURS	LIST	NET	TOTAL
A COMPLAINT OF PRESSURE IN RAD			
99-000-0001 COMPLAINT OF PRESSURE IN RAD			
401 CP			
407 CP			
410 CP			
		9685.00	9685.00
1 5693832CUM KIT, EPA '17 X15 OVERHAUL	17264.49	11246.58	11246.58
6 3678506CUM SCREW,HEX FLANGE HEAD CAP	49.11	36.48	218.88
1 D20910 QUAD-CUT DRILL BIT SPL PT HSS 7/32" DOM	27.72	9.75	9.75
1 D20911 QUAD-CUT DRILL BIT SPLPT HSS 15/64" DOM	14.98	5.35	5.35
6 5298564CUM SHIM	121.63	83.40	500.40
16 36708 HARDENED FLAT WASHER- 3/4 SAE, ZY	1.32	1.14	18.24
1 550027745 OIL-SPIRAX S6 AXRME 75W-90 12(946ML/1QT)	22.96	22.64	22.64
1 3691143CUM TUBE,TUR COOLANT SUPPLY	215.88	183.46	183.46
1 3683940CUM SEAL,EXHAUST MANIFOLD	109.48	93.04	93.04
2 KLE313 BRAKE CLEANER	4.46	4.04	8.08
1 3689355CUM EXHAUST PIPE	402.06	341.68	341.68
6 3347939CUM SEAL,O RING	9.75	8.11	48.66
1 59330 LOCTITE SILICONE RTV BLACK	30.65	19.83	19.83
2 KLE313 BRAKE CLEANER	4.46	4.04	8.08
1 3678610CUM PLUG,THREADED	34.84	29.61	29.61
1 44452 MET 10.9 HX HD CAP SCR M8X1.25X16MM	0.63	0.55	0.55
2 43983 MET HARDENED FLAT WASHER M8	0.57	0.50	1.00
1 D84-1000-6061620 BELT-POLY 6 RIBS X 1620 END/PLYSTR	97.14	91.79	91.79
1 1844896PE GASKET-EXHAUST CIRCULAR 4"	29.61	25.17	25.17
2 AC11100 O RING-#10 PKG 25	1.38	1.20	2.40
15 18106X CABLE TIE 3/16X15-1/2	0.36	0.31	4.65
1 3900630CUM SCREW,HEX FLANGE HEAD CAP	6.52	5.54	5.54
1 3104392CUM GASKET,VALVE COVER	133.49	113.44	113.44
1 PCDOT62-4-F UNION 1/4	25.03	22.45	22.45

SERVICE DEPARTMENT HOURS

FREDERICTON AND MONCTON

Monday to Friday
7:00 AM - MIDNIGHT
Saturday
7:00 AM - NOON

STATEMENT OF DISCLAIMER

The factory warranty constitutes all of the warranties with respect to the sale of this item/items. The Seller hereby expressly disclaims all warranties either express or implied, including any implied warranty of merchantability or fitness for a particular purpose. Seller neither assumes nor authorizes any other person to assume for it any liability in connection with the sale of this item/items.

CUSTOMER SIGNATURE

DESCRIPTION	TOTALS
LABOR AMOUNT	
PARTS AMOUNT	
GAS, OIL, LUBE	
SUBLET AMOUNT	
MISC. CHARGES	
TOTAL CHARGES	
LESS INSURANCE	
SALES TAX	
PLEASE PAY THIS AMOUNT	

CUSTOMER #: 8357
UNIT# 2024

KEVIN AND NITA LACKIE
420 CARSONVILLE ROAD
MOUNT HEBRON, NB E4G 1G1
HOME:506-434-3040 CONT:506-434-3040
BUS: CELL:

153298

INVOICE

PAGE 2

PETERBILT ATLANTIC
AT HOME ON THE ROAD
DIVISION OF HAWKINS TRUCK MART LTD.
125 Greenview Drive
Hanwell, NB E3C 0E4
Tel: (506) 452-7946
Fax: (506) 452-7948
585 Venture Drive
Moncton, NB E1H 2P4
Tel: (506) 854-7383
Fax: (506) 854-7347
1-800-922-PETE (7383)

SERVICE ADVISOR: 307 JAMES MCKEE-LOGGIE

COLOR	YEAR	MAKE/MODEL	VIN	LICENSE	ODOMETER IN / OUT	TAG
	19	Kenworth W900	1XKWD49XXKJ946484	PU0815	894785/894785	J94648

DEL. DATE	PROD. DATE	WARR. EXP.	PROMISED	PO NO.	RATE	PAYMENT	INV. DATE
30JUL18 DD			17:00 23OCT23			CASH	06NOV23

R.O. OPENED	READY	OPTIONS:
13:07 18OCT23	16:14 06NOV23	DLR:P032 ENG:80080512

LINE	OPCODE	TECH	TYPE	HOURS	LIST	NET	TOTAL
	2		16-834 EXT LIFE 50/50		13.42	11.56	23.12
	46		500010048C ROTT4TRIPROT15W40CK4_BULK_A03Q		7.29	7.19	330.74
	1		K37-1029 PACCAR FUEL ELEMENT		68.99	67.12	67.12

PARTS: 13442.25 LABOR: 9685.00 OTHER: 0.00 TOTAL LINE A: 23127.25

894785

2023-10-20 10:21:16 UTC Shawn Warman TESTED RAD FOR EXHAUST GASES AND TEST CAME BACK POSITIVE.
407- CHECK EGR OUTLET SIDE FOR SIGNS OF COOLANT. NO COOLANT FOUND. REMOVED ROCKER COVER, REMOVE INJECTOR HARNESS, REMOVE FUEL LINES TO INJECTOR AND RETAINING NUT, REMOVE INJECTORS AND PRESSURE TEST COOLANT SYSTEM TO SEE IN INJECTOR CUPS ARE LEAKING. NO LEAKS FOUND. DRAIN COOLANT REMOVE RAD. REMOVE HARNESSES FROM AROUND HEAD, REMOVE FAN BELTS AND FAN HUB. REMOVE TURBO AND CC FILTER HOUSING. REMOVE MANIFOLD TO EGR CLAMP, REMOVE FUEL LINE IN THE BACK OF HEAD. REMOVE FRONT COVER AND REMOVE CAM. REMOVE ALL HEAD BOLTS AND REMOVE HEAD. CLEAN HEAD AND TOOK MEASUREMENTS OF LINERS. BLOCK NEEDS TO BE CUT AND NEW LINERS WITH SHIMS NEED TO BE INSTALLED. DRAIN OIL AND REMOVE ALL ROD BEARINGS AND PISTONS FROM BLOCK. REMOVE ALL LINERS AND CLEAN INSIDE BLOCK DRY UP COOLANT. EXTRACT BROKEN BOLT IN FRONT COVER. CLEAN OIL PAN AND REMOVE OIL PAN GASKET FROM BOTTOM OF BLOCK AND CLEAN BLOCK READY FOR PAN INSTALLATION. CUT ALL BLOCK LINERS AVG LINER HEIGHT #1-0.010 #2-0.0105 #3-0.0110 #4-0.010 #5- 0.010 #6- 0.0105. REPLACE ALL MAIN CRANK BEARINGS, INSTALL LINERS AND RECHECK MEASUREMENTS, GOOD. INSTALL NEW PISTON AND WRIST PINS TO CONNECTING RODS AND INSTALL PISTONS IN LINERS WITH NEW ROD BEARINGS. INSTALL HEAD WITH NEW HEAD GASKET TORQUE ALL HEAD BOLTS. INSTALL INJECTOR WITH NEW O-RINGS AND INJECTOR TIP. INSTALL FUEL LINE AND RETAINING NUTS ALL TORQUE TO SPEC. INSTALL INTAKE AND TURBO. INSTALL COOLING NOZZLES, INSTALL CAM GEAR AND CAM IDLER GEAR AND TIME. WHILE INSTALLING FRONT COVER I BROKE ONE BOLT HAD TO REMOVE AND EXTRACT BOLT. INSTALL FRONT COVER, INSTALL FAN HUB. INSTALL BELTS, RADIATOR AND HOOK UP TOP AND BOTTOM RAD PIPE. INSTALL RECEIVER DRYER AND INSTALL ENGINE HARNESS AND PLUG IN CONNECTORS. INSTALL ROCKERS AND ADJUST ALL VALVES, INSTALL ROCKER COVER WITH NEW GASKET. INSTALL AIR TO AIR PIPING AND AIR FILTER PIPING. PRE LUBE OIL SYSTEM AND THEN TOP UP OIL. FILL

SERVICE DEPARTMENT HOURS

FREDERICTON AND MONCTON
Monday to Friday
7:00 AM - MIDNIGHT
Saturday
7:00 AM - NOON

STATEMENT OF DISCLAIMER

The factory warranty constitutes all of the warranties with respect to the sale of this item/items. The Seller hereby expressly disclaims all warranties either express or implied, including any implied warranty of merchantability or fitness for a particular purpose. Seller neither assumes nor authorizes any other person to assume for it any liability in connection with the sale of this item/items.

CUSTOMER SIGNATURE

DESCRIPTION	TOTALS
LABOR AMOUNT	
PARTS AMOUNT	
GAS, OIL, LUBE	
SUBLET AMOUNT	
MISC. CHARGES	
TOTAL CHARGES	
LESS INSURANCE	
SALES TAX	
PLEASE PAY THIS AMOUNT	

ght 2014 CDK Global, LLC SERVICE INVOICE TYPE 2 - 512X8 - IMAGING

CUSTOMER COPY

CUSTOMER #: 8357
UNIT# 2024

KEVIN AND NITA LACKIE
420 CARSONVILLE ROAD
MOUNT HEBRON, NB E4G 1G1
HOME:506-434-3040 CONT:506-434-3040
BUS: CELL:

153298

INVOICE

PAGE 3

PETERBILT ATLANTIC
AT HOME ON THE ROAD
DIVISION OF HAWKINS TRUCK MART LTD.

125 Greenview Drive
Hanwell, NB E3C 0E4
Tel: (506) 452-7946
Fax: (506) 452-7948

565 Venture Drive
Moncton, NB E1H 2P4
Tel: (506) 854-7383
Fax: (506) 854-7347

1-800-922-PETE (7383)

SERVICE ADVISOR: 307 JAMES MCKEE-LOGGIE

COLOR	YEAR	MAKE/MODEL	VIN	LICENSE	ODOMETER IN / OUT	TAG
	19	Kenworth W900	1XKWD49XXKJ946484	PU0815	894785/894785	J94648

DEL. DATE	PROD. DATE	WARR. EXP.	PROMISED	PO NO.	RATE	PAYMENT	INV. DATE
30JUL18 DD			17:00 23OCT23			CASH	06NOV23

R.O. OPENED	READY	OPTIONS:
13:07 18OCT23	16:14 06NOV23	DLR:P032 ENG:80080512

LINE OPCODE TECH TYPE HOURS LIST NET TOTAL

COOLANT SYSTEM. HAD TO CHARGE BATTERIES FOR START UP. START ENGINE CHECK FOR LEAKS AND OR ENGINE NOISE. NO LEAKS OR ABNORMAL NOISE. NEEDS ROAD TEST.

****

3** C2622- CUMMINS CALIBRATION CAMPAIGN
99-000-0001 C2622- CUMMINS CALIBRATION CAMPAIGN
407 WC (N/C)

PARTS: 0.00 LABOR: 0.00 OTHER: 0.00 TOTAL LINE B: 0.00
894785

****

****

ESTIMATE: 92.58 23OCT23 10:55 SA: 307
CONTACT:

****

****

ESTIMATE: 0.00 18OCT23 13:07 SA: 307
CONTACT:

****

CUSTOMER PAY ENVORI/SHOP SUPP FOR REPAIR ORDER 250.00
COMPLAINT OF PRESSURE IN RAD

********** HST # 124649898 **********

*** WORKMANSHIP WARRANTY 90 DAYS FROM INVOICE DATE OR 32000 KM WHICHEVER OCCURS FIRST ***

NOTE: AS A MAINTENANCE REQUIREMENT, CUSTOMERS MUST RETORQUE ALL WHEEL NUTS 100 KMS AFTER WHEELS HAVE BEEN RE-INSTALLED.

SERVICE DEPARTMENT HOURS

FREDERICTON AND MONCTON
Monday to Friday
7:00 AM - MIDNIGHT
Saturday
7:00 AM - NOON

STATEMENT OF DISCLAIMER

The factory warranty constitutes all of the warranties with respect to the sale of this item\items. The Seller hereby expressly disclaims all warranties either express or implied, including any implied warranty of merchantability or fitness for a particular purpose. Seller neither assumes nor authorizes any other person to assume for it any liability in connection with the sale of this item/items.

CUSTOMER SIGNATURE

DESCRIPTION	TOTALS
LABOR AMOUNT	9685.00
PARTS AMOUNT	13442.25
GAS, OIL, LUBE	0.00
SUBLET AMOUNT	0.00
MISC. CHARGES	250.00
TOTAL CHARGES	23377.25
LESS INSURANCE	0.00
SALES TAX	3506.59
PLEASE PAY THIS AMOUNT	26883.84

version 2014 CDK Global, LLC

CUSTOMER COPY