Work Order History Listing

Search: 303215 Search

W/O ...	Asset No	Asset Description	Description	Job Type	Finished D...
20347	303215-EXC1474	KOMATSU PC350LC-8...	Defect repairs from check proof. (Attached in documents.) Checked and inspected machine found out wiper & washer n/w. removed wiper assy and checked wiper motor assy all good. installed back wiper assy and adjusted all good. ch...	Correct	17/07/2026
19349	303215-EXC1474	KOMATSU PC350LC-8...	Missing rubbers on piping. Remove bracket rubbers missing from piping and replace.	Correct	18/05/2026
19082	303215-EXC1474	KOMATSU PC350LC-8...	PM1 - Victoria Plant Pool - Excavators - Komatsu PC350LC-8MO Carry out PM1 Service. 18277hrs	PM	15/06/2026
18727	303215-EXC1474	KOMATSU PC350LC-8...	Machine not starting. Check fuel problem not starting check wiring to fuel rail sensor found corrosion cleaned up and refitted check supply line tap from supply line not opening 100% started machine ran for several hours without faultin...	Break	10/04/2026
18461	303215-EXC1474	KOMATSU PC350LC-8...	Replace light bar. Check out light bar for operation found blown. measured it. drive to Nappa pick up new one went to fit it machine was working couldn't do it. replaced.	Break	27/03/2026
18166	303215-EXC1474	KOMATSU PC350LC-8...	Clean up. Bring machine into workshop, remove belly cover plates, r/h hose cover plates, chip all concrete in final drive housing and around holes that hoses go through, clean up. remove brackets and bolts holding hose in place and fit...	Correct	20/03/2026
18049	303215-EXC1474	KOMATSU PC350LC-8...	Replace caps. Fit hydraulic cap and damper cap. check operation and oil level.	Correct	5/03/2026
17913	303215-EXC1474	KOMATSU PC350LC-8...	step damaged & handrail damaged. Pick up parts from w/s, adjust handrail brackets, weld handrail, weld step on, drain sample, fill final drives & travel.	Correct	27/02/2026
17109	303215-EXC1474	KOMATSU PC350LC-8...	Faults list. Checked and inspected machine grease line at dipper arm broken. Removed and replaced grease line hose and fittings then connected to dipper arm run and tested all good. 17891hrs	Correct	20/01/2026
15907	303215-EXC1474	KOMATSU PC350LC-8...	Not starting. Go to tip face found batteries below 24v. jump start couldn't get batteries no accounts anywhere. Completed by Stealth. 13.11.25	Correct	13/11/2025
15238	303215-EXC1474	KOMATSU PC350LC-8...	Defect repairs. (Faults list attached in documents.) Removed all mud & dirt at track shoes and washed the machine. Need to remove bucket assy but quick hitch system found out no fuse at connecting l/h joystick for lock release. instal...	Correct	31/10/2025
15081	303215-EXC1474	KOMATSU PC350LC-8...	Inspection for defects. Checked undercarriage found all grouser plate loose have to clean. remove and fit new bolts que to specs. air con low on gas weeping from hoses. have to rectify before re gasing. engine missing on no1 cylinder ...	Correct	20/10/2025
14931	303215-EXC1474	KOMATSU PC350LC-8...	PM1 - Victoria Plant Pool - Excavators - Komatsu PC350LC-8MO Carry out PM1 Service Remove & replace engine hoses connecting to oil filter housing. 17774hrs	PM	20/10/2025
14411	303215-EXC1474	KOMATSU PC350LC-8...	Replace hydraulic hose with hydraulic pipe. (Note: Parts been charged out on mex:14407.) PB 13.8.25 Part on back order 15 days around. Fill up Ute, grab bolts, travel, weld pipes, pick up parts, fit pipes, degreaser machine & test all o...	Correct	22/05/2026
14407	303215-EXC1474	KOMATSU PC350LC-8...	Hydraulic pipe leak. Inspect pipe Reddy to fix. Removed hydraulic pipe and hyd hose line of pulvorizer Travel to Komatsu Campbellfield and order the parts ETA 15days. Asked Reddy fix to fabricate hyd hose line to replace the hyd pipe t...	Correct	12/08/2025
14308	303215-EXC1474	KOMATSU PC350LC-8...	PM2 - Victoria Plant Pool - Excavators - Komatsu PC350LC-8MO Carry out 200hr service. 18046hrs	PM	27/02/2026
14205	303215-EXC1474	KOMATSU PC350LC-8...	replace worn seat wades completed 20/6/25	Correct	3/07/2025
14067	303215-EXC1474	KOMATSU PC350LC-8...	AC faults, replaced receiver dryer unit, tested regased, all ok stealth	Break	17/07/2025
13990	303215-EXC1474	KOMATSU PC350LC-8...	Hydraulic leak & A/c n/w. Travel from Laverton w/shop to Epping site. Checked and inspected machine hyd leak at top of hyd tank. found out leaking at x2 top lids. Pick up parts at Komatsu Campbellfield. Travel back to Epping site. Re...	Correct	25/07/2025
12697	303215-EXC1474	KOMATSU PC350LC-8...	stick cylinder not operating Wades to check - bypassing internally, remove, stripe and assess, found piston seals failed, not damage to piston or cylinder, new seal kit ordered Other repairs, missing boom hyd pip clamps and rubbers, nu...		27/08/2025
12313	303215-EXC1474	KOMATSU PC350LC-8...	PM1 - Victoria Plant Pool - Excavators - Komatsu PC350LC-8MO Completed by Wades, faults on Mex	PM	24/06/2025
12146	303215-EXC1474	KOMATSU PC350LC-8...	replace 2 rollers in tracks. inv. 6185 12.3.25 PO-106252 See attached document for complete description of work - Wades		12/03/2025

Work Order History Listing

Search: 303215 Search

W/O ...	Asset No	Asset Description	Description	Job Type	Finished D...
11604	303215-EXC1474	KOMATSU PC350LC-8...	damaged handrails, affecting raising of bonnet hood, remove handrails, modify, reassemble and test.	Correct	4/02/2025
11287	303215-EXC1474	KOMATSU PC350LC-8...	PM3 - Victoria Plant Pool - Excavators - Komatsu PC350LC-8MO wades comnpleted 20/2 16991jhrs	PM	22/02/2025
11281	303215-EXC1474	KOMATSU PC350LC-8...	replace damaged tube on RH lift cylinder remove pins from dog bone and re shim 16883hrs	PM	24/01/2025
10571	303215-EXC1474	KOMATSU PC350LC-8...	Oil leak at engine to be checked by Wades steam cleaned and checked, oil dipstick repaired, checked again nothing showing	Break	30/11/2024
10566	303215-EXC1474	KOMATSU PC350LC-8...	inspect track fault. Idler collapsed; replacement required. stripped and replaced by Wades 27/11/24 with top rollers etc	Break	28/11/2024
10145	303215-EXC1474	KOMATSU PC350LC-8...	PM2 - Victoria Plant Pool - Excavators - Komatsu PC350LC-8MO completed 1/11/24 16515hrs - wades	PM	1/11/2024
10113	303215-EXC1474	KOMATSU PC350LC-8...	Repairs - Wades 30/9 as per invoice	Correct	30/09/2024
8924	303215-EXC1474	KOMATSU PC350LC-8...	PM1 - Victoria Plant Pool - Excavators - Komatsu PC350LC-8MO Wades to complete - 3/4 Sept	PM	29/04/2025
8920	303215-EXC1474	KOMATSU PC350LC-8...	undercarriage inspection - August 2024 No immediate action, next inspection 6 mths.	PM	28/08/2024
7924	303215-EXC1474	KOMATSU PC350LC-8...	replace front sprockets, rebuild track adjusters, replace track recoil springs, replace broken mirror, replace windscreen.	Break	26/07/2024
5032	303215-EXC1474	KOMATSU PC350LC-8...	Slew locked up and not operating Wades to check unit 21/5 Removed and check drive motor and brake, all ok Removed reduction drive box, found bent planetary shaft, needing to return to site to check slew ring for damage or failure. ...	Break	18/07/2024
3874	303215-EXC1474	KOMATSU PC350LC-8...	PM 1 service Wades to complete 13/5 completed during PM 4 service 16000hrs	PM	13/05/2024
3059	303215-EXC1474	KOMATSU PC350LC-8...	quick hitch cylinder remove quick hitch cylinder and drop off cylinder Pick up pins travel to Epping. Fit quick hitch cylinder. 15796hrs. 15796hrs		2/04/2024
2884	303215-EXC1474	KOMATSU PC350LC-8...	Remove and replace high pressure filters. 15742hrs	Correct	26/02/2024
2824	303215-EXC1474	KOMATSU PC350LC-8...	Z & T Auto Electrical- Inspect A/C isn't working. Invoice in documents. AC regassed, compressor replaced due to faulty clutch.	Break	21/02/2024
2595	303215-EXC1474	KOMATSU PC350LC-8...	Wade invoice PO-097492 invoice attached.		2/02/2024
2132	303215-EXC1474	KOMATSU PC350LC-8...	Crack on weld on hitch area DG 12/12/2023 - Start to remove quick hitch. MJS46175, MJS46178 DG 13/12/2023 - Removed quick hitch from machine & brought back to workshop for repair. MJS46176 & MJS46403 DG 14/12/2023 - Bo...	Correct	18/12/2023
2026	303215-EXC1474	KOMATSU PC350LC-8...	Identified by David Unthank when was at Epping One of the fuel injectors on the way out, never had injectors done on it since we've had it Approximate cost, full set of injectors and fuel pump, works can be completed internally (DU), ...	Correct	29/04/2025
2007	303215-EXC1474	KOMATSU PC350LC-8...	PM2 - Victoria Plant Pool - Excavators - Komatsu PC350LC-8MO DG 11/12/2023 - Start PM2 service. MJS46171 DG 12/12/2023 - Complete PM2 service. Replace coolant hoses. MJS46175	PM	12/12/2023
1822	303215-EXC1474	KOMATSU PC350LC-8...	Track link pin needs attention Parts been ordered DG 11/12/2023 - Replace 2 track links & repair another. MJS46171. Assisted by Wade Earthmoving. Wade Earthmoving invoice 4732 PO-097432.	Correct	12/12/2023
1587	303215-EXC1474	KOMATSU PC350LC-8...	EXC3215 - PM1 service DG 26/10/2023 - Carry out PM1 service. MJS45452	PM	27/10/2023
1233	303215-EXC1474	KOMATSU PC350LC-8...	EXC3215 - PM3 service DG 14/09/2023 - Carry out PM3 service. MJS44049 & MJS47275	PM	15/09/2023