Z06-10
MAY

Swamp Cats Ltd

RT97 - 2007 Caterpillar 730 Ejector 6x6 Artucilated Dump Truck (30 Ton ejector)

Work Order 7028
DREW YACKIMEC, Ian Bouvier
Status: In Progress

Serial	Tag	Current Meters
CAT00730TB1W00287		18,373 hr

Type	Created	Scheduled	Due	Started	Closed
Maintenance	Apr 1, 2026	Apr 1, 2026		Apr 9, 2026 11:28 AM	

Line	Task
1	☐ Brought in shop to look through before sale

Notes

Changed leaking ejector cylinder

Changed leaking line on control valve

New o rings on leaking line

Tried to drive out and park brake would not disengage

—Got ready for sale—

•removed fire extinguisher

•removed cb radio

•installed new trim pieces that were broken

Part	Warehouse	Vendor/Bin	Qty
P537876 - FILTER AIR	Main Parts Room Upstairs	TRACTION / 3A.D01.01	1.0
P537877 - FILTER AIR	Main Parts Room Upstairs	TRACTION / 3A.D01.02	1.0
1262373 - HANDLE	Main Parts Room	FINNING	1.0
1149125 - CUP HOLDER	Main Parts Room	AB2.I02.08	1.0
2564710 - COVER BLANK	Main Parts Room	FINNING / AB4.D04.02	1.0
6380007 - RADIO	Main Parts Room	FINNING	1.0
3228568 - BUTTON HORN	Main Parts Room	FINNING / AB3.D04.01	1.0

8C0618 - ASHTRAY	Main Parts Room	AB2.I02.08	1.0
3522734 - SOLENOID	Main Parts Room	FINNING	1.0

Technician	Hours
DREW YACKIMEC	4.0
DREW YACKIMEC	5.0

2 ☐ Troubleshoot park brake issue $0.00

Notes

Checked on cat et, switch was good

Solenoid said it was getting power but not engaging

Tested solenoid and tested bad

Robbed solenoid off rt14 and issue went away

Technician	Hours
DREW YACKIMEC	5.5

Swamp Cats Ltd

RT97 - 2007 Caterpillar 730 Ejector 6x6 Artucilated Dump Truck (30 Ton ejector)

Work Order 5184

Ryan Hiebert

CLOSED

Serial	Tag	Closed Meters
CAT00730TB1W00287		0 hr

Type	Scheduled	Due	Started	Closed
	Apr 26, 2025		Apr 24, 2025 7:37 AM	Apr 24, 2025 7:37 AM

Line	Task
1	✓ Replace engine oil filter housing gaskets and o-rings.

Technician	Hours
Ryan Hiebert	5.0

Swamp Cats Ltd

RT97 - 2007 Caterpillar 730 Ejector 6x6 Artucilated Dump Truck (30 Ton ejector)

Work Order 4247

Jordan Podloski

CLOSED

Serial	Tag	Closed Meters
CAT00730TB1W00287		0 hr

Type	Created	Scheduled	Due	Started	Closed
	Feb 24, 2025	Feb 24, 2025		Feb 24, 2025 9:43 AM	Feb 24, 2025 9:43 AM

Line	Task
1	✓ Rh strut

Notes

Pull panels, attempt to charge strut, found nitrogen bottle to low on pressure to charge. Ordered new bottle.

Technician	Hours
Jordan Podloski	2.0