SERVICE HISTORY - HYUNDAI EXCAVATOR - S/N HHKHK904LE0000059

	Service ID	Status	Work Completed	Completed By	Completion Date	Completion SMU	Type	Private/Internal Only Branch
1	SER-00001129	Completed		Jed	08/10/2026	3917		
2	SER-00000541	Completed	Carried out 500hr Service	Civifix	02/01/2026	3608	Preventative	
3	SER-00000543	Completed	Replace cutting edge	UCR	20/12/2025	3620	Corrective	
4	SER-00000542	Completed	Hydundai 30Ton Nuts, Bolts	Ground Breaking Solutions	11/12/2025		Corrective	
5	SER-00000540	Completed	Relay	Porter Equipment	12/11/2025		Corrective	
6	SER-00000539	Completed	Repair A/C	Kaper Auto Electrical	21/10/2025		Corrective	
7	SER-00000538	Completed	PULLEY ASSY-IDLE AIRCON	Porter Equipment	17/09/2025		Corrective	
8	SER-00000537	Completed	Adaptor	Hydraulink	07/08/2025		Corrective	
9	SER-00000536	Completed	Carried out 500hr Service	Civifix	03/07/2024	2998	Preventative	
10	SER-00000535	Completed	Bottom Windscreen broken - R + R Bottom Front Windscreen 01/03/24 - Travelled to site, removed engine bonnet, removed exhaust lagging. Started engine top find leak, turbo feed hose leak in braid. Removed hose, taped up fittings, ordered parts from cummings. 05/03/24 - Travelled to site, replaced turbo drain, gasket, hose and o-rings. Topped up engine oil, tested - All good. Told site meeded wash, rest of powder out of machine. Left turbo nappy off as oil soaked inside.	UCR	21/03/2024	2907	Corrective	
11	SER-00000534	Completed	Needs washing and oil removed, install at next service.	UCR	05/03/2024	2847	Corrective	
12	SER-00000533	Completed	Estop DamagedEngine Door DamagedRepaired - E Stop, needs replacingDoor Repaired	UCR	20/02/2024	2820	Corrective	
13	SER-00000532	Completed	1 off Pressure Equipment Inspection Install power supply wiring and 10 amp circuit breakers for fire system and wire in shut down circuit to existing e stop wiring in cab. Remove old isolator and replace with bosch start and battery isolator. Run new cable to starter motor.	Adept	29/08/2023		Inspection Audits	
14	SER-00000531	Completed	Terminate starter positive and negative at isolators and starter. Terminate power stud near starter for auxiliary loads. Terminate wiring at fire suppression pane	Mechlec	15/08/2023		Mods / Upgrades	
15	SER-00000530	Completed	Supply & install 12ltr Fogmaker Fire Suppression System unit	United Safety	09/08/2023		Mods / Upgrades	
16	SER-00000529	Completed	NWE Tracked Equipment Inspection Form	UCR	04/08/2023	1089	Inspection Audits	
17	SER-00000528	Completed	Full mine spec	UCR	28/07/2023	1089	Corrective	
18	SER-00000527	Completed	Supply 2 off start keys 1000 hour service - all filters changed. Engine oil, reduction drive, swing gear oil changed.	Porter Equipment	19/06/2023		Corrective	
19	SER-00000526	Completed	All grease nipples greased. Belts tensioned. Tracks adjusted. ID numbers fitted. Battery cover refitted.	UCR	15/06/2023	994.9	Preventative	