P0205

Model	PC1250LC-8	**Current Date**	25/09/2026
Description	Komatsu	**Current Hours**	12,881
Year	2011		
Serial #	30177		

Additional

Component	Previous Change	Last Changed	Current Hrs	Total Hrs	Change out / Overhaul Frequency	Hrs to go	Lifespan Used										Percentage Life Left
							10%	20%	30%	40%	50%	60%	70%	80%	90%	100%	
Engine			12,881	12881	18000	5119											28%
Water Pump		5620	12,881	7261	8000	739											9%
Radiator			12,881	12881	14000	1119											8%
Turbo			12,881	12881	12000	-881											-7%
EGR Cooler		12781	12,881	100	10000	9900											99%
Bucket		5529	12,881	7352	10000	2648											26%
LH Final Drive			12,881	12881	16000	3119											19%
RH Final Drive			12,881	12881	16000	3119											19%
HYD Pumps		12781	12,881	100	14000	13900											99%
Swing Pumps			12,881	12881	14000	1119											8%
Travel motors			12,881	12881	14000	1119											8%
Boom Lift Cylinders		12781	12,881	100	12000	11900											99%
Bucket & Stick Cylinder		12305	12,881	576	12000	11424											95%
Track Shoes			12,881	12881	14000	1119											8%
Track Chains			12,881	12881	10000	-2881											-29%
Idler (LH)		12000	12,881	881	12000	11119											93%
Rollers			12,881	12881	8000	-4881											-61%

Notes		
Engine		
Water Pump		
Radiator		
Turbo		
EGR Cooler		
Bucket		Various bucket swaps, last noted major bucket work 5529hrs
LH Final Drive		
RH Final Drive		
HYD Pumps		
Swing Pumps		
Travel motors		
Boom Lift Cylinders		
Bucket & Stick Cylinder		
Track Shoes		
Track Chains		
Idlers		
Rollers		
Additional Minors		Front Slew motor rebuilt 7150hrs.