TH03

X22-11

Swamp Cats Ltd

Work Order 1214

Bruce Brown

TH03 - 2004 John Deere 230 CLC w/clean-up & digging buckets

CLOSED

Serial	Tag	Closed Meters
FF230CX603452		0 hr

Type	Created	Scheduled	Due	Started	Closed
	Jan 19, 2024	Jan 19, 2024		Jan 19, 2024 8:23 AM	Jan 19, 2024 8:23 AM

Line	Task	Parts	Labor	Total
1	✓ REPAIR ROPS	$0.00	$240.00	$240.00

Notes

JAN 4 2024

-SET UP AND REMOVE ROPS FROM MACHINE

Technician	Hours	Rate	Cost
Bruce Brown	4.0	$60.00	$240.00

Part Cost	$0.00
Labor	$240.00
Tax 1 (0.0%)	$0.00
Tax 2 (0.0%)	$0.00
Credit	($0.00)
Total Cost	$240.00

Notes

Notes	User	Time
HOURS: 11942	Logan Bereza	Jan 19, 2024 8:21 AM

Swamp Cats Ltd

TH03 - 2004 John Deere 230 CLC w/clean-up & digging buckets

Work Order 1220

Bruce Brown

CLOSED

Serial	Tag	Closed Meters
FF230CX603452		0 hr

Type	Created	Scheduled	Due	Started	Closed
	Jan 19, 2024	Jan 19, 2024		Feb 27, 2024 2:08 PM	Mar 7, 2024 11:19 AM

Line	Task	Parts	Labor	Total
1	✓ INSTALL ROPS	$3,850.04	$900.00	$4,750.04

Notes

JAN 8 2024

-INSTALL ROPS AND HELP RYAN SET UP PEDESTALS TO WELD

-REPAIR LIGHTS

-PULL INTO SHOP TO START INSPECTION

FEB 13 2024

-ENG SERVICE

-GREASE UNIT

-CHANGE BUCKET TEETH

-INSPECT UNIT

Part	Warehouse	Vendor/Bin	Qty	Unit Cost	Cost
AT186554 - FILTER	Main Parts Room Upstairs	BRANDT TRACTOR / 2A.B02.11	1.0	$79.05	$79.05
4S00683RSH - FILTER CABIN AIR	Main Parts Room Upstairs	BRANDT TRACTOR	1.0	$115.00	$115.00
T52224 - FILTER AIR	Main Parts Room Upstairs	BRANDT TRACTOR	1.0	$99.56	$99.56
T52223 - FILTER AIR	Main Parts Room Upstairs	BRANDT TRACTOR	1.0	$150.45	$150.45

4S00640R - FILTER CABIN AIR	Main Parts Room Upstairs	BRANDT TRACTOR / 2A.B01.17	1.0	$166.60	$166.60
RE504836 - FILTER OIL	Main Parts Room Upstairs	BRANDT TRACTOR / 2A.B03.09	1.0	$38.75	$38.75
RE67901 - FILTER FUEL	Main Parts Room Upstairs	BRANDT TRACTOR / 2A.B03.07	1.0	$39.95	$39.95
P551435 - FILTER FUEL WATER SEPERATOR	Main Parts Room Upstairs	TRACTION / 2A.B03.05	1.0	$70.52	$70.52
FYA00033065 4448402 - FILTER HYDRAULIC	Main Parts Room Upstairs	BRANDT TRACTOR / 2A.C01.02	1.0	$200.45	$200.45
A811040 - O-RING	Main Parts Room	BRANDT TRACTOR	1.0	$5.39	$5.39
T59014 - O-RING	Main Parts Room	BRANDT TRACTOR / AB5.G02.05	6.0	$9.73	$58.38
T78313 - O-RING	Main Parts Room	AB5.F02.04	2.0	$7.09	$14.18
4656795 - HOSE	Main Parts Room Upstairs	BRANDT TRACTOR	1.0	$696.15	$696.15
4484198 - VALVE	Main Parts Room	BRANDT TRACTOR	1.0	$164.04	$164.04
4447099 - HYDRAULIC HOSE	Main Parts Room Upstairs	BRANDT TRACTOR	1.0	$969.29	$969.29
4437703 - HYDRAULIC HOSE	Main Parts Room	BRANDT TRACTOR	1.0	$686.23	$686.23
4420724SH - MIRROR	Main Parts Room	AB3.J03.05	1.0	$67.19	$67.19
AT323462 - FILLER CAP	Main Parts Room	BRANDT TRACTOR / AB5.A04.02	1.0	$228.86	$228.86

Technician	Hours	Rate	Cost
Bruce Brown	10.0	$60.00	$600.00
Bruce Brown	5.0	$60.00	$300.00

Swamp Cats Ltd

TH03 - 2004 John Deere 230 CLC w/clean-up & digging buckets

Work Order 1220

Bruce Brown

CLOSED

Part Cost	$3,850.04
Labor	$900.00
Tax 1 (0.0%)	$0.00
Tax 2 (0.0%)	$0.00
Credit	($0.00)
Total Cost	$4,750.04

Notes

Notes	User	Time
HOURS: 11942	Logan Bereza	Jan 19, 2024 8:40 AM

Swamp Cats Ltd

TH03 - 2004 John Deere 230 CLC w/clean-up & digging buckets

Work Order 1321

Bruce Brown

CLOSED

Serial	Tag	Closed Meters
FF230CX603452		0 hr

Type	Created	Scheduled	Due	Started	Closed
	Mar 7, 2024	Mar 7, 2024		Mar 7, 2024 11:49 AM	Jun 20, 2024 11:00 AM

Line	Task	Parts	Labor	Total
1	✓ DIAG LEAK AND WONT STAY RUNNING	$868.13	$60.00	$928.13

Notes

FEB 27 2024

-HEAT AND TENSION TRACKS

-FOUND FUEL CAP HOLDING VACUUM ON TANK SO I PUT A VENT IN CAP

-TOPPED OFF HYD OIL AND CHECKED LEAK; WAS COMIONG FROM VALVE BANK

-PUT IN A BUNCH OF SPILL PADS UNTIL MACHINE CAN MAKE IT BACK TO SHOP

Part	Warehouse	Vendor/Bin	Qty	Unit Cost	Cost
R535366 - GASKET	Main Parts Room	BRANDT TRACTOR	1.0	$116.23	$116.23
R123543 - GASKET	Main Parts Room	AB5.D03.07	1.0	$42.48	$42.48
4420724SH - MIRROR	Main Parts Room	BRANDT TRACTOR / AB3.J03.05	1.0	$67.19	$67.19
AT480124SH - WINDOW FRONT	Main Parts Room	BRANDT TRACTOR	1.0	$642.23	$642.23

Technician	Hours	Rate	Cost
Bruce Brown	1.0	$60.00	$60.00

Swamp Cats Ltd

Work Order 1321

Bruce Brown

TH03 - 2004 John Deere 230 CLC w/clean-up & digging buckets

CLOSED

Part Cost	$868.13
Labor	$60.00
Tax 1 (0.0%)	$0.00
Tax 2 (0.0%)	$0.00
Credit	($0.00)
Total Cost	$928.13

Notes

Notes	User	Time
HOURS: 11563	Logan Bereza	Mar 7, 2024 11:48 AM

Swamp Cats Ltd

TH03 - 2004 John Deere 230 CLC w/clean-up & digging buckets

Work Order 2555

Dawson Zevola

CLOSED

Serial	Tag	Closed Meters
FF230CX603452		0 hr

Type	Created	Scheduled	Due	Started	Closed
	Dec 3, 2024	Dec 3, 2024		Dec 5, 2024 7:28 AM	Jan 17, 2025 7:30 AM

Line	Task	Parts	Labor	Total
1	✓ Pre work inspection	$96.47	$0.00	$96.47

Notes

-ran unit outside; unit was not making heat

Part	Warehouse	Vendor/Bin	Qty	Unit Cost	Cost
R501228 - SEAL	Main Parts Room	BRANDT TRACTOR / AB6.H02.05	1.0	$22.69	$22.69
RE520831 - THERMOSTAT	Main Parts Room	AB6.G02.03	1.0	$39.05	$39.05
R501227 - SEAL	Main Parts Room	AB6.H02.05	1.0	$19.17	$19.17
R123226 - seal	Main Parts Room	BRANDT TRACTOR / AB5.D03.04	1.0	$15.56	$15.56

2	✓ diag no heat	$0.00	$480.00	$480.00

Notes

-drain coolant

-replace drain valve

-replace thermostat

-vac fill/ pressure test

Technician	Hours	Rate	Cost
Dawson Zevola	8.0	$60.00	$480.00

Swamp Cats Ltd

Work Order 2555

Dawson Zevola

CLOSED

TH03 - 2004 John Deere 230 CLC w/clean-up & digging buckets

Part Cost	$96.47
Labor	$480.00
Tax 1 (0.0%)	$0.00
Tax 2 (0.0%)	$0.00
Credit	($0.00)
Total Cost	$576.47