PVT Energy Group Inc.
93-721071 Range Road 53
County of Grande Prairie, AB, T8X 0N4
Phone: 780-830-0045
Fax: 780-830-5164

Equipment: S9121

Work Order #: 66100
Date: 10/18/26

Completed Date: 10/18/26

Year: 2012
Make: Dodge
Model: 5500
Odometer: 196,055

Serial Number: 3C7WDNFL3CG133898

Labor

Category	Description	Mechanic	Quantity/Hours	Price/Rate	Amount
LABOUR INTERNAL (PVT ...	Replace TIPM and rewire and re pin connectors	Royer, Michael	8.00	100.00	800.00

Parts

Description	Quantity/Hours	Price/Rate	Amount
68089322AG, MODULE	1.00	3,252.25	3,252.25

Complaint: TIPM shorted out and caught fire, melted 3 of the 6 TIPM connectors
Cause: age, rotted out inside
Correction: Replace TIPM and source out new connectors from auto recyclers, de-pin and re-pin ones that can be selvaged, replace and solder in others that cannot

Total Labor	800.00
Total Parts	3,252.25
Total Returns	.00
Total Sublet	.00
Shop Supplies	40.00
Invoice Total	4,092.25