X05-1
DEC

Grabowski Mechanical
24 Markle cr
AB T4R 1T1
grabmech@gmail.com

INVOICE

BILL TO

Grabowski Mechanical

INVOICE	1437
DATE	03/09/2026
TERMS	Net 30
DUE DATE	03/10/2026

SERVICE	DESCRIPTION	TAX	QTY	RATE	AMOUNT
	CATERPILLAR 583K PIPELAYER S/N-78V0474				
	-7135 HRS				
	-BROUGHT UNIT IN WITH ROUGH RUNNING AND WHITE SMOKE CONDITION- TROUBLESHOOT TO BAD REAR CYLINDER HEAD AND DEAD #1 CYLINDER- BURNING COOLANT- REMOVED CYLINDER HEAD AND FOUND CRACKED REAR HEAD, AND GLAZED UP #1 CYLINDER- ORDERED ENGINE OVERHAUL KIT AND PREP FOR INFRAME.				
	-WASH UNIT AND PAINT PARTS ON ENGINE AND TOUCH UP PAINT AROUND MACHINE				
	INFRAME ENGINE OVERHAUL:				
	-COMPLETELY DISASSEMBLE ENGINE AND REPLACE/RESEAL ALL CYLINDER LINERS AND PISTONS, REPLACE MAIN BEARINGS AND REPLACE CONNECTING ROD BEARINGS. RESEAL BOTTOM AND TOP STRUCTURES OF ENGINE WITH SUPPLIED GASKETS AND SEALS IN OVERHAUL KIT.				
	- REPLACE REAR CYLINDER HEAD WITH COMPLETELY REMANUFACTURED UNIT,				
	-REPLACE ALL PRECOMBUSTION CHAMBERS,FUEL LINES AND INJECTORS/BODIES				
	-REPLACE PUMPING UNIT ON #1 HOLE ON FUEL INJECTION PUMP.				
	-TURBO REPLACED 10 HRS AGO-LEAVING IN SERVICE.				
	-REPLACE OIL PRESSURE, COOLANT TEMP, FUEL PRESSURE AND AMP GUAGES				
	-REPLACE COOLANT				

-CHANGE ENGINE OIL AND FILTERS, REPLACE TRANS FILTER AND CLEAN SCREEN.

-REPLACE ALL EXTERIOR LIGHTS WITH UPDATED LED ASSYS, REPLACE DASH LIGHT WITH LED.

-INSTALL CAMERA SYSTEM FOR FRONT LOOKING AND COUNTERWEIGHT BLIND SIDE CAMERAS.

-INSTALL HOLDER FOR LOAD LINE BLOCKS ON FRONT OF TRACTOR.

-HAVE UNIT INSPECTED, MAG TESTED AND CERTIFIED BY KOVA ENGINEERING-

-SHORTEN UP LOAD LINE 5 FT AND RE ASSEMBLE

-WELD REPAIRS FROM INSPECTION.

-

labour 1	labour mech	GST	83	125.00	10,375.00
Services	ENGINE OVERHAUL KIT-COMPLETE	GST	1	8,920.66	8,920.66
Services	5W40 ROTELLA ENGINE OIL- 20L	GST	3	260.00	780.00
Services	COOLANT- HD	GST	60	4.02	241.20
Services	FILTER ENG OIL	GST	2	35.00	70.00
Services	FILTER FUEL	GST	2	28.00	56.00
Services	FILTER TRANSMISSION	GST	1	75.00	75.00
Services	WATER GUAGE	GST	1	243.12	243.12
Services	AMMETER	GST	1	49.99	49.99
Services	FUEL PRESSURE GUAGE	GST	1	49.99	49.99
Services	OIL PRESSURE GUAGE	GST	1	49.99	49.99
Services	LED. WORK LIGHT	GST	3	78.88	236.64
Services	DASH LIGHT	GST	1	21.09	21.09
Services	PAINT	GST	1	200.00	200.00
Services	SHOP SUPPLIES	GST	1	250.00	250.00
Services	CRANE AND STRUCTURE INSPECTION-KOVA ENGINEERING	GST	1	795.00	795.00
Services	CYLINDER HEAD-REMANUFACTURED COMPLETE	GST	1	4,000.00	4,000.00

SUBTOTAL	26,413.68
GST @ 5%	1,320.68
TOTAL	27,734.36

BALANCE DUE **$27,734.36**

TAX SUMMARY

	RATE	TAX	NET
GST @ 5%		1,320.68	26,413.68